



Fort Bend County, Texas
1124-52 Blume Road
Rosenberg, Texas 77471

Attention: D. Jesse Hegemier, PE

Invoice Date:	4/28/2010
Invoice No.:	WHXI7400-01
Project No(s).:	WHXI7400

INVOICE

Description: FM 1093/Westpark Tollway Extension, Project No. 748
Invoice Number: 1

For Professional Services Rendered Through: 4/2/2010

	Contract Limits	Invoiced to Date	Previously Invoiced	Amount of Invoice
Direct Labor	\$249,419.10	\$56,957.82	\$0.00	\$56,957.82
Direct Expenses	\$46,163.30	\$0.00	\$0.00	\$0.00
TOTALS	\$295,582.40	\$56,957.82	\$0.00	\$56,957.82
TOTAL AMOUNT DUE THIS INVOICE				\$56,957.82

This invoice is true and unpaid.

By:

Ellen Stephenson

Project Manager, Houston Division

Terms: Net 15 days: Please reference invoice # with all payments.

Remit To: Jacobs Engineering Group, Inc, c/o Bank of America, 800 Market Street Lockbox 18713F, St Louis, MO 63150-8713

ACH Payment: Bank of America Services ABA# 111 000 012, Account # 3750916030

DETAIL BILLING WORKSHEET
FM 1093/Westpark Tollway Extension, Project No. 748

Jacobs Invoice No: WHXI7400-01

LABOR COSTS:

Name	Title	Hours	Hourly Rate	Direct Labor	DL*2.5407	Total
Jeff Anderson	Environmental Manager	24.00	\$69.86	\$1,676.64	\$2,583.20	\$4,259.84
Sandra Williams	Sr. Environmental Planner	72.00	\$60.03	\$4,322.16	\$6,659.15	\$10,981.31
Ellen Stephenson	Sr. Environmental Planner	10.00	\$60.03	\$600.30	\$924.88	\$1,525.18
Carl Rubly	Environmental Planner II	49.00	\$43.47	\$2,130.03	\$3,281.74	\$5,411.77
Matthew Clinton	Environmental Planner I	97.00	\$39.33	\$3,815.01	\$5,877.79	\$9,692.80
Thomas Allemand	Environmental Planner I	202.00	\$39.33	\$7,944.66	\$12,240.34	\$20,185.00
Sunghoon Lee	CADD Operator	60.50	\$30.02	\$1,816.21	\$2,798.23	\$4,614.44
Flo Fruge	Clerical	0.50	\$23.82	\$11.91	\$18.35	\$30.26
Shelia Waters	Clerical	4.25	\$23.82	\$101.24	\$155.98	\$257.22
Total Labor Costs		519.25		\$22,418.16	\$34,539.66	\$56,957.82

TOTAL AMOUNT DUE THIS BILLING

\$56,957.82

FORT BEND COUNTY, TEXAS
FM 1093/Westpark Tollway Extension: Project No. 748
Fort Bend County

PROGRESS SUMMARY

Invoice Date: 04/28/10
Through: 04/02/10

Billing Statement 1

TASK	DESCRIPTION	% OF PROJECT OH)	EST. % COMPLETE OF TASK	EST. % COMPLETE OF PROJECT	TOTAL BUDGET \$ PER TASK	% OF PROJECT (BUDGET \$)	INVOICED TO DATE	% BUDGET INVOICED
1	Direct Labor	84.38%	22.84%	19.27%	\$ 249,419.10	84.38%	\$ 56,957.82	22.84%
2	Direct Expenses	15.62%	0.00%	0.00%	\$ 46,163.30	15.62%	\$ -	0.00%
	TOTALS - WHXI7400	100.00%		19.27%	\$ 295,582.40	100.00%	\$ 56,957.82	19.27%

Project: FM 1093/Westpark Tollway Extension
FBC Project No.: 748
JEG Project No.: WHXI7400
Invoice No.: WHXI7400-01
Period: February 9, 2010 – April 2, 2010
Prepared By: Ellen Stephenson

Task 1: Data Collection

Activities This Period:

This task is 60% complete.

Activities Anticipated Next Period:

Complete data collection.

Outstanding Issues:

Waiting for requested data from Engineer; Existing and Proposed Traffic Data, Level of Service, Tolling Analysis, New Parcel Maps, and Adjacent Property Owners and Elected Officials mailing list.

Task 2: Initial Public Involvement

Activities This Period:

This task is 40% complete.

Activities Anticipated Next Period:

Set date for Initial Public Involvement.

Outstanding Issues:

Waiting for adjacent property owners/public official's mailing list and new parcel map from Engineer.

Task 3: Right-of-Entry Letters and Agency Coordination

Activities This Period:

Agency coordination letters are complete. This task is 50% complete.

Activities Anticipated Next Period:

Send right-of-entry letters.

Outstanding Issues:

Waiting for adjacent property owners/public official's mailing list and new parcel map from Engineer.

Task 4: Noise Analysis

Activities This Period:

Prepared for noise analysis. This task is 50% complete.

Activities Anticipated Next Period:

Continue work on noise analysis.

Outstanding Issues:

Waiting on traffic data from Engineer.

Task 5: Air Quality Analysis

Activities This Period:

Worked on MSAT analysis. This task is 50% complete.

Activities Anticipated Next Period:

Continue work on Air Quality Analysis.

Outstanding Issues:

Waiting on traffic data from Engineer.

Project Name: FM 1093/Westpark Tollway Extension, Project No. 748
Project Location: Fort Bend County

Task 6: Ecological Investigations

Activities This Period:

Preparing for field investigations. This task is 20% complete.

Activities Anticipated Next Period:

Continue work on ecological investigations.

Outstanding Issues:

Waiting for adjacent property owner's mailing list and new parcel map from Engineer for right-of-entry.

Task 7: Hazardous Materials

Activities This Period:

Began hazardous materials assessment. This task is 90% complete.

Activities Anticipated Next Period:

Verify findings in report in field.

Outstanding Issues:

None.

Task 8: Cultural Resources

Activities This Period:

Began work on cultural resources. This task is 5% complete.

Activities Anticipated Next Period:

Continue work on cultural resources.

Outstanding Issues:

Waiting for adjacent property owner's mailing list and new parcel map from Engineer for right-of-entry.

Task 9: Indirect and Cumulative Impact Analyses

Activities This Period:

Began work ICI. This task is 10% complete.

Activities Anticipated Next Period:

Continue work on ICI.

Outstanding Issues:

Waiting for new parcel map and tolling analysis from Engineer.

Task 10: Environmental Justice

Activities This Period:

Began work EJ. This task is 50% complete.

Activities Anticipated Next Period:

Continue work on EJ.

Outstanding Issues:

Waiting for new parcel map and tolling analysis from Engineer.

Task 11: Other Environmental Studies, Analyses & Investigations

Activities This Period:

This task is 10% complete.

Activities Anticipated Next Period:

Continue working on other environmental studies, analyses and investigations

Outstanding Issues:

Waiting for requested data from Engineer; Existing and Proposed Traffic Data, Level of Service, Tolling Analysis, New Parcel Maps, and Adjacent Property Owners and Elected Officials mailing list.

Project Name: FM 1093/Westpark Tollway Extension, Project No. 748
Project Location: Fort Bend County

Task 12: Prepare Draft EA

Activities This Period:

This task is 0% complete.

Activities Anticipated Next Period:

None.

Outstanding Issues:

None.

Task 13: Pubic Hearing (NAOPH)

Activities This Period:

This task is 0% complete.

Activities Anticipated Next Period:

None.

Outstanding Issues:

None.

Task 14: Prepare Final EA

Activities This Period:

This task is 0% complete.

Activities Anticipated Next Period:

None.

Outstanding Issues:

None.

Task 15: County/TxDOT Coordination

Activities This Period:

This task is 25% complete.

Activities Anticipated Next Period:

Continue coordination.

Outstanding Issues:

None.