



Fort Bend County, Texas
1124-52 Blume Road
Rosenberg, Texas 77471

Attention: D. Jesse Hegemier, PE

Invoice Date:	5/21/2010
Invoice No.:	WHXI7400-02
Project No(s).:	WHXI7400

INVOICE

Description: FM 1093/Westpark Tollway Extension, Project No. 748
Invoice Number: 2

For Professional Services Rendered Through: 4/30/2010

	Contract Limits	Invoiced to Date	Previously Invoiced	Amount of Invoice
Direct Labor	\$249,419.10	\$95,308.38	\$56,957.82	\$38,350.56
Direct Expenses	\$46,163.30	\$0.00	\$0.00	\$0.00
TOTALS	\$295,582.40	\$95,308.38	\$56,957.82	\$38,350.56
TOTAL AMOUNT DUE THIS INVOICE				\$38,350.56

This invoice is true and unpaid.

By: Ellen Stephenson
Ellen Stephenson
Project Manager, Houston Division

OK
DJA

Terms: Net 15 days: Please reference invoice # with all payments.

Remit To: Jacobs Engineering Group, Inc, c/o Bank of America, 800 Market Street Lockbox 18713F, St Louis, MO 63150-8713
ACH Payment: Bank of America Services ABA# 111 000 012, Account # 3750916030

DETAIL BILLING WORKSHEET
FM 1093/Westpark Tollway Extension, Project No. 748

Jacobs Invoice No: WHX17400-02

LABOR COSTS:

Name	Title	Hours	Hourly Rate	Direct Labor	DL*2.5407	Total
Jeff Anderson	Environmental Manager	13.00	\$69.86	\$908.18	\$1,399.23	\$2,307.41
Sandra Williams	Sr. Environmental Planner	63.00	\$60.03	\$3,781.89	\$5,826.76	\$9,608.65
Ellen Stephenson	Sr. Environmental Planner	36.50	\$60.03	\$2,191.10	\$3,375.83	\$5,566.93
Craig Rollins	Sr. Environmental Planner	2.00	\$60.03	\$120.06	\$184.98	\$305.04
Carl Rubly	Environmental Planner II	70.00	\$43.47	\$3,042.90	\$4,688.20	\$7,731.10
Thomas Allemand	Environmental Planner I	92.00	\$39.33	\$3,618.36	\$5,574.81	\$9,193.17
Sunghoon Lee	CADD Operator	23.50	\$30.02	\$705.47	\$1,086.92	\$1,792.39
Flo Fruge	Clerical	24.75	\$23.82	\$589.55	\$908.32	\$1,497.87
Shelia Waters	Clerical	5.75	\$23.82	\$136.97	\$211.03	\$348.00
Total Labor Costs		330.50		\$15,094.48	\$23,256.08	\$38,350.56

TOTAL AMOUNT DUE THIS BILLING

\$38,350.56

FORT BEND COUNTY, TEXAS
FM 1093/Westpark Tollway Extension: Project No. 748
Fort Bend County

PROGRESS SUMMARY

Invoice Date: 05/21/10
Through: 04/30/10

Billing Statement 2

TASK	DESCRIPTION	% OF PROJECT OH)	EST. % COMPLETE OF TASK	EST. % COMPLETE OF PROJECT	TOTAL BUDGET \$ PER TASK	% OF PROJECT (BUDGET \$)	INVOICED TO DATE	% BUDGET INVOICED
1	Direct Labor	84.38%	38.21%	32.24%	\$ 249,419.10	84.38%	\$ 95,308.38	38.21%
2	Direct Expenses	15.62%	0.00%	0.00%	\$ 46,163.30	15.62%	\$ -	0.00%
	TOTALS - WHX17400	100.00%		32.24%	\$ 295,582.40	100.00%	\$ 95,308.38	32.24%

Project: FM 1093/Westpark Tollway Extension
FBC Project No.: 748
JEG Project No.: WHXI7400
Invoice No.: WHXI7400-02
Period: April 3, 2010 – April 30, 2010
Prepared By: Ellen Stephenson

Task 1: Data Collection

Activities This Period:

This task is 65% complete.

Activities Anticipated Next Period:

Complete data collection.

Outstanding Issues:

Waiting for requested data from Engineer; Existing and Proposed Traffic Data, Level of Service, Tolling Analysis, New Parcel Maps, and Adjacent Property Owners and Elected Officials mailing list.

Task 2: Initial Public Involvement

Activities This Period:

This task is 45% complete.

Activities Anticipated Next Period:

Completed first draft of the environmental constraints map. Completed mailing list.

Outstanding Issues:

Waiting for adjacent property owners/public official's mailing list and new parcel map from Engineer in order to set date for public meeting.

Task 3: Right-of-Entry Letters and Agency Coordination

Activities This Period:

This task is 50% complete.

Activities Anticipated Next Period:

Complete right-of-entry letters and map. Send right-of-entry letters.

Outstanding Issues:

Waiting for adjacent property owners/public official's mailing list and new parcel map from Engineer.

Task 4: Noise Analysis

Activities This Period:

Inputting data into TNM to conduct noise analysis. This task is 55% complete.

Activities Anticipated Next Period:

Continue work on inputting data for noise analysis.

Outstanding Issues:

Waiting on traffic data from Engineer.

Task 5: Air Quality Analysis

Activities This Period:

Worked on MSAT analysis. This task is 60% complete.

Activities Anticipated Next Period:

Continue work on Air Quality Analysis.

Outstanding Issues:

Waiting on traffic data from Engineer.

Project Name: FM 1093/Westpark Tollway Extension, Project No. 748
Project Location: Fort Bend County

Task 6: Ecological Investigations

Activities This Period:

Preparing for field investigations. This task is 20% complete.

Activities Anticipated Next Period:

Continue work on ecological investigations.

Outstanding Issues:

Waiting for adjacent property owner's mailing list and new parcel map from Engineer for right-of-entry.

Task 7: Hazardous Materials

Activities This Period:

This task is 95% complete.

Activities Anticipated Next Period:

Finalize hazardous materials assessment.

Outstanding Issues:

None.

Task 8: Cultural Resources

Activities This Period:

This task is 10% complete.

Activities Anticipated Next Period:

Continue work on cultural resources.

Outstanding Issues:

Waiting for adjacent property owner's mailing list and new parcel map from Engineer for right-of-entry.

Task 9: Indirect and Cumulative Impact Analyses

Activities This Period:

This task is 10% complete.

Activities Anticipated Next Period:

Continue work on ICI.

Outstanding Issues:

Waiting for new parcel map and tolling analysis from Engineer.

Task 10: Environmental Justice

Activities This Period:

This task is 60% complete.

Activities Anticipated Next Period:

Continue work on EJ.

Outstanding Issues:

Waiting for new parcel map and tolling analysis from Engineer.

Task 11: Other Environmental Studies, Analyses & Investigations

Activities This Period:

This task is 20% complete.

Activities Anticipated Next Period:

Continue working on other environmental studies, analyses and investigations

Outstanding Issues:

Waiting for requested data from Engineer; Existing and Proposed Traffic Data, Level of Service, Tolling Analysis, New Parcel Maps, and Adjacent Property Owners and Elected Officials mailing list.

Project Name: FM 1093/Westpark Tollway Extension, Project No. 748

Project Location: Fort Bend County

Task 12: Prepare Draft EA

Activities This Period:

This task is 10% complete.

Activities Anticipated Next Period:

None.

Outstanding Issues:

None.

Task 13: Pubic Hearing (NAOPH)

Activities This Period:

This task is 0% complete.

Activities Anticipated Next Period:

None.

Outstanding Issues:

None.

Task 14: Prepare Final EA

Activities This Period:

This task is 0% complete.

Activities Anticipated Next Period:

None.

Outstanding Issues:

None.

Task 15: County/TxDOT Coordination

Activities This Period:

This task is 30% complete.

Activities Anticipated Next Period:

Continue coordination.

Outstanding Issues:

None.