

*6/14/10*  
*[Signature]*

**Fort Bend County**  
 Facilities Mgmt & Planning Dept  
 301 Jackson Street  
 Richmond, TX 77469  
 Attn: Don Brady Director

May 31, 2010  
 Invoice No: 14  
 Project No: 08003

Re: Ft Bend County Library University Branch

Sugar Land, Texas  
 FM91408

*PO# 14046*  
*R# 109276*

Professional Services for the period May 1, 2010 to May 31, 2010

**Architectural Services**

Description	Contract Amount	Percent Complete	Fee Earned to Date	Previously Billed	Current Amount Due
Pre-Design Services	7,500.00	100.00% ✓	7,500.00 ✓	7,500.00 ✓	0.00
Schematic Design	68,191.00	100.00% ✓	68,191.00 ✓	68,191.00 ✓	0.00
Design Development	122,744.00	100.00% ✓	122,744.00 ✓	122,744.00 ✓	0.00
Construction Documents	313,679.00	96.76% ✓	303,515.80	296,426.66 ✓	7,089.14 ✓
Negotiations	27,276.00	9.25%	2,523.03	0.00	2,523.03 ✓
Construction Admin	150,020.00	0.00%	0.00	0.00	0.00
FFE Services	25,000.00	15.00%	3,750.00	3,750.00 ✓	0.00
	714,410.00		508,223.83	498,611.66	9,612.17 ✓

**Total Architectural Services**

**\$9,612.17 ✓**

**Reimbursable Expenses**

Reproduction/Printing	2,002.05 ✓
Travel/Parking	27.59 ✓
Site Visits	175.00 ✓
Consultant Reimbursables	765.80 ✓

**Total Reimbursable Expenses**

**\$2,970.44 ✓**

**Total Amount Due this Invoice**

**\$12,582.61**

*[Signature]*

Approved *[Signature]*

