



Fort Bend County, Texas  
1124-52 Blume Road  
Rosenberg, Texas 77471

Attention: D. Jesse Hegemier, PE

Invoice Date:	6/23/2010
Invoice No.:	WHXI7400-03
Project No(s).:	WHXI7400

INVOICE

Description: FM 1093/Westpark Tollway Extension, Project No. 748  
Invoice Number: 3

For Professional Services Rendered Through: 5/28/2010

	Contract Limits	Invoiced to Date	Previously Invoiced	Amount of Invoice
Direct Labor	\$249,419.10	\$112,614.67	\$95,308.38	\$17,306.29
Direct Expenses	\$46,163.30	\$888.22	\$0.00	\$888.22
TOTALS	\$295,582.40	\$113,502.89	\$95,308.38	\$18,194.51
TOTAL AMOUNT DUE THIS INVOICE				\$18,194.51

This invoice is true and unpaid.

By: Ellen Stephenson  
Ellen Stephenson  
Project Manager, Houston Division

OK  
DJS

Terms: Net 15 days: Please reference invoice # with all payments.

Remit To: Jacobs Engineering Group, Inc, c/o Bank of America, 800 Market Street Lockbox 18713F, St Louis, MO 63150-8713  
ACH Payment: Bank of America Services ABA# 111 000 012, Account # 3750916030

**DETAIL BILLING WORKSHEET**  
**FM 1093/Westpark Tollway Extension, Project No. 748**

Jacobs Invoice No: WHX17400-03

**LABOR COSTS:**

Name	Title	Hours	Hourly Rate	Direct Labor	DL*2.5407	Total
Jeff Anderson	Environmental Manager	14.00	\$69.86	\$978.04	\$1,506.87	\$2,484.91
Sandra Williams	Sr. Environmental Planner	19.00	\$60.03	\$1,140.57	\$1,757.28	\$2,897.85
Ellen Stephenson	Sr. Environmental Planner	31.00	\$60.03	\$1,860.93	\$2,867.13	\$4,728.06
Carl Rubly	Environmental Planner II	12.00	\$43.47	\$521.64	\$803.69	\$1,325.33
Thomas Allemand	Environmental Planner I	43.00	\$39.33	\$1,691.19	\$2,605.62	\$4,296.81
Sunghoon Lee	CADD Operator	5.50	\$30.02	\$165.11	\$254.38	\$419.49
Edward Grandle	CADD Operator	0.25	\$30.02	\$7.51	\$11.57	\$19.08
Flo Fruge	Clerical	12.75	\$23.82	\$303.71	\$467.93	\$771.64
Shelia Waters	Clerical	6.00	\$23.82	\$142.92	\$220.20	\$363.12
<b>Total Labor Costs</b>		<b>143.50</b>		<b>\$6,811.62</b>	<b>\$10,494.67</b>	<b>\$17,306.29</b>

**SUBCONTRACTOR COSTS:**

Description	Amount
Geosearch LP      Inv #10-2377	\$759.50
<b>Total Subcontractor Costs</b>	<b>\$759.50</b>

**NON - LABOR COSTS:**

Description	Quantity	Rate	Amount
FedEx      Inv #7-074-12446			\$16.39
FedEx      Inv #7-081-82899			\$8.41
Misc.      Inv #008-1091548			\$103.92
<b>Total Non-Labor Costs</b>			<b>\$128.72</b>

**TOTAL AMOUNT DUE THIS BILLING** \$18,194.51

FORT BEND COUNTY, TEXAS  
FM 1093/Westpark Tollway Extension: Project No. 748  
Fort Bend County

PROGRESS SUMMARY

Invoice Date: 06/23/10  
Through: 05/28/10

Billing Statement 3

TASK	DESCRIPTION	% OF PROJECT OH)	EST. % COMPLETE OF TASK	EST. % COMPLETE OF PROJECT	TOTAL BUDGET \$ PER TASK	% OF PROJECT (BUDGET \$)	INVOICED TO DATE	% BUDGET INVOICED
1	Direct Labor	84.38%	45.15%	38.10%	\$ 249,419.10	84.38%	\$ 112,614.67	45.15%
2	Direct Expenses	15.62%	1.92%	0.30%	\$ 46,163.30	15.62%	\$ 888.22	1.92%
	TOTALS - WHXI7400	100.00%		38.40%	\$ 295,582.40	100.00%	\$ 113,502.89	38.40%

**Project:** FM 1093/Westpark Tollway Extension  
**FBC Project No.:** 748  
**JEG Project No.:** WHXI7400  
**Invoice No.:** WHXI7400-03  
**Period:** May 1, 2010 – May 28, 2010  
**Prepared By:** Ellen Stephenson

---

**Task 1: Data Collection**

Activities This Period:

None. This task is 65% complete.

Activities Anticipated Next Period:

Complete data collection.

Outstanding Issues:

Waiting for requested data from Engineer; Existing and Proposed Traffic Data and Level of Service. Waiting on Tolling Analysis data from others. It was determined that new parcel maps and adjacent property owners and elected officials mailing list would be created by Jacobs, as an additional service.

**Task 2: Initial Public Involvement**

Activities This Period:

Completed mailing list. Continued working on environmental constraints map. This task is 48% complete.

Activities Anticipated Next Period:

Complete environmental constraints map. Set date for Initial Public Involvement.

Outstanding Issues:

Waiting for signed agreement between TxDOT and County before a date can be set.

**Task 3: Right-of-Entry Letters and Agency Coordination**

Activities This Period:

Completed and mailed right-of-entry letters and map. This task is 65% complete.

Activities Anticipated Next Period:

Identify approval or denial of right-of-entry letters on project parcel map for field work.

Outstanding Issues:

Waiting on concurrence of alignment.

**Task 4: Noise Analysis**

Activities This Period:

None. This task is 55% complete.

Activities Anticipated Next Period:

Continue work on inputting data for noise analysis.

Outstanding Issues:

Waiting on concurrence of alignment and traffic data from Engineer.

**Task 5: Air Quality Analysis**

Activities This Period:

None. This task is 60% complete.

Activities Anticipated Next Period:

Continue work on Air Quality Analysis.

Outstanding Issues:

Waiting on concurrence of alignment and traffic data from Engineer.



Project Name: FM 1093/Westpark Tollway Extension, Project No. 748  
Project Location: Fort Bend County

**Task 6: Ecological Investigations**

Activities This Period:

None. This task is 20% complete.

Activities Anticipated Next Period:

Continue work on ecological investigations.

Outstanding Issues:

Waiting for right-of-entry and concurrence of alignment.

**Task 7: Hazardous Materials**

Activities This Period:

This task is 100% complete.

**Task 8: Cultural Resources**

Activities This Period:

This task is 11% complete.

Activities Anticipated Next Period:

Continue work on cultural resources.

Outstanding Issues:

Waiting for right-of-entry and concurrence of alignment.

**Task 9: Indirect and Cumulative Impact Analyses**

Activities This Period:

Worked on ICI. This task is 13% complete.

Activities Anticipated Next Period:

Continue work on ICI.

Outstanding Issues:

Waiting on tolling analysis.

**Task 10: Environmental Justice**

Activities This Period:

This task is 65% complete.

Activities Anticipated Next Period:

Continue work on EJ.

Outstanding Issues:

Waiting for tolling analysis.

**Task 11: Other Environmental Studies, Analyses & Investigations**

Activities This Period:

This task is 25% complete.

Activities Anticipated Next Period:

Continue working on other environmental studies, analyses and investigations

Outstanding Issues:

Waiting for requested data from Engineer; Existing and Proposed Traffic Data and Level of Service. Waiting on Tolling Analysis. Waiting on concurrence of alignment.

Project Name: FM 1093/Westpark Tollway Extension, Project No. 748  
Project Location: Fort Bend County

**Task 12: Prepare Draft EA**

Activities This Period:

This task is 15% complete.

Activities Anticipated Next Period:

Continue working on preparing draft EA.

Outstanding Issues:

Waiting on concurrence of alignment.

**Task 13: Pubic Hearing (NAOPH)**

Activities This Period:

This task is 0% complete.

Activities Anticipated Next Period:

None.

Outstanding Issues:

None.

**Task 14: Prepare Final EA**

Activities This Period:

This task is 0% complete.

Activities Anticipated Next Period:

None.

Outstanding Issues:

None.

**Task 15: County/TxDOT Coordination**

Activities This Period:

This task is 33% complete.

Activities Anticipated Next Period:

Continue coordination.

Outstanding Issues:

Waiting on concurrence of alignment.