



5995 Rogerdale Road  
Houston, Texas 77072 U.S.A.  
1.832.351.7230 Fax 1.832.351.7766

Remit To: Jacobs Engineering Group Inc.  
P.O. Box 18713F  
St. Louis, MO 63150-8713

Client: Fort Bend County  
D. Jesse Hegemier  
1124-52 Blume Road  
Rosenburg, TX 77470

Attention: Mr. Mark C. Dessens, P.E.  
Schaumberg & Polk, Inc  
11767 Katy Freeway Suite 900  
Houston TX 77079

Reference: 2007 Fort Bend Mobility Program  
Katy-Gaston Road [ From Cinco Ranch to F.M. 1093 ]  
Project No. 733  
P.O. # 12441

Fed Tax ID: 22-1623519  
Project No.: C3X41400  
Invoice No.: C3X41400-14  
Invoice Date: 7-20-20010

Period Covers: May 29, 2010 through July 2, 2010

### PAYMENT FOR PROFESSIONAL SERVICES

BASIC SERVICES:		Contract Amount	Percent Complete	Total Fee Earned	Previously Invoiced	Amount Due This Invoice
WA #1	Jacobs Engineering	\$ 179,102.00	97.0%	\$ 173,728.94	\$ 173,728.94	\$ -
	JNS Consulting Engineers	\$ 114,873.00	100.0%	\$ 114,873.00	\$ 114,873.00	\$ -
		<b>\$ 293,975.00</b>		<b>\$ 288,601.94</b>	<b>\$ 288,601.94</b>	<b>\$ -</b>
WA #2	Jacobs Engineering	\$ 14,901.35	100.0%	\$ 14,901.35	\$ 14,901.35	\$ -
	JNS Consulting Engineers	\$ 30,664.65	100.0%	\$ 30,664.65	\$ 30,664.65	\$ -
		<b>\$ 45,566.00</b>		<b>\$ 45,566.00</b>	<b>\$ 45,566.00</b>	<b>\$ -</b>
WA #3	Jacobs Engineering	\$ 333,180.57	100.0%	\$ 333,180.57	\$ 333,180.57	\$ -
	QC Labs	\$ 17,000.00	99.7%	\$ 16,942.00	\$ 16,942.00	\$ -
	JNS Consulting Engineers	\$ 57,261.43	100.0%	\$ 57,261.43	\$ 57,261.43	\$ -
		<b>\$ 407,442.00</b>		<b>\$ 407,384.00</b>	<b>\$ 407,384.00</b>	<b>\$ -</b>
WA #4	Jacobs Engineering	\$ 113,143.00	100.0%	\$ 113,143.00	\$ 113,143.00	\$ -
WA #5	Jacobs Engineering	\$ 21,020.00	100.0%	\$ 21,020.00	\$ 21,020.00	\$ -
WA #6	Jacobs Engineering	\$ 48,854.00	81.4%	\$ 39,758.60	\$ 28,799.86	\$ 10,958.74
<b>Totals</b>		<b>\$ 930,000.00</b>		<b>\$ 915,473.54</b>	<b>\$ 904,514.80</b>	<b>\$ 10,958.74</b>
<b>Total Amount Due This Invoice</b>						<b>\$ 10,958.74</b>

Total Previously Billed: \$ 904,514.80  
This Invoice: \$ 10,958.74  
Total Billed to Date: \$ 915,473.54



5995 Rogerdale Road  
Houston, Texas 77072 U.S.A.  
1.832.351.7230 Fax 1.832.351.7766

**Client:** Fort Bend County  
**Project No.:** C3X41400  
**Invoice No.:** C3X41400-14  
**Period Covers:** May 29, 2010 thorough July 2, 2010

Construction Phase Services	Hours	Rate	Amount
<b>Project Manager</b>			
Mike Rudd	10.50	\$ 67.00	\$ 703.50
<b>Sr. Civil Engineer</b>			
James Caughorn Jr.	20.00	\$ 55.00	\$ 1,100.00
Wayne Jones	1.50	\$ 55.00	\$ 82.50
Dave Wright III	0.00	\$ 55.00	\$ -
<b>Civil Engineer</b>			
Tahir Rashid	0.00	\$ 44.00	\$ -
<b>Sr. Design Tech/CADD</b>			
Brian Clark	46.00	\$ 37.00	\$ 1,702.00
Jun Martinez	17.00	\$ 37.00	\$ 629.00
Edward Grandle	0.30	\$ 37.00	\$ 11.10
<b>Design Tech/CADD</b>			
Juan Ferez	0.00	\$ 29.00	\$ -
Roger Patino	0.00	\$ 29.00	\$ -
<b>Admin Assistant</b>			
Stacie Britt	2.00	\$ 30.00	\$ 60.00
<b>97.30</b>			<b>\$ 4,288.10</b>
<b>Overhead 128.18%</b>			<b>\$ 5,496.49</b>
			<b>\$ 9,784.59</b>
<b>Operating Margin 12%</b>			<b>\$ 1,174.15</b>
			<b>\$ 10,958.74</b>
<b>Total Construction Phase Services</b>			<b>\$ 10,958.74</b>

5995 Rogerdale Road  
Houston, TX 77072 U.S.A.  
832.351.7200 Fax 832.351.7725

<b>Project:</b>	<b>Katy Gaston Road (from Cinco Ranch Blvd to FM 1093)</b>
Project No.	733
JEG Project No.:	C3X41400/ C3X41402/ C3X41407
Invoice No.:	C3X41400-14
Period:	29 May 2010 to 02 July 2010
Prepared By:	Mike Rudd, P.E.

---

## **Progress Report No. 14**

### **Work done this period:**

#### **WA #1**

- No Work done this period.

#### **WA #2**

- No Work done this period.

#### **WA #3**

No Work done this period.

#### **WA #4**

No Work done this period.

#### **WA #5**

- No Work done this period.

#### **WA #6**

- Met with TxDOT (Jim Hunt) regarding possibility of getting a permit to allow work within TxDOT Right of Way to bring two lanes southbound and one lane northbound at FM 1093
- Revised plans to incorporate the changes needed to bring two lanes southbound at 1 lane northbound at FM 1093.

### **Meetings and Correspondence this period:**

- Various email & phone correspondence concerning construction status, and outstanding issues.
- Meeting with TxDOT regarding the permit to complete work within TxDOT Right of Way at FM 1093

## **Katy Gaston Progress Report**

Page 2 of 2

### **Work Scheduled to be Performed During Next Month:**

- Construction Phase Services as needed.
- Prepare plans to remove 1 lane northbound due to power poles that were not relocated.
- Adjust plans as required to allow contractor to mill, overlay and widen as per discussions with Fort Bend County, SPI, and AllGood.

### **Unresolved Issues to Discuss w/SPI:**

- None