



Fort Bend County, Texas
1124-52 Blume Road
Rosenberg, Texas 77471

Attention: D. Jesse Hegemier, PE

Invoice Date:	7/23/2010
Invoice No.:	WHXI7400-04
Project No(s):	WHXI7400

INVOICE

Description: FM 1093/Westpark Tollway Extension, Project No. 748
Invoice Number: 4

For Professional Services Rendered Through: 7/2/2010

	Contract Limits	Invoiced to Date	Previously Invoiced	Amount of Invoice
Direct Labor	\$249,419.10	\$141,384.35	\$112,614.67	\$28,769.68
Direct Expenses	\$46,163.30	\$1,408.99	\$888.22	\$520.77
TOTALS	\$295,582.40	\$142,793.34	\$113,502.89	\$29,290.45
TOTAL AMOUNT DUE THIS INVOICE				\$29,290.45

This invoice is true and unpaid.

By: Ellen Stephenson
Ellen Stephenson
Project Manager, Houston Division

OK
PJM

Terms: Net 15 days: Please reference invoice # with all payments.

Remit To: Jacobs Engineering Group, Inc, c/o Bank of America, 800 Market Street Lockbox 18713F, St Louis, MO 63150-8713
ACH Payment: Bank of America Services ABA# 111 000 012, Account # 3750916030

DETAIL BILLING WORKSHEET
FM 1093/Westpark Tollway Extension, Project No. 748

Jacobs Invoice No: WHX17400-04

LABOR COSTS:

Name	Title	Hours	Hourly Rate	Direct Labor	DL*2.5407	Total
Jeff Anderson	Environmental Manager	13.00	\$69.86	\$908.18	\$1,399.23	\$2,307.41
Sandra Williams	Sr. Environmental Planner	55.00	\$60.03	\$3,301.65	\$5,086.85	\$8,388.50
Ellen Stephenson	Sr. Environmental Planner	56.00	\$60.03	\$3,361.68	\$5,179.34	\$8,541.02
Carl Rubly	Environmental Planner II	2.00	\$43.47	\$86.94	\$133.95	\$220.89
Thomas Allemand	Environmental Planner I	34.00	\$39.33	\$1,337.22	\$2,060.25	\$3,397.47
Sunghoon Lee	CADD Operator	58.50	\$30.02	\$1,756.17	\$2,705.73	\$4,461.90
Flo Ardoin	Clerical	17.75	\$23.82	\$422.81	\$651.42	\$1,074.23
Shelia Waters	Clerical	6.25	\$23.82	\$148.88	\$229.38	\$378.26
Total Labor Costs		242.50		\$11,323.53	\$17,446.15	\$28,769.68

SUBCONTRACTOR COSTS:

Description	Amount
ECOMM Inv #095-030-01	\$508.00
Total Subcontractor Costs	\$508.00

NON - LABOR COSTS:

Description	Quantity	Rate	Amount
FedEx Inv #707988157			\$12.77
Total Non-Labor Costs			\$12.77

TOTAL AMOUNT DUE THIS BILLING **\$29,290.45**

FORT BEND COUNTY, TEXAS
FM 1093/Westpark Tollway Extension: Project No. 748
Fort Bend County

PROGRESS SUMMARY

Invoice Date: 07/23/10
Through: 07/02/10

Billing Statement 4

TASK	DESCRIPTION	% OF PROJECT OH)	EST. % COMPLETE OF TASK	EST. % COMPLETE OF PROJECT	TOTAL BUDGET \$ PER TASK	% OF PROJECT (BUDGET \$)	INVOICED TO DATE	% BUDGET INVOICED
1	Direct Labor	84.38%	56.69%	47.84%	\$ 249,419.10	84.38%	\$ 141,384.35	56.69%
2	Direct Expenses	15.62%	3.05%	0.48%	\$ 46,163.30	15.62%	\$ 1,408.99	3.05%
	TOTALS - WHXI7400	100.00%		48.32%	\$ 295,582.40	100.00%	\$ 142,793.34	48.31%

Project: FM 1093/Westpark Tollway Extension
FBC Project No.: 748
JEG Project No.: WHXI7400
Invoice No.: WHXI7400-04
Period: May 29, 2010 – July 2, 2010
Prepared By: Ellen Stephenson

Task 1: Data Collection

Activities This Period:

Received tolling analysis from others. This task is 66% complete.

Activities Anticipated Next Period:

Complete data collection.

Outstanding Issues:

Waiting for requested data from Engineer; Existing and Proposed Traffic Data and Level of Service. Received tolling analysis from others; however, the tolling analysis is a first draft and dated 2006.

Task 2: Initial Public Involvement

Activities This Period:

Set date for initial public involvement. Continued working on environmental constraints map. This task is 49% complete.

Activities Anticipated Next Period:

Complete environmental constraints map.

Outstanding Issues:

Waiting for signed agreement between TxDOT and County. TxDOT agreed to set date for initial public involvement in September with anticipation of a signed agreement in July.

Task 3: Right-of-Entry Letters and Agency Coordination

Activities This Period:

None. This task is 65% complete.

Activities Anticipated Next Period:

Identify approval or denial of right-of-entry letters on project parcel map for field work.

Outstanding Issues:

Waiting on concurrence of alignment.

Task 4: Noise Analysis

Activities This Period:

None. This task is 55% complete.

Activities Anticipated Next Period:

Continue work on inputting data for noise analysis.

Outstanding Issues:

Waiting on concurrence of alignment and traffic data from Engineer.

Task 5: Air Quality Analysis

Activities This Period:

None. This task is 60% complete.

Activities Anticipated Next Period:

Continue work on Air Quality Analysis.

Outstanding Issues:

Waiting on concurrence of alignment and traffic data from Engineer.

Project Name: FM 1093/Westpark Tollway Extension, Project No. 748
Project Location: Fort Bend County

Task 6: Ecological Investigations

Activities This Period:

None. This task is 20% complete.

Activities Anticipated Next Period:

Continue work on ecological investigations.

Outstanding Issues:

Waiting for right-of-entry and concurrence of alignment.

Task 7: Hazardous Materials

Activities This Period:

This task is 100% complete.

Activities Anticipated Next Period:

None.

Outstanding Issues:

None.

Task 8: Cultural Resources

Activities This Period:

Worked on cultural resources assessment. This task is 12% complete.

Activities Anticipated Next Period:

Continue work on cultural resources.

Outstanding Issues:

Waiting for right-of-entry and concurrence of alignment.

Task 9: Indirect and Cumulative Impact Analyses

Activities This Period:

Worked on ICI. This task is 15% complete.

Activities Anticipated Next Period:

Continue work on ICI.

Outstanding Issues:

Task 10: Environmental Justice

Activities This Period:

Continued work on EJ. This task is 70% complete.

Activities Anticipated Next Period:

Continue work on EJ.

Outstanding Issues:

Task 11: Other Environmental Studies, Analyses & Investigations

Activities This Period:

Worked on other environmental studies, analyses and investigations. This task is 30% complete.

Activities Anticipated Next Period:

Continue working on other environmental studies, analyses and investigations

Outstanding Issues:

Waiting for requested data from Engineer; Existing and Proposed Traffic Data and Level of Service. Waiting on concurrence of alignment.

Project Name: FM 1093/Westpark Tollway Extension, Project No. 748
Project Location: Fort Bend County

Task 12: Prepare Draft EA

Activities This Period:

Worked on preparing the draft EA. This task is 16% complete.

Activities Anticipated Next Period:

Continue working on preparing draft EA.

Outstanding Issues:

Waiting on concurrence of alignment.

Task 13: Pubic Hearing (NAOPH)

Activities This Period:

None. This task is 0% complete.

Activities Anticipated Next Period:

None.

Outstanding Issues:

None.

Task 14: Prepare Final EA

Activities This Period:

None. This task is 0% complete.

Activities Anticipated Next Period:

None.

Outstanding Issues:

None.

Task 15: County/TxDOT Coordination

Activities This Period:

Coordination with County and TxDOT. This task is 34% complete.

Activities Anticipated Next Period:

Continue coordination.

Outstanding Issues:

Waiting on concurrence of alignment.