

FM102313

APPLICATION AND CERTIFICATE FOR PAYMENT

PAGE 1 OF 2 PAGES

TO (OWNER):	Fort Bend County 301 Jackson Street, 7th Floor Richmond, Texas 77469	PROJECT:	Fort Bend County Justice Center Parking Garage Richmond, Texas P.O.#30168	APPLICATION NO.	Ten (10)	Distribution to:
FROM (CONTRACTOR):	Crain Group, L.L.C. 2635 Miller Ranch Road Pearland, Texas 77584	VIA (ARCHITECT):	N/A	PERIOD TO:	09/10/10	<input checked="" type="checkbox"/> OWNER <input type="checkbox"/> ARCHITECT <input checked="" type="checkbox"/> CONTRACTOR <input checked="" type="checkbox"/> CONTROLLER
CONTRACT FOR:	Commercial Construction	PO# 30168 R# 121138		CONTRACT DATE:	03/24/09	

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for Payment, as shown below, in connection with the Contract.

1. ORIGINAL CONTRACT SUM	\$174,000.00
2. Net change by Change Orders	\$4,020,095.84
3. CONTRACT SUM TO DATE (Line 1 + 2).....	\$4,194,095.84
4. TOTAL COMPLETED & STORED TO DATE..	\$4,194,095.84
5. RETAINAGE	
a. 5% of Completed Work	\$0.00
b. 0% of Stored Material	\$0.00
Total Retainage (Line 5A + 5B) or Total.....	\$0.00
6. TOTAL EARNED LESS RETAINAGE..... (Line 4 less Line 5 Total)	\$4,194,095.84
7. LESS PREVIOUS CERTIFICATED FOR PAYMENT (Line 6 from Previous Certificate).....	\$4,169,095.84
8. CURRENT PAYMENT DUE.....	\$25,000.00
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)	\$0.00

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in Previous months by Owner	\$4,262,776.98	\$0.00
Total approved this Month	\$0.00	\$0.00
TOTALS	\$4,262,776.98	\$0.00
NET CHANGES by Change Order	\$4,262,776.98	\$0.00



The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work Covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:

BY: [Signature]
John Green, Project Manager

Date: 9/10/10

State of Texas, County of Brazoria
Subscribed and sworn to before
me on this 10 day of September, 2010.

Notary Public: [Signature]
My Commission Expires:



ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED..... \$

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

ARCHITECT:

BY: N/A

Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CONTINUATION SHEET; SCHEDULE OF VALUES

AIA DOCUMENT G703

PAGE 2 OF 2 PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: Nine (9)
APPLICATION DATE: 07/31/10
PERIOD TO: 07/31/10
PROJECT: #30168

A ITEM NO.	B DESCRIPTION OF WORK	C ORIGINAL SCHEDULED VALUE	C1 CHANGES	C2 CURRENT SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C2- G)	I RETAINAGE 5%
					FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G + C2)		
1	General Conditions	\$0.00	\$175,681.25	\$175,681.25	\$175,681.25	\$0.00	\$0.00	\$175,681.25	100.00%	\$0.00	\$0.00
2	Earthwork	\$0.00	\$157,350.00	\$157,350.00	\$157,350.00	\$0.00	\$0.00	\$157,350.00	100.00%	\$0.00	\$0.00
3	Field Engineering	\$0.00	\$6,500.00	\$6,500.00	\$6,500.00	\$0.00	\$0.00	\$6,500.00	100.00%	\$0.00	\$0.00
4	Parking Lot Striping	\$0.00	\$6,936.00	\$6,936.00	\$6,936.00	\$0.00	\$0.00	\$6,936.00	100.00%	\$0.00	\$0.00
5	Site Storm Sewer	\$0.00	\$187,950.00	\$187,950.00	\$187,950.00	\$0.00	\$0.00	\$187,950.00	100.00%	\$0.00	\$0.00
6	Cast in Place Concrete	\$0.00	\$2,160,000.00	\$2,160,000.00	\$2,160,000.00	\$0.00	\$0.00	\$2,160,000.00	100.00%	\$0.00	\$0.00
7	Masonry	\$0.00	\$116,250.00	\$116,250.00	\$116,250.00	\$0.00	\$0.00	\$116,250.00	100.00%	\$0.00	\$0.00
8	Steel Fabrication	\$0.00	\$94,000.00	\$94,000.00	\$94,000.00	\$0.00	\$0.00	\$94,000.00	100.00%	\$0.00	\$0.00
9	Metal Trusses	\$0.00	\$11,000.00	\$11,000.00	\$11,000.00	\$0.00	\$0.00	\$11,000.00	100.00%	\$0.00	\$0.00
10	Steel Erection	\$0.00	\$27,500.00	\$27,500.00	\$27,500.00	\$0.00	\$0.00	\$27,500.00	100.00%	\$0.00	\$0.00
11	Trench Grates	\$0.00	\$11,700.00	\$11,700.00	\$11,700.00	\$0.00	\$0.00	\$11,700.00	100.00%	\$0.00	\$0.00
12	Waterproofing	\$0.00	\$17,500.00	\$17,500.00	\$17,500.00	\$0.00	\$0.00	\$17,500.00	100.00%	\$0.00	\$0.00
13	Rough Carpentry	\$0.00	\$15,000.00	\$15,000.00	\$15,000.00	\$0.00	\$0.00	\$15,000.00	100.00%	\$0.00	\$0.00
14	Standing Seam Metal Roof System	\$0.00	\$24,000.00	\$24,000.00	\$24,000.00	\$0.00	\$0.00	\$24,000.00	100.00%	\$0.00	\$0.00
15	Doors/Frames/Hardware	\$0.00	\$1,600.00	\$1,600.00	\$1,600.00	\$0.00	\$0.00	\$1,600.00	100.00%	\$0.00	\$0.00
16	Exterior Painting	\$0.00	\$38,000.00	\$38,000.00	\$38,000.00	\$0.00	\$0.00	\$38,000.00	100.00%	\$0.00	\$0.00
17	Elevator Flooring	\$0.00	\$500.00	\$500.00	\$500.00	\$0.00	\$0.00	\$500.00	100.00%	\$0.00	\$0.00
18	Stucco	\$0.00	\$7,500.00	\$7,500.00	\$7,500.00	\$0.00	\$0.00	\$7,500.00	100.00%	\$0.00	\$0.00
19	Garage Accessories and Signage	\$0.00	\$35,000.00	\$35,000.00	\$35,000.00	\$0.00	\$0.00	\$35,000.00	100.00%	\$0.00	\$0.00
20	Building Plumbing	\$0.00	\$95,000.00	\$95,000.00	\$95,000.00	\$0.00	\$0.00	\$95,000.00	100.00%	\$0.00	\$0.00
21	Elevator System	\$0.00	\$93,398.85	\$93,398.85	\$93,398.85	\$0.00	\$0.00	\$93,398.85	100.00%	\$0.00	\$0.00
22	Fire Protection - Standpipe	\$0.00	\$125,000.00	\$125,000.00	\$125,000.00	\$0.00	\$0.00	\$125,000.00	100.00%	\$0.00	\$0.00
23	Fire Sprinkler System	\$0.00	\$150,000.00	\$150,000.00	\$150,000.00	\$0.00	\$0.00	\$150,000.00	100.00%	\$0.00	\$0.00
24	Electrical System (incl. Fire Alarm)	\$0.00	\$325,000.00	\$325,000.00	\$325,000.00	\$0.00	\$0.00	\$325,000.00	100.00%	\$0.00	\$0.00
25	General Liability Insurance	\$0.00	\$50,915.44	\$50,915.44	\$50,915.44	\$0.00	\$0.00	\$50,915.44	100.00%	\$0.00	\$0.00
26	Builder's Risk Insurance	\$0.00	\$3,636.82	\$3,636.82	\$3,636.82	\$0.00	\$0.00	\$3,636.82	100.00%	\$0.00	\$0.00
27	Performance and Payment Bond	\$0.00	\$40,189.00	\$40,189.00	\$40,189.00	\$0.00	\$0.00	\$40,189.00	100.00%	\$0.00	\$0.00
28	Design Fee - Architect	\$31,000.00	\$0.00	\$31,000.00	\$31,000.00	\$0.00	\$0.00	\$31,000.00	100.00%	\$0.00	\$0.00
29	Design Fee - Structural	\$134,000.00	\$0.00	\$134,000.00	\$134,000.00	\$0.00	\$0.00	\$134,000.00	100.00%	\$0.00	\$0.00
30	Design Fee - Civil	\$9,000.00	\$0.00	\$9,000.00	\$9,000.00	\$0.00	\$0.00	\$9,000.00	100.00%	\$0.00	\$0.00
31	Owner Contingency	\$0.00	\$97,191.14	\$97,191.14	\$97,191.14	\$0.00	\$0.00	\$97,191.14	100.00%	\$0.00	\$0.00
32	CPR #1 - Elevator Upgrade Ref#21	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$0.00	\$0.00
33	CPR #2-Deductive CPR Ref#23, 31	\$0.00	(\$247,191.14)	(\$247,191.14)	(\$247,191.14)	\$0.00	\$0.00	(\$247,191.14)	100.00%	\$0.00	\$0.00
34	CPR#3 - Lighting Re-Configuration	\$0.00	\$4,510.00	\$4,510.00	\$4,510.00	\$0.00	\$0.00	\$4,510.00	100.00%	\$0.00	\$0.00
35	Warranty Retainage	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	0.00%	\$0.00	\$0.00
36	Profit	\$0.00	\$188,478.48	\$188,478.48	\$188,478.48	\$0.00	\$0.00	\$188,478.48	100.00%	\$0.00	\$0.00
GRAND TOTALS		\$174,000.00	\$4,020,095.84	\$4,194,095.84	\$4,194,095.84	\$0.00	\$0.00	\$4,194,095.84	100.00%	\$0.00	\$0.00

Users may obtain validation of this document by requesting of the license a completed AIA Document D401 - Certification of Document's Authenticity