

P.O. 48217



Fort Bend County, Texas
1124-52 Blume Road
Rosenberg, Texas 77471

Attention: D. Jesse Hegemier, PE

Invoice Date:	11/8/2010
Invoice No.:	WHXI7400-08
Project No(s).:	WHXI7400

INVOICE

Description: FM 1093/Westpark Tollway Extension, Project No. 748
Invoice Number: 8

For Professional Services Rendered: 10/02/2010 through 10/29/2010

	Contract Limits	Invoiced to Date	Previously Invoiced	Amount of Invoice
Direct Labor	\$249,419.10	\$195,863.57	\$185,535.50	\$10,328.07
Direct Expenses	\$46,163.30	\$2,080.71	\$2,080.71	\$0.00
TOTALS	\$295,582.40	\$197,944.28	\$187,616.21	\$10,328.07
TOTAL AMOUNT DUE THIS INVOICE				\$10,328.07

This invoice is true and unpaid.

By: Ellen Stephenson
Ellen Stephenson
Project Manager, Houston Division

OK
BHA

Terms: Net 15 days: Please reference invoice # with all payments.
Remit To: Jacobs Engineering Group, Inc, c/o Bank of America, 800 Market Street Lockbox 18713F, St Louis, MO 63150-8713
ACH Payment: Bank of America Services ABA# 111 000 012, Account # 3750916030

FORT BEND COUNTY, TEXAS
FM 1093/Westpark Tollway Extension: Project No. 748
Fort Bend County

PROGRESS SUMMARY

Invoice Date: 11/08/10
Period: 10/02/2010 through 10/29/2010

Billing Statement 8

TASK	DESCRIPTION	% OF PROJECT (OH)	EST. % COMPLETE OF TASK	EST. % COMPLETE OF PROJECT	TOTAL BUDGET \$ PER TASK	% OF PROJECT (BUDGET \$)	INVOICED TO DATE	% BUDGET INVOICED
1	Direct Labor	84.38%	78.53%	66.26%	\$ 249,419.10	84.38%	\$ 195,863.57	78.53%
2	Direct Expenses	15.62%	4.51%	0.70%	\$ 46,163.30	15.62%	\$ 2,080.71	4.51%
	TOTALS - WHX17400	100.00%		66.96%	\$ 295,582.40	100.00%	\$ 197,944.28	66.97%

Project: FM 1093/Westpark Tollway Extension
FBC Project No.: 748
JEG Project No.: WHXI7400
Invoice No.: WHXI7400-08
Period: October 2, 2010– October 29, 2010
Prepared By: Ellen Stephenson

Task 1: Data Collection

Activities This Period:

None. This task is 75% complete.

Activities Anticipated Next Period:

Complete data collection.

Outstanding Issues:

Waiting for requested Level of Service from Engineer. Received existing and proposed traffic; however, the traffic volumes have not been approved by TxDOT and are not in a useable format.

Task 2: Initial Public Involvement

Activities This Period:

None. This task is 57% complete.

Activities Anticipated Next Period:

None.

Outstanding Issues:

Waiting for a signed agreement before the initial public involvement can be conducted.

Task 3: Right-of-Entry Letters and Agency Coordination

Activities This Period:

Identified the returned right-of-entry letters on parcel map for field work. This task is 72% complete.

Activities Anticipated Next Period:

Identify approval or denial of right-of-entry letters on project parcel map for field work.

Outstanding Issues:

Waiting on concurrence of alignment from County.

Task 4: Noise Analysis

Activities This Period:

None. This task is 55% complete.

Activities Anticipated Next Period:

None.

Outstanding Issues:

Waiting on concurrence of alignment from Engineer. Waiting on approval of traffic. A supplemental work authorization will be required to extract the traffic data to a useable format.

Task 5: Air Quality Analysis

Activities This Period:

None. This task is 60% complete.

Activities Anticipated Next Period:

None.

Outstanding Issues:

Waiting on concurrence of alignment from Engineer. Waiting on approval of traffic. A supplemental work authorization will be required to extract the traffic data to a useable format.

Project Name: FM 1093/Westpark Tollway Extension, Project No. 748
Project Location: Fort Bend County

Task 6: Ecological Investigations

Activities This Period:

None. This task is 20% complete.

Activities Anticipated Next Period:

None.

Outstanding Issues:

Waiting for right-of-entry responses and concurrence of alignment from County.

Task 7: Hazardous Materials

Activities This Period:

This task is 100% complete.

Task 8: Cultural Resources

Activities This Period:

None. This task is 12.5% complete.

Activities Anticipated Next Period:

None.

Outstanding Issues:

Waiting for right-of-entry responses and concurrence of alignment from County.

Task 9: Indirect and Cumulative Impact Analyses

Activities This Period:

Worked on ICI. This task is 21% complete.

Activities Anticipated Next Period:

Continue work on ICI.

Outstanding Issues:

Waiting for concurrence of alignment from County.

Task 10: Environmental Justice

Activities This Period:

Worked on Environmental Justice. This task is 74% complete.

Activities Anticipated Next Period:

Continue work on EJ.

Outstanding Issues:

Waiting for concurrence of alignment from County.

Task 11: Other Environmental Studies, Analyses & Investigations

Activities This Period:

Worked on other environmental studies, analyses and investigations. This task is 33.5% complete.

Activities Anticipated Next Period:

Continue working on other environmental studies, analyses and investigations

Outstanding Issues:

Waiting for requested Level of Service and concurrence of alignment from County.

Project Name: FM 1093/Westpark Tollway Extension, Project No. 748
Project Location: Fort Bend County

Task 12: Prepare Draft EA

Activities This Period:

Worked on preparing the draft EA. This task is 21.5% complete.

Activities Anticipated Next Period:

Continue working on preparing draft EA.

Outstanding Issues:

Waiting for requested Level of Service and concurrence of alignment from County.

Task 13: Pubic Hearing (NAOPH)

Activities This Period:

None. This task is 0% complete.

Activities Anticipated Next Period:

None.

Outstanding Issues:

None.

Task 14: Prepare Final EA

Activities This Period:

None. This task is 0% complete.

Activities Anticipated Next Period:

None.

Outstanding Issues:

None.

Task 15: County/TxDOT Coordination

Activities This Period:

Coordination with County and TxDOT. This task is 37.5% complete.

Activities Anticipated Next Period:

Continue coordination.

Outstanding Issues:

Waiting for requested Level of Service and concurrence of alignment from County.