



Invoice Date: 12/17/2010  
Invoice No.: WHXI7400-09  
Project No(s): WHXI7400

Fort Bend County, Texas  
1124-52 Blume Road  
Rosenberg, Texas 77471

Attention: D. Jesse Hegemier, PE

INVOICE

Description: FM 1093/Westpark Tollway Extension, Project No. 748  
Invoice Number: 9

For Professional Services Rendered: 10/30/2010 through 11/26/2010

	Contract Limits	Invoiced to Date	Previously Invoiced	Amount of Invoice
Direct Labor	\$249,419.10	\$220,190.37	\$195,863.57	\$24,326.80
Direct Expenses	\$46,163.30	\$2,080.71	\$2,080.71	\$0.00
TOTALS	\$295,582.40	\$222,271.08	\$197,944.28	\$24,326.80
TOTAL AMOUNT DUE THIS INVOICE				\$24,326.80

This invoice is true and unpaid.

By:   
Ellen Stephenson  
Project Manager, Houston Division

OK  
BPA

Terms: Net 15 days: Please reference invoice # with all payments.

Remit To: Jacobs Engineering Group, Inc, c/o Bank of America, 800 Market Street Lockbox 18713F, St Louis, MO 63150-8713  
ACH Payment: Bank of America Services ABA# 111 000 012, Account # 3750916030

**DETAIL BILLING WORKSHEET**  
**FM 1093/Westpark Tollway Extension, Project No. 748**

**Jacobs Invoice No: WHXI7400-09**

**LABOR COSTS:**

Name	Title	Hours	Hourly Rate	Direct Labor	DL*2.5407	Total
Jeff Anderson	Environmental Manager	38.50	\$69.86	\$2,689.61	\$4,143.88	\$6,833.49
Ellen Stephenson	Sr. Environmental Planner	61.50	\$60.03	\$3,691.85	\$5,688.03	\$9,379.88
Carl Rubly	Environmental Planner II	2.00	\$43.47	\$86.94	\$133.95	\$220.89
Sunghoon Lee	CADD Operator	61.00	\$30.02	\$1,831.22	\$2,821.36	\$4,652.58
Patrick Joseph	CADD Operator	36.25	\$30.02	\$1,088.23	\$1,676.64	\$2,764.87
Shelia Waters	Clerical	3.35	\$23.82	\$79.80	\$122.95	\$202.75
Dixie Harden	Clerical	4.00	\$23.82	\$95.28	\$146.80	\$242.08
Edward Grandle	Clerical	0.50	\$23.82	\$11.91	\$18.35	\$30.26
<b>Total Labor Costs</b>		<b>207.10</b>		<b>\$9,574.84</b>	<b>\$14,751.96</b>	<b>\$24,326.80</b>

**TOTAL AMOUNT DUE THIS BILLING**

**\$24,326.80**

FORT BEND COUNTY, TEXAS  
FM 1093/Westpark Tollway Extension: Project No. 748  
Fort Bend County

PROGRESS SUMMARY

Invoice Date: 12/17/10  
Period: 10/30/2010 through 11/26/2010

Billing Statement 9

TASK	DESCRIPTION	% OF PROJECT OH)	EST. % COMPLETE OF TASK	EST. % COMPLETE OF PROJECT	TOTAL BUDGET \$ PER TASK	% OF PROJECT (BUDGET \$)	INVOICED TO DATE	% BUDGET INVOICED
1	Direct Labor	84.38%	88.28%	74.49%	\$ 249,419.10	84.38%	\$ 220,190.37	88.28%
2	Direct Expenses	15.62%	4.51%	0.70%	\$ 46,163.30	15.62%	\$ 2,080.71	4.51%
	TOTALS - WHX17400	100.00%		75.19%	\$ 295,582.40	100.00%	\$ 222,271.08	75.20%

**Project:** FM 1093/Westpark Tollway Extension  
**FBC Project No.:** 748  
**JEG Project No.:** WHXI7400  
**Invoice No.:** WHXI7400-09  
**Period:** October 30, 2010– November 26, 2010  
**Prepared By:** Ellen Stephenson

---

**Task 1: Data Collection**

Activities This Period:

None. This task is 75% complete.

Activities Anticipated Next Period:

Complete data collection.

Outstanding Issues:

Waiting for requested Level of Service from Engineer. Received existing and proposed traffic; however, the traffic volumes have not been approved by TxDOT and are not in a useable format.

**Task 2: Initial Public Involvement**

Activities This Period:

None. This task is 57% complete.

Activities Anticipated Next Period:

None.

Outstanding Issues:

Waiting for a signed agreement before the initial public involvement can be conducted.

**Task 3: Right-of-Entry Letters and Agency Coordination**

Activities This Period:

Identified the returned right-of-entry letters on parcel map for field work. This task is 75% complete.

Activities Anticipated Next Period:

None.

Outstanding Issues:

Waiting on concurrence of alignment from County.

**Task 4: Noise Analysis**

Activities This Period:

None. This task is 55% complete.

Activities Anticipated Next Period:

None.

Outstanding Issues:

Waiting on concurrence of alignment from Engineer. Waiting on approval of traffic. A supplemental work authorization will be required to extract the traffic data to a useable format.

**Task 5: Air Quality Analysis**

Activities This Period:

None. This task is 60% complete.

Activities Anticipated Next Period:

None.

Outstanding Issues:

Waiting on concurrence of alignment from Engineer. Waiting on approval of traffic. A supplemental work authorization will be required to extract the traffic data to a useable format.

Project Name: FM 1093/Westpark Tollway Extension, Project No. 748  
Project Location: Fort Bend County

**Task 6: Ecological Investigations**

Activities This Period:

None. This task is 20% complete.

Activities Anticipated Next Period:

None.

Outstanding Issues:

Waiting for right-of-entry responses and concurrence of alignment from County.

**Task 7: Hazardous Materials**

Activities This Period:

This task is 100% complete.

**Task 8: Cultural Resources**

Activities This Period:

Pre-field work. This task is 13% complete.

Activities Anticipated Next Period:

Pre-field work.

Outstanding Issues:

Waiting for right-of-entry responses and concurrence of alignment from County.

**Task 9: Indirect and Cumulative Impact Analyses**

Activities This Period:

None. This task is 21% complete.

Activities Anticipated Next Period:

Continue work on ICI.

Outstanding Issues:

Waiting for concurrence of alignment from County.

**Task 10: Environmental Justice**

Activities This Period:

None. This task is 74% complete.

Activities Anticipated Next Period:

Continue work on EJ.

Outstanding Issues:

Waiting for concurrence of alignment from County.

**Task 11: Other Environmental Studies, Analyses & Investigations**

Activities This Period:

None. This task is 33.5% complete.

Activities Anticipated Next Period:

Continue working on other environmental studies, analyses and investigations

Outstanding Issues:

Waiting for requested Level of Service and concurrence of alignment from County.



Project Name: FM 1093/Westpark Tollway Extension, Project No. 748  
Project Location: Fort Bend County

**Task 12: Prepare Draft EA**

Activities This Period:

None. This task is 21.5% complete.

Activities Anticipated Next Period:

Continue working on preparing draft EA.

Outstanding Issues:

Waiting for requested Level of Service and concurrence of alignment from County.

**Task 13: Pubic Hearing (NAOPH)**

Activities This Period:

None. This task is 0% complete.

Activities Anticipated Next Period:

None.

Outstanding Issues:

None.

**Task 14: Prepare Final EA**

Activities This Period:

None. This task is 0% complete.

Activities Anticipated Next Period:

None.

Outstanding Issues:

None.

**Task 15: County/TxDOT Coordination**

Activities This Period:

Extensive coordination between Jacobs Engineering Group, Inc., the County, TxDOT Houston District, TxDOT Environmental Affairs Division and the Federal Highway Administration. This task is 75% complete.

Activities Anticipated Next Period:

Continue coordination.

Outstanding Issues:

Waiting for requested Level of Service and concurrence of alignment from County.