

December 20, 2010

Mr. D. Jesse Hegemier, P.E.
County Engineer
Fort Bend County
1124 Blume Road
Rosenberg, Texas 77471

Re: Invoice No. 15 for Mason Road (FBC Project No. 735)
Partial Payment for Work Authorization No. 3

Project No. 300701.08

Dear Mr. Hegemier:

We have reviewed the enclosed invoice by Landtech Consultants, Inc., and recommend payment in the amount of \$24,118.71, as submitted. The percentages of completion for which the services have been invoiced appear to be consistent with the actual amount of work completed. Landtech has also prepared a progress report, which is attached to the invoice for your review.

Please call me if you have any questions.

Sincerely,



Peter A. Ring, P.E.
Project Manager

PAR/bl

Enclosure



LANDTECH CONSULTANTS, INC.

Civil Engineering • Land Surveying

INVOICE NUMBER 26923
DECEMBER 10, 2010

FORT BEND COUNTY
1124-52 BLUME ROAD
ROSENBERG, TEXAS 77471
ATTENTION: MR. JESSE HEGEMIER

FOR PROFESSIONAL SERVICES

PROJECT 10-1-0025 (1477) MASON ROAD – FM 359 TO OYSTER CREEK, FBC PROJECT # 735,
WORK AUTHORIZATION # 3, PURCHASE ORDER # 12058, SPI PROJECT # 300701.08

PROJECT 10-1-0025.00 (1477) LCI - ENGINEERING

TOTAL FEE	\$344,553.00	
PERCENT COMPLETE	45.00	
TOTAL FEE BILLED	\$155,048.85	
FEE PREVIOUSLY BILLED	\$130,930.14	
CURRENT FEE BILLING		\$ 24,118.71

PROJECT 10-1-0025.01 (1477) AGUIRRE & FIELDS, LP – BRIDGE

TOTAL FEE	\$130,567.00	
PERCENT COMPLETE	0.00	
TOTAL FEE BILLED	\$ 0.00	
FEE PREVIOUSLY BILLED	\$ 0.00	
CURRENT FEE BILLING		\$ 0.00

PROJECT 10-1-0025.02 (1477) TOLUNAY – WONG – GEO TECH

TOTAL BUDGET	\$ 17,728.00	
PERCENT COMPLETE	0.00	
TOTAL FEE BILLED	\$ 0.00	
FEE PREVIOUSLY BILLED	\$ 0.00	
CURRENT FEE BILLING		\$ 0.00

PROJECT 10-1-0025.03 (1477) PBS&J - ENVIRONMENTAL SERVICES

TOTAL BUDGET	\$ 15,990.00	
PERCENT COMPLETE	60.00	
TOTAL FEE BILLED	\$ 9,594.00	
FEE PREVIOUSLY BILLED	\$ 9,594.00	
CURRENT FEE BILLING		\$ 0.00

TOTAL INVOICE DUE \$ 24,118.71

THANK YOU,
APPROVED BY

Thomas A. Staudt

THOMAS A. STAUDT, P.E.
VICE PRESIDENT

OK
DNA

Landtech Consultants, Inc. Contract No. 10-1-0025
SPI Project No. 300701.08
FBC Project Number 735
Work Authorization No. 3
Landtech Consultants, Inc.

Mason Road – From North of FM 359 to South of SH 99

Invoice Progress Report #6

For Work Completed between November 1, 2010 to November 31, 2010

- I. Work Accomplished by Landtech
 - On-going design for Jones Creek Outfall
 - On-going design of the proposed storm sewer layout
 - Verified horizontal and vertical profiles
 - On-going review/design of Mason Road north of Skinner (for utility and row coordination)
 - Review/Design of Skinner Road intersection
 -
- II. Meetings Attended
 - None
- III. Potential Changes in Scope of Services
 - Landtech, SPI and FBC are working to finalize the supplemental fee agreement pertaining to the additional outfall work at Jones Creek
- IV. Cost Analysis
 - None
- V. Schedule Analysis
 - Landtech is aiming for end of January to submit 50% plans for review for the segment between FM 359 and Skinner (including outfall at Jones Creek).
- VI. Items to be Performed Next Period
 - Preliminary roadway/bridge/drainage design to continue for section north of Skinner Road
 - Mason Road Vertical alignment to be set (specifically the section north of Skinner)
 - Continue drainage design
 - Continue roadway design
 - Continue design/review of Skinner Road Intersection
- VII. Outstanding Issues
 - Determine where to cross FM 359 (to be agreed upon by TXDOT/FBC/SPI/LCI)