



Invoice Date: 1/19/2011  
Invoice No.: WHXI7400-10  
Project No(s): WHXI7400

Fort Bend County, Texas  
1124-52 Blume Road  
Rosenberg, Texas 77471

Attention: D. Jesse Hegemier, PE

**INVOICE**

Description: FM 1093/Westpark Tollway Extension, Project No. 748  
Invoice Number: 10

For Professional Services Rendered: 11/27/2010 through 12/31/2010

	Contract Limits	Invoiced to Date	Previously Invoiced	Amount of Invoice
Direct Labor	\$249,419.10	\$237,464.79	\$220,190.37	\$17,274.42
Direct Expenses	\$46,163.30	\$4,561.51	\$2,080.71	\$2,480.80
TOTALS	\$295,582.40	\$242,026.30	\$222,271.08	\$19,755.22
<b>TOTAL AMOUNT DUE THIS INVOICE</b>				<b>\$19,755.22</b>

This invoice is true and unpaid.

By: Ellen Stephenson  
Ellen Stephenson  
Project Manager, Houston Division

Terms: Net 15 days: Please reference invoice # with all payments.  
Remit To: Jacobs Engineering Group, Inc, c/o Bank of America, 800 Market Street Lockbox 18713F, St Louis, MO 63150-8713  
ACH Payment: Bank of America Services ABA# 111 000 012, Account # 3750916030

**DETAIL BILLING WORKSHEET**  
**FM 1093/Westpark Tollway Extension, Project No. 748**

**Jacobs Invoice No: WHX17400-10**

**LABOR COSTS:**

Name	Title	Hours	Hourly Rate	Direct Labor	DL*2.5407	Total
Jeff Anderson	Environmental Manager	37.00	\$69.86	\$2,584.82	\$3,982.43	\$6,567.25
Ellen Stephenson	Sr. Environmental Planner	43.50	\$60.03	\$2,611.31	\$4,023.25	\$6,634.56
Sunghoon Lee	CADD Operator	27.50	\$30.02	\$825.55	\$1,271.92	\$2,097.47
Patrick Joseph	CADD Operator	23.00	\$30.02	\$690.46	\$1,063.79	\$1,754.25
Shelia Waters	Clerical	3.65	\$23.82	\$86.94	\$133.95	\$220.89
<b>Total Labor Costs</b>		<b>134.65</b>		<b>\$6,799.08</b>	<b>\$10,475.34</b>	<b>\$17,274.42</b>

**SUBCONTRACTOR COSTS:**

Description	Amount
ECOMM                      Inv #095-030-05	\$2,480.80
<b>Total Subcontractor Costs</b>	<b>\$2,480.80</b>

**TOTAL AMOUNT DUE THIS BILLING** **\$19,755.22**

FORT BEND COUNTY, TEXAS  
 FM 1093/Westpark Tollway Extension: Project No. 748  
 Fort Bend County

PROGRESS SUMMARY

Invoice Date: 01/19/11  
 Period: 11/27/2010 through 12/31/2010

Billing Statement 10

TASK	DESCRIPTION	% OF PROJECT OH)	EST. % COMPLETE OF TASK	EST. % COMPLETE OF PROJECT	TOTAL BUDGET \$ PER TASK	% OF PROJECT (BUDGET \$)	INVOICED TO DATE	% BUDGET INVOICED
1	Direct Labor	84.38%	95.21%	80.34%	\$ 249,419.10	84.38%	\$ 237,464.79	95.21%
2	Direct Expenses	15.62%	9.88%	1.54%	\$ 46,163.30	15.62%	\$ 4,561.51	9.88%
	TOTALS - WHXI7400	100.00%		81.88%	\$ 295,582.40	100.00%	\$ 242,026.30	81.88%

**Project:** FM 1093/Westpark Tollway Extension  
FBC Project No.: 748  
JEG Project No.: WHXI7400  
Invoice No.: WHXI7400-10  
Period: November 27, 2010– December 31, 2010  
Prepared By: Ellen Stephenson

---

**Worked on classification letter. Met with TxDOT on December 6-changed everything. Met with everyone on December 7.**

**Task 1: Data Collection**

Activities This Period:

None. This task is 75% complete.

Activities Anticipated Next Period:

Complete data collection.

Outstanding Issues:

Waiting for requested Level of Service from Engineer. Received existing and proposed traffic; however, the traffic volumes have not been approved by TxDOT and are not in a useable format.

**Task 2: Initial Public Involvement**

Activities This Period:

None. This task is 57% complete.

Activities Anticipated Next Period:

None.

Outstanding Issues:

Waiting for a signed agreement before the initial public involvement can be conducted.

**Task 3: Right-of-Entry Letters and Agency Coordination**

Activities This Period:

Identified the returned right-of-entry letters on parcel map for field work. This task is 75% complete.

Activities Anticipated Next Period:

None.

Outstanding Issues:

Waiting on concurrence of alignment from County.

**Task 4: Noise Analysis**

Activities This Period:

None. This task is 55% complete.

Activities Anticipated Next Period:

None.

Outstanding Issues:

Waiting on concurrence of alignment from Engineer. Waiting on approval of traffic. A supplemental work authorization will be required to extract the traffic data to a useable format.

**Task 5: Air Quality Analysis**

Activities This Period:

None. This task is 60% complete.

Activities Anticipated Next Period:

None.

Outstanding Issues:

Waiting on concurrence of alignment from Engineer. Waiting on approval of traffic. A supplemental work authorization will be required to extract the traffic data to a useable format.

Project Name: FM 1093/Westpark Tollway Extension, Project No. 748  
Project Location: Fort Bend County

**Task 6: Ecological Investigations**

Activities This Period:

None. This task is 20% complete.

Activities Anticipated Next Period:

None.

Outstanding Issues:

Waiting for right-of-entry responses and concurrence of alignment from County.

**Task 7: Hazardous Materials**

Activities This Period:

This task is 100% complete.

**Task 8: Cultural Resources**

Activities This Period:

Pre-field work. This task is 15% complete.

Activities Anticipated Next Period:

Pre-field work.

Outstanding Issues:

Waiting for right-of-entry responses and concurrence of alignment from County.

**Task 9: Indirect and Cumulative Impact Analyses**

Activities This Period:

Work on ICI. This task is 23% complete.

Activities Anticipated Next Period:

Continue work on ICI.

Outstanding Issues:

Waiting for concurrence of alignment from County.

**Task 10: Environmental Justice**

Activities This Period:

Work on EJ. This task is 75% complete.

Activities Anticipated Next Period:

Continue work on EJ.

Outstanding Issues:

Waiting for concurrence of alignment from County.

**Task 11: Other Environmental Studies, Analyses & Investigations**

Activities This Period:

Work on Task. This task is 34% complete.

Activities Anticipated Next Period:

Continue working on other environmental studies, analyses and investigations

Outstanding Issues:

Waiting for requested Level of Service and concurrence of alignment from County.

Project Name: FM 1093/Westpark Tollway Extension, Project No. 748  
Project Location: Fort Bend County

**Task 12: Prepare Draft EA**

Activities This Period:

Work on preparing draft EA. This task is 22% complete.

Activities Anticipated Next Period:

Continue working on preparing draft EA.

Outstanding Issues:

Waiting for requested Level of Service and concurrence of alignment from County.

**Task 13: Public Hearing (NAOPH)**

Activities This Period:

None. This task is 0% complete.

Activities Anticipated Next Period:

None.

Outstanding Issues:

None.

**Task 14: Prepare Final EA**

Activities This Period:

None. This task is 0% complete.

Activities Anticipated Next Period:

None.

Outstanding Issues:

None.

**Task 15: County/TxDOT Coordination**

Activities This Period:

Extensive coordination between Jacobs Engineering Group, Inc., the County, TxDOT Houston District, TxDOT Environmental Affairs Division and the Federal Highway Administration. This task is 77% complete.

Activities Anticipated Next Period:

Continue coordination.

Outstanding Issues:

Waiting for requested Level of Service and concurrence of alignment from County.