

January 14, 2011

Mr. D. Jesse Hegemier, P.E.
County Engineer
Fort Bend County
1124 Blume Road
Rosenberg, Texas 77471

Re: Invoice No. 3 for Brand Lane (FBC Project No. 718)
Invoice No. 3 for Brand Lane (FBC Project No. 769)
Partial Payment for Work Authorization Nos. 1 and 2

Dear Mr. Hegemier:

We have reviewed the enclosed invoice by SES Horizon Consulting Engineers, Inc., and recommend payment in the amount of \$24,681.50 as submitted. The contract amounts shown for SES Horizon were both authorized in Work Authorization Nos. 1 and 2. The percentages of completion for which the services have been invoiced appear to be consistent with the actual amount of work completed. SES Horizon has also prepared a progress report, which is attached to the invoice for your review.

Please call me if you have any questions.

Sincerely,



Peter A. Ring, P.E.
Project Manager

PAR/bl
Enclosure



INVOICE NO. FBC2011-1002 718

JANUARY 13, 2011

INVOICE TO:

D. JESSE HEGEMIER, P.E.
 COUNTY ENGINEER
 FORT BEND COUNTY
 1124-52 BLUME ROAD
 ROSENBERG, TEXAS 77471

REFERENCE PROJECT:

FORT BEND COUNTY
 BRAND LANE
 FBC PROJECT NUMBER 718
 LIMITS: LUDWIG TO US 90A
 PURCHASE ORDER NUMBER 30923

SERVICE PERIOD: NOVEMBER 12, 2009 TO JANUARY 13, 2011

DESCRIPTION: PRELIMINARY ENGINEERING

SCOPE OF WORK	CONTRACT MAXIMUM FEE TOTAL	AMOUNT AUTHORIZED TO DATE	PERCENT COMPLETE TO DATE	AMOUNT INVOICED TO DATE	AMOUNT PREVIOUSLY INVOICED	AMOUNT PAID TO DATE	AMOUNT DUE THIS INVOICE
SES - PRELIMINARY AND FINAL ENGINEERING SERVICES	\$271,258.00	\$61,583.80	80.00%	\$49,266.88	\$49,266.88	\$49,266.88	\$0.00
SES - NO ADVERSE HYDRAULIC IMPACT ASSESSMENT TO STAFFORD RUN	\$12,720.76	\$12,720.76	100.00%	\$12,720.76	\$0.00	\$0.00	\$12,720.76
SUBPROVIDERS							
KLOTZ - RIGHT TURN LANE ANALYSIS	\$2,272.40	\$2,272.40	100.00%	\$2,272.40	\$2,158.78	\$2,158.78	\$113.62
CENTURY ENGINEERING - SURVEY	\$49,129.60	\$49,129.60	64.62%	\$31,746.00	\$31,746.00	\$31,746.00	\$0.00
AUSTIN/REED - GEOTECHNICAL INVESTIGATION	\$15,340.00	\$15,340.00	90.00%	\$13,806.00	\$13,806.00	\$13,806.00	\$0.00
SUBTOTAL	\$350,720.76	\$141,046.36		\$109,812.04	\$96,977.66	\$96,977.66	\$12,834.38
SUBTOTAL AMOUNT DUE THESE INVOICE							\$12,834.38
TOTAL AMOUNT DUE THESE INVOICE							\$12,834.38

I CERTIFY THIS INVOICE TO BE TRUE AND CORRECT:

E. A. E. Salazar, Jr., P.E.

OK DMH

EPIFANIO E. SALAZAR, JR., P.E.
 PRINCIPAL



INVOICE NO. FBC2011-1002 769

JANUARY 13, 2011

INVOICE TO:

D. JESSE HEGEMIER, P.E.
 COUNTY ENGINEER
 FORT BEND COUNTY
 1124-52 BLUME ROAD
 ROSENBERG, TEXAS 77471

REFERENCE PROJECT:

FORT BEND COUNTY
 BRAND LANE
 FBC PROJECT NUMBER 769
 LIMITS: LUDWIG TO US 90A
 PURCHASE ORDER NUMBER 30923

SERVICE PERIOD: NOVEMBER 12, 2009 TO JANUARY 13, 2011

DESCRIPTION: PRELIMINARY ENGINEERING

SCOPE OF WORK	CONTRACT MAXIMUM FEE TOTAL	AMOUNT AUTHORIZED TO DATE	PERCENT COMPLETE TO DATE	AMOUNT INVOICED TO DATE	AMOUNT PREVIOUSLY INVOICED	AMOUNT PAID TO DATE	AMOUNT DUE THIS INVOICE
SES - PRELIMINARY AND FINAL ENGINEERING SERVICES	\$250,392.00	\$56,846.40	80.00%	\$45,477.12	\$45,477.12	\$45,477.12	\$0.00
SES - NO ADVERSE HYDRAULIC IMPACT ASSESSMENT TO STAFFORD RUN	\$11,742.24	\$11,742.24	100.00%	\$11,742.24	\$0.00	\$0.00	\$11,742.24
SUBPROVIDERS							
KLOTZ - RIGHT TURN LANE ANALYSIS	\$2,097.60	\$2,097.60	100.00%	\$2,097.60	\$1,992.72	\$1,992.72	\$104.88
CENTURY ENGINEERING - SURVEY	\$45,350.40	\$45,350.40	64.62%	\$29,304.00	\$29,304.00	\$29,304.00	\$0.00
AUSTIN/REED - GEOTECHNICAL INVESTIGATION	\$14,160.00	\$14,160.00	90.00%	\$12,744.00	\$12,744.00	\$12,744.00	\$0.00
SUBTOTAL	\$323,742.24	\$130,196.64		\$101,364.96	\$89,517.84	\$89,517.84	\$11,847.12
SUBTOTAL AMOUNT DUE THESE INVOICE							\$11,847.12
TOTAL AMOUNT DUE THESE INVOICE							\$11,847.12

I CERTIFY THIS INVOICE TO BE TRUE AND CORRECT:

E. E. Salazar, Jr. P.E.

OK BMA

EPIFANIO E. SALAZAR, JR., P.E.
 PRINCIPAL

klotz associates

1160 Dairy Ashford, Suite 500
 Houston, Texas 77079
 T 281.589.7257 F 281.589.7309
 houston.office@klotz.com

SES Horizon Consulting Engineers
 10101 Southwest Freeway, Suite 400
 Houston, TX 77074

Date: January 28, 2010
Project No: 0458.004.000
Invoice No: 110126

INVOICE

For Professional Services rendered from December 16, 2009 to January 15, 2010 in connection with:

Fort Bend County
 Brand Lane
 From Avenue E to US 90A
 FBC Project No. 718/769
 Work Order #1

Description	Contract Amount	Percent Complete	Billed to Date	Previously Invoiced	Current Invoice
Right Turn Lane Analysis	\$4,370.00	100.00	\$4,370.00	\$4,151.50	\$218.50
	\$4,370.00		\$4,370.00	\$4,151.50	\$218.50

Recap:

Contract Amount	\$4,370.00
Previous	\$4,151.50
Current	\$218.50

Total Due this Invoice \$218.50



**PROGRESS MEETING NUMBER 3
PROJECT STATUS**

Reference Project:

**Fort Bend County
2007 Fort Bend County Mobility Program
Brand Lane, Avenue E To US90A
Fort Bend County Project No. 718/769**

Project Status From November 12, 2009 January 13, 2011 :

Note: work on this project was basically suspended from November 12, 2009 To August 19, 2010. The suspension of work was a result of existing and proposed capacity issues related to Stafford Run. A no adverse hydraulic impact assessment to Stafford Run (WA #2) was requested by the Fort Bend County Drainage District and Fort Bend County in an effort to evaluate alternatives and costs prior to completion of the PER.

1. Project Site Visitation and Photographs (95% complete)
2. Utility Coordination (95% complete)
3. Drainage Area Map Development (70% complete)
4. Survey – (95% complete)
5. Geotech Report (90% complete)
6. Right Turn Lane Study (100% complete)
7. FBC Drainage District Coordination for Basic Services Criteria (95% complete)
8. Meeting with City of Stafford to coordinate project
9. Meetings with City of Sugar Land to coordinate project with Dulles Avenue project
10. Dulles Avenue project status – coordination of drainage area maps (95% complete)
11. Sizing and location of proposed storm sewers (3 year and 100 year events) – cascading of flow in street is unlikely to convey 100 year event (95% complete)
12. Proposed plan layout of pavement edges – four lanes (80% complete)
13. TCP strategy (80% complete)

Planned Activities For Next 30 Days:

14. Submit "Draft" PER by February 25, 2011

Action Items from FBC Next 30 Days:

15. Rule out any environmental issues related to the project
16. Review Geotech Report