

January 31, 2011

Mr. D. Jesse Hegemier, P.E.
County Engineer
Fort Bend County
1124 Blume Road
Rosenberg, Texas 77471

Re: Invoice No. 8 for Falcon Landing (FBC Project No. 703)
Partial Payment for Work Authorization No. 4

Project No. 300701.05

Dear Mr. Hegemier:

We have reviewed the enclosed invoice by Huitt-Zollars, Inc., and recommend payment in the amount of \$28,336.50, as submitted. The percent complete shown in the invoice appears to be consistent with the amount of work performed. HZ has also prepared a progress report, which is attached to the invoice for your review.

Please call me if you have any questions.

Sincerely,



Peter A. Ring, P.E.

PAR/bl

Enclosure

HUITT-ZOLLARS

HUITT-ZOLLARS, INC. : 1500 South Dairy Ashford : Suite 200 : Houston, TX 77077-3858 : 281.496.0066 phone : 281.496.0220 fax : huitt-zollars.com

INVOICE

January 13, 2011

Invoice No: 211560108

D. Jesse Hegemier
Fort Bend County
c/o Schaumburg & Polk, Inc
Attn: Pete Ring, P.E.
11767 Katy Freeway, Suite 900
Houston, TX 77079

Project 02115601 Falcon Landing Blvd, Project No. 703
Greensbusch to Katy-Gaston PO#13584

For Professional Services Rendered Through Period Ended January 01, 2011

Phase 100 Preliminary Engineering

Task 01 Engineering

Description	Contract Fee	Percent Complete	JTD Billing	Prior Billing	Current Billing	
Preliminary Engineering	87,893.00	100.00	87,893.00	87,893.00	0.00	
Topographic Surveying	35,350.00	100.00	35,350.00	35,350.00	0.00	
Total Fee	123,243.00		123,243.00	123,243.00	0.00	
		TOTAL FEE				0.00
				Total this Task		0.00
				Total this Phase		0.00

Phase 250 USACE Nationwide Permit

Description	Contract Fee	Percent Complete	JTD Billing	Prior Billing	Current Billing	
USACE Nationwide Permit	12,500.00	100.00	12,500.00	12,500.00	0.00	
Total Fee	12,500.00		12,500.00	12,500.00	0.00	
		TOTAL FEE				0.00
				Total this Phase		0.00

Phase 300 Final Design

Project	02115601	Falcon Landing Blvd, Project No. 703	Invoice	211560108
---------	----------	--------------------------------------	---------	-----------

HUITT-ZOLLARS

Description	Contract Fee	Percent Complete	JTD Billing	Prior Billing	Current Billing
Final Design	283,365.00	10.00	28,336.50	0.00	28,336.50
Total Fee	283,365.00		28,336.50	0.00	28,336.50
			TOTAL FEE		28,336.50
				Total this Phase	\$28,336.50

Phase	400	Unauth Add Services
-------	-----	---------------------

Description	Contract Fee	Percent Complete	JTD Billing	Prior Billing	Current Billing
Unauth Add Services	25,892.00	0.00	0.00	0.00	0.00
Total Fee	25,892.00		0.00	0.00	0.00
			TOTAL FEE		0.00
				Total this Phase	0.00
			TOTAL DUE THIS INVOICE		\$28,336.50

Project Manager: Qayyum Javed

OK
BM

Monthly Progress Report To Fort Bend County

FOR WORK PERIOD FROM: December 4, 2010 **TO:** December 31, 2010

Engineer: Huitt-Zollars, Inc.

HZI Job No. 02-1156-01

Work Authorization No. 4

FBC Project No. 703

RE: Falcon Landing Boulevard

Progress This Month:

Project Management:

1. Project Kickoff meeting held with sub-consultants.
2. Multiple utility and pipeline companies were contact to verify existing utility data.
3. Coordination and management of sub consultants is on going.

Final Design:

- ROADWAY
 - Initiated final roadway design to match existing pavement limits constructed by Katy ISD.
- BRIDGE
 - Bridge typical section and plan view revised to incorporate sidewalks on bridge.
- GEOTECH
 - Geotechnical investigation drilling was completed.
 - Laboratory tests were initiated for geotechnical analyses of field samples.
- ENVIRONMENTAL
 - Existing wetlands were identified and flagged in the field.

Completed Items:

- Geotechnical borings.
- Wetlands boundary delineated.