

March 3, 2011

Mr. D. Jesse Hegemier, P.E.
County Engineer
Fort Bend County
1124 Blume Road
Rosenberg, Texas 77471

Re: Invoice No. 9 for Falcon Landing (FBC Project No. 703)
Partial Payment for Work Authorization No. 4

Project No. 300701.05

Dear Mr. Hegemier:

We have reviewed the enclosed invoice by Huitt-Zollars, Inc., and recommend payment in the amount of \$42,504.75, as submitted. The percent complete shown in the invoice appears to be consistent with the amount of work performed. HZ has also prepared a progress report, which is attached to the invoice for your review.

Please call me if you have any questions.

Sincerely,



Peter A. Ring, P.E.

PAR/bl

Enclosure

HUITT-ZOLLARS

HUITT-ZOLLARS, INC. | 1500 South Dairy Ashford | Suite 200 | Houston, TX 77077-3858 | 281.496.0066 phone | 281.496.0220 fax | huitt-zollars.com

INVOICE

February 24, 2011

Invoice No: 211560109

D. Jesse Hegemier
Fort Bend County
c/o Schaumburg & Polk, Inc
Attn: Pete Ring, P.E.
11767 Katy Freeway, Suite 900
Houston, TX 77079

Project 02115601 Falcon Landing Blvd, Project No. 703
Greensbusch to Katy-Gaston PO#13584

For Professional Services Rendered Through Period Ended January 29, 2011

Phase 100 Preliminary Engineering

Task 01 Engineering

Description	Contract Fee	Percent Complete	JTD Billing	Prior Billing	Current Billing
Preliminary Engineering	87,893.00	100.00	87,893.00	87,893.00	0.00
Topographic Surveying	35,350.00	100.00	35,350.00	35,350.00	0.00
Total Fee	123,243.00		123,243.00	123,243.00	0.00
TOTAL FEE					0.00
Total this Task					0.00
Total this Phase					0.00

Phase 250 USACE Nationwide Permit

Description	Contract Fee	Percent Complete	JTD Billing	Prior Billing	Current Billing
USACE Nationwide Permit	12,500.00	100.00	12,500.00	12,500.00	0.00
Total Fee	12,500.00		12,500.00	12,500.00	0.00
TOTAL FEE					0.00
Total this Phase					0.00

Phase 300 Final Design

Project	02115601	Falcon Landing Blvd, Project No. 703	Invoice	211560109
---------	----------	--------------------------------------	---------	-----------

HUITT-ZOLLARS

Description	Contract Fee	Percent Complete	JTD Billing	Prior Billing	Current Billing
Final Design	283,365.00	25.00	70,841.25	28,336.50	42,504.75
Total Fee	283,365.00		70,841.25	28,336.50	42,504.75
			TOTAL FEE		42,504.75
				Total this Phase	\$42,504.75

Phase	400	Unauth Add Services
-------	-----	---------------------

Description	Contract Fee	Percent Complete	JTD Billing	Prior Billing	Current Billing
Unauth Add Services	25,892.00	0.00	0.00	0.00	0.00
Total Fee	25,892.00		0.00	0.00	0.00
			TOTAL FEE		0.00
				Total this Phase	0.00
			TOTAL DUE THIS INVOICE		\$42,504.75

Outstanding Invoices

Number	Date	Balance
211560108	1/13/2011	28,336.50
Total		28,336.50

OK
DJA

Project Manager: Qayyum Javed

Monthly Progress Report To Fort Bend County

FOR WORK PERIOD FROM: January 1, 2011

TO: January 31, 2011

Engineer: Huitt-Zollars, Inc.

HZI Job No. 02-1156-01

Work Authorization No. 4

FBC Project No. 703

RE: Falcon Landing Boulevard

Progress This Month:

Project Management:

1. Coordinated proposed horizontal alignment information with Brown & Gay Engineers for Kings Ranch segment of Falcon Landing Blvd.
2. Submitted Supplemental Work authorization No. 1 for Work Authorization No. 4 for additional topographic survey post Katy ISD construction of Falcon Land Boulevard terminus and drainage ditch grading.
3. Coordination and management of sub consultants is on going.

Final Design:

- **ROADWAY**
 - Completed final roadway design to match existing pavement limits constructed by Katy ISD.
- **BRIDGE**
 - Bridge design halted due to horizontal alignment design issues.
- **SURVEY**
 - Completed topographic survey of roadway terminus and existing grade changes post Katy ISD construction activities.
- **GEOTECH**
 - Laboratory tests completed for geotechnical analyses of field samples.
 - Geotechnical draft report in progress.
- **ENVIRONMENTAL**
 - Completed survey of flags delineating existing wetlands.
 - Draft copy of wetland report in progress.

Completed Items:

- Geotechnical sample laboratory tests completed.
- Wetlands boundary delineated and surveyed.
- Survey of roadway and drainage ditch post Katy ISD construction.