



**LANDTECH CONSULTANTS, INC.**

Civil Engineering • Land Surveying

INVOICE NUMBER 27050

MARCH 8, 2011

FORT BEND COUNTY  
1124-52 BLUME ROAD  
ROSENBERG, TEXAS 77471  
ATTENTION: MR. JESSE HEGEMIER

FOR PROFESSIONAL SERVICES

PROJECT 10-1-0025 (1477) MASON ROAD – FM 359 TO OYSTER CREEK, FBC PROJECT # 735,  
WORK AUTHORIZATION # 3, PURCHASE ORDER # 12058, SPI PROJECT # 300701.08

PROJECT 10-1-0025.00 (1477) LCI - ENGINEERING

TOTAL FEE	\$428,582.00	
PERCENT COMPLETE	60.00	
TOTAL FEE BILLED	\$257,149.20	
FEE PREVIOUSLY BILLED	\$222,862.64	
CURRENT FEE BILLING		\$ 34,286.56

PROJECT 10-1-0025.01 (1477) AGUIRRE & FIELDS, LP – BRIDGE

TOTAL FEE	\$130,567.00	
PERCENT COMPLETE	0.00	
TOTAL FEE BILLED	\$ 0.00	
FEE PREVIOUSLY BILLED	\$ 0.00	
CURRENT FEE BILLING		\$ 0.00

PROJECT 10-1-0025.02 (1477) TOLUNAY – WONG – GEO TECH

TOTAL BUDGET	\$ 17,728.00	
PERCENT COMPLETE	0.00	
TOTAL FEE BILLED	\$ 0.00	
FEE PREVIOUSLY BILLED	\$ 0.00	
CURRENT FEE BILLING		\$ 0.00

PROJECT 10-1-0025.03 (1477) PBS&J - ENVIRONMENTAL SERVICES

TOTAL BUDGET	\$ 15,990.00	
PERCENT COMPLETE	60.00	
TOTAL FEE BILLED	\$ 9,594.00	
FEE PREVIOUSLY BILLED	\$ 9,594.00	
CURRENT FEE BILLING		\$ 0.00

**TOTAL INVOICE DUE \$ 34,286.56**

THANK YOU,  
APPROVED BY *RSD*

*Thomas A. Staudt*  
THOMAS A. STAUDT, P.E.  
VICE PRESIDENT

*ck*  
*Dyst*

Landtech Consultants, Inc. Contract No. 10-1-0025  
SPI Project No. 300701.08  
FBC Project Number 735  
Work Authorization No. 3  
Landtech Consultants, Inc.

Mason Road – From North of FM 359 to South of SH 99

**Invoice Progress Report #9 Revised**

For Work Completed between February 1, 2011 to February 28, 2011

- I. Work Accomplished by Landtech
  - On-going coordination for outfall drainage design
  - Continued design of Phase 2-“the bridge section”
  - On-going review/design of Mason Road north of Skinner (for utility and ROW coordination)
  - Began alignment re-design (eliminating the need for corner clips at the Skinner Intersection)
- II. Meetings Attended
  - Mason Road – Phase 1 – 50% Comment Review
  - Drainage Outfall Meeting
- III. Potential Changes in Scope of Services
  - Alignment Re-Design/Shift (SPI informed LCI that no additional ROW was to be obtained, even for corner clips. LCI to shift proposed alignment south approximately 10-feet.)
  - Drainage Impact Analysis (Requested by Mark Vogler)
  - Survey – (Levee TCE & Levee property purchase)
- IV. Cost Analysis
  - -
- V. Schedule Analysis
  - Landtech is aiming for late March to submit 50% plans for review for Phase 2, the segment between Skinner and north of Oyster Creek – On-Schedule.
  - Landtech is aiming for late April to submit 90% plans for Phase 1.
- VI. Items to be Performed Next Period
  - Coordination with Costello for the tie-in with Phase 2
  - Bridge Layouts to be reviewed
  - Supplemental Fee Proposal to be turned in (See Section III above)
  - Continued drainage coordination with Richard Stolleis
  - Geo-tech field work to be completed for Phase 1
  - Finish addressing 50% comments from SPI and continue design of Phase 1 towards 90% Submittal
- VII. Outstanding Issues
  - Old South versus Fort Bend Drainage design
  - Coordination with Costello Engineers
  - Mason bridge design details