

April 4, 2011

Mr. D. Jesse Hegemier, P.E.
County Engineer
Fort Bend County
1124 Blume Road
Rosenberg, Texas 77471

Re: Invoice No. 10 for Falcon Landing (FBC Project No. 703)
Partial Payment for Work Authorization No. 4

Project No. 300701.01

Dear Mr. Hegemier:

We have reviewed the enclosed invoice by Huitt-Zollars, Inc., and recommend payment in the amount of \$5,667.30, as submitted. The percent complete shown in the invoice appears to be consistent with the amount of work performed. HZ has also prepared a progress report, which is attached to the invoice for your review.

Please call me if you have any questions.

Sincerely,



Peter A. Ring, P.E.

PAR/bl

Enclosure

HUITT-ZOLLARS

HUITT-ZOLLARS, INC. | 1500 South Dairy Ashford | Suite 200 | Houston, TX 77077-3858 | 281.496.0066 phone | 281.496.0220 fax | huitt-zollars.com

INVOICE

March 23, 2011

Invoice No: 211560110

D. Jesse Hegemier
Fort Bend County
c/o Schaumburg & Polk, Inc
Attn: Pete Ring, P.E.
11767 Katy Freeway, Suite 900
Houston, TX 77079

Project 02115601 Falcon Landing Blvd, Project No. 703
Greensbusch to Katy-Gaston PO#13584

For Professional Services Rendered Through Period Ended February 26, 2011

Phase 100 Preliminary Engineering
Task 01 Engineering

Description	Contract Fee	Percent Complete	JTD Billing	Prior Billing	Current Billing	
Preliminary Engineering	87,893.00	100.00	87,893.00	87,893.00	0.00	
Topographic Surveying	35,350.00	100.00	35,350.00	35,350.00	0.00	
Total Fee	123,243.00		123,243.00	123,243.00	0.00	
TOTAL FEE						0.00
Total this Task						0.00
Total this Phase						0.00

Phase 250 USACE Nationwide Permit

Description	Contract Fee	Percent Complete	JTD Billing	Prior Billing	Current Billing	
USACE Nationwide Permit	12,500.00	100.00	12,500.00	12,500.00	0.00	
Total Fee	12,500.00		12,500.00	12,500.00	0.00	
TOTAL FEE						0.00
Total this Phase						0.00

Phase 300 Final Design

Description	Contract Fee	Percent Complete	JTD Billing	Prior Billing	Current Billing	
Final Design	283,365.00	27.00	76,508.55	70,841.25	5,667.30	
Total Fee	283,365.00		76,508.55	70,841.25	5,667.30	
TOTAL FEE						5,667.30
Total this Phase						\$5,667.30

Project	02115601	Falcon Landing Blvd, Project No. 703	Invoice	211560110
---------	----------	--------------------------------------	---------	-----------

HUITT-ZOLLARS

Phase	400	Unauth Add Services
-------	-----	---------------------

Description	Contract Fee	Percent Complete	JTD Billing	Prior Billing	Current Billing	
Unauth Add Services	25,892.00	0.00	0.00	0.00	0.00	
Total Fee	25,892.00		0.00	0.00	0.00	
		TOTAL FEE				0.00
				Total this Phase		0.00
				TOTAL DUE THIS INVOICE		\$5,667.30

Outstanding Invoices

Number	Date	Balance
211560109	2/24/2011	42,504.75
Total		42,504.75

Project Manager: Timothy Lyng

Monthly Progress Report To Fort Bend County

FOR WORK PERIOD FROM: February 1, 2011

TO: February 26, 2011

Engineer: Huitt-Zollars, Inc.

HZI Job No. 02-1156-01

Work Authorization No. 4

FBC Project No. 703

RE: Falcon Landing Boulevard

Progress This Month:

Project Management:

1. Ongoing coordination with Schaumburg & Polk to acquire temporary construction easements to fill the existing wetland.
2. Coordination and management of sub consultants is ongoing.
3. Awaiting approval of Supplemental Work Authorization No.1 for Work Authorization No. 4 for additional survey post Katy ISD construction of Falcon Landing Boulevard terminus and drainage ditch grading.

Final Design:

- **ROADWAY**
 - Ongoing typical section preparation.
 - Ongoing retaining wall details.
 - Ongoing cross section preparation.
- **BRIDGE**
 - Bridge design on hold due to horizontal alignment design issues.
- **SURVEY**
 - Completed integrating new survey data into existing survey.
- **GEOTECH**
 - Geotechnical draft report awaiting approval to perform global stability and retaining wall foundation analysis.
- **ENVIRONMENTAL**
 - Draft copy of wetland report in progress.

Completed Items:

- Completed check of proposed roadway design to match existing pavement limits constructed by Katy ISD