

April 5, 2011

Mr. D. Jesse Hegemier, P.E.
County Engineer
Fort Bend County
1124 Blume Road
Rosenberg, Texas 77471

Re: Invoice No. 6
Burney Road (FBC Project No. 719)
Partial Payment for Work Authorization No. 2

Project No. 300701.02

Dear Mr. Hegemier:

We have reviewed the enclosed invoice by CLR, Inc., and recommend payment in the amount of \$40,728.60, as submitted. The contract amount shown for CLR was authorized in Work Authorization No. 2, which is effective until December 31, 2011. CLR has also prepared a progress report, which is attached to the invoice for your review.

Please call me if you have any questions.

Sincerely,



Peter A. Ring, P.E.
Project Manager

PAR/bl

Enclosure

REMIT TO:CLR, Inc.
P.O. BOX 450
WALLER, TX 77484**Invoice**Invoice Number: 37942
Invoice Date: April 04, 2011To: FORT BEND COUNTY
C/O SCHAUMBERG & POLK
11767 KATY FREEWAY, SUITE 900
HOUSTON, TX 77079
Attention: PETER RINGProject: 04-028-02 BURNEY ROAD WIDENING IMPROVEMENT
FBC PROJECT NO. 719; P.O. 37740; WORK AUTHORIZATION #2

Professional Services through 3/19/2011

INVOICE GRAND TOTAL: \$ 40,728.60

Billing Group: 001M CLR ENGINEERING

Contract Amount:	\$339,405.00
Percent Complete:	27.00%
Fee Earned:	\$91,639.35
Prior Fee Billings:	\$50,910.75
Current Fee Total:	\$40,728.60

Total Project Invoice Amount**\$40,728.60**

Terms are Net and payable on receipt of invoice unless other arrangements have been made . Interest will be charged at a rate of 1-1/2% per month or the maximum allowable by law (whichever is lower) on unpaid balances 30 days from date of invoice .

PS&E PROGRESS REPORT No. 2

Highway:	Burney Road
Limits:	Voss Rd north to Old Richmond Rd
FBC Purchase Order No.:	37740
FBC Project No.:	719 WA #2
CLR Project No.:	04-028-02

PROGRESS REPORT No. 02 March, 2011

SUMMARY – CLR attended a design progress meeting on March 25th at the offices of Schaumburg, Polk, Inc. for a progress/coordination with County & City representatives for the widening of Burney Road between Voss Road and Old Richmond Road. Meeting minutes for this meeting were distributed 4/4/2011 via e-mail.

PLANS

Roadway construction plans are in progress.

HYDROLOGY & HYDRAULICS

As a result of the 3/25 meeting – the storm sewer trunkline will be located under the westerly (southbound) curb line of Burney Road.

TRAFFIC CONTROL PLAN (TCP)

Traffic control plan will be conducted in two phases. Phase 1 will reflect construction of the southbound travel lanes and installation of the proposed storm sewer trunkline (along the back of curb of the westernmost edge of pavement). Phase 2 will shift all traffic to the newly constructed Burney Road making way for the construction of the north bound Burney Road travel lanes.

STORM WATER POLLUTION PREVENTION PLANS

SWPPP are being prepared at this time and will be included in the April 15th submittal.

TRAFFIC SIGNAL DESIGN

Continuing to coordinate with traffic engineering consultant.

SIGNING AND PAVEMENT MARKING DESIGN

Plan will be submitted in the April 15th submittal.

GENERAL NOTES, SPECIFICATIONS AND STANDARD DRAWINGS

Reviewing pertinent County and City general notes.

Review & Coordinate additional updated details from the City of Sugar Land.

QUANTITIES AND COST ESTIMATES

Preparing removal quantities of existing roadway and drainage structures.

Continue to quantify proposed roadway improvement quantities.

First cost estimate will be included in the April 15th submittal.

ANTICIPATED WORK FOR NEXT MONTH MAY, 2011

- Additional coordination with County regarding alignment at Old Richmond Rd.
- Continued coordination with Traffic and Geotechnical sub-consultants.