



Invoice Date: 4/28/2011
Invoice No.: WHXI7400-12
Project No(s): WHXI7400

Fort Bend County, Texas
1124-52 Blume Road
Rosenberg, Texas 77471

Attention: D. Jesse Hegemier, PE

INVOICE

Description: FM 1093/Westpark Tollway Extension, Project No. 748
Invoice Number: 12

For Professional Services Rendered: 01/29/2011 through 04/01/2011

	Contract Limits	Invoiced to Date	Previously Invoiced	Amount of Invoice
Direct Labor	\$249,419.10	\$263,800.55	\$252,235.54	\$11,565.01
Direct Expenses	\$46,163.30	\$4,617.71	\$4,617.71	\$0.00
TOTALS	\$295,582.40	\$268,418.26	\$256,853.25	\$11,565.01
TOTAL AMOUNT DUE THIS INVOICE				\$11,565.01

This invoice is true and unpaid.

By: Ellen Stephenson
Ellen Stephenson
Project Manager, Houston Division

Terms: Net 15 days: Please reference invoice # with all payments.
Remit To: Jacobs Engineering Group, Inc, c/o Bank of America, 800 Market Street Lockbox 18713F, St Louis, MO 63150-8713
ACH Payment: Bank of America Services ABA# 111 000 012, Account # 3750916030

DETAIL BILLING WORKSHEET
FM 1093/Westpark Tollway Extension, Project No. 748

Jacobs Invoice No: WHXI7400-12

LABOR COSTS:

Name	Title	Hours	Hourly Rate	Direct Labor	DL*2.5407	Total
Jeff Anderson	Environmental Manager	28.00	\$69.86	\$1,956.08	\$3,013.73	\$4,969.81
Ellen Stephenson	Sr. Environmental Planner	33.50	\$60.03	\$2,011.01	\$3,098.36	\$5,109.37
Carl Rubly	Environmental Planner II	4.00	\$43.47	\$173.88	\$267.90	\$441.78
Sunghoon Lee	CADD Operator	5.00	\$30.02	\$150.10	\$231.26	\$381.36
Flo Ardoin	Clerical	1.25	\$23.82	\$29.78	\$45.88	\$75.66
Shelia Waters	Clerical	9.20	\$23.82	\$219.14	\$337.63	\$556.77
Edward Grandle	Clerical	0.50	\$23.82	\$11.91	\$18.35	\$30.26
Total Labor Costs		81.45		\$4,551.90	\$7,013.11	\$11,565.01

TOTAL AMOUNT DUE THIS BILLING

\$11,565.01

FORT BEND COUNTY, TEXAS
 FM 1093/Westpark Tollway Extension: Project No. 748
 Fort Bend County

PROGRESS SUMMARY

Invoice Date: 04/28/11
 Period: 01/29/2011 through 04/01/2011

Billing Statement 12

TASK	DESCRIPTION	% OF PROJECT (OH)	EST. % COMPLETE OF TASK	EST. % COMPLETE OF PROJECT	TOTAL BUDGET \$ PER TASK	% OF PROJECT (BUDGET \$)	INVOICED TO DATE	% BUDGET INVOICED
1	Direct Labor	84.38%	105.77%	89.25%	\$ 249,419.10	84.38%	\$ 263,800.55	105.77%
2	Direct Expenses	15.62%	10.00%	1.56%	\$ 46,163.30	15.62%	\$ 4,617.71	10.00%
	TOTALS - WHX17400	100.00%		90.81%	\$ 295,582.40	100.00%	\$ 268,418.26	90.81%

Project: FM 1093/Westpark Tollway Extension
FBC Project No.: 748
JEG Project No.: WHXI7400
Invoice No.: WHXI7400-12
Period: January 29, 2011 through April 1, 2011
Prepared By: Ellen Stephenson

Task 1: Data Collection

Activities This Period:

None. This task is 75% complete.

Activities Anticipated Next Period:

Complete data collection.

Outstanding Issues:

Waiting for requested Level of Service from Engineer. Received existing and proposed traffic; however, the traffic volumes have not been approved by TxDOT and are not in a useable format. A Supplemental Work Authorization is required to obtain traffic for the proposed project.

Task 2: Initial Public Involvement

Activities This Period:

None. This task is 57% complete.

Activities Anticipated Next Period:

None.

Outstanding Issues:

Waiting for a signed agreement before the initial public involvement can be conducted.

Task 3: Right-of-Entry Letters and Agency Coordination

Activities This Period:

None. This task is 76% complete.

Activities Anticipated Next Period:

Continue any right-of-entry documentation.

Outstanding Issues:

Waiting on concurrence of alignment from County.

Task 4: Noise Analysis

Activities This Period:

None. This task is 55% complete.

Activities Anticipated Next Period:

None.

Outstanding Issues:

Waiting on concurrence of alignment from Engineer. Waiting on Supplemental Work Authorization to obtain traffic in a useable format and then approval of traffic from TxDOT. Approval of the Supplemental Work Authorization will be required to extract the traffic data to a useable format.

Task 5: Air Quality Analysis

Activities This Period:

None. This task is 60% complete.

Activities Anticipated Next Period:

None.

Outstanding Issues:

Waiting on concurrence of alignment from Engineer. Waiting on Supplemental Work Authorization to obtain traffic in a useable format and then approval of traffic from TxDOT. Approval of the Supplemental Work Authorization will be required to extract the traffic data to a useable format.

Project Name: FM 1093/Westpark Tollway Extension, Project No. 748
Project Location: Fort Bend County

Task 6: Ecological Investigations

Activities This Period:

None. This task is 20% complete.

Activities Anticipated Next Period:

None.

Outstanding Issues:

Waiting for right-of-entry responses and concurrence of alignment from County.

Task 7: Hazardous Materials

Activities This Period:

This task is 100% complete.

Task 8: Cultural Resources

Activities This Period:

Pre-field work. This task is 17% complete.

Activities Anticipated Next Period:

Pre-field work.

Outstanding Issues:

Waiting for right-of-entry responses and concurrence of alignment from County.

Task 9: Indirect and Cumulative Impact Analyses

Activities This Period:

None. This task is 23% complete.

Activities Anticipated Next Period:

Continue work on ICI.

Outstanding Issues:

Waiting for concurrence of alignment from County.

Task 10: Environmental Justice

Activities This Period:

None. This task is 75% complete.

Activities Anticipated Next Period:

Continue work on EJ.

Outstanding Issues:

Waiting for concurrence of alignment from County.

Task 11: Other Environmental Studies, Analyses & Investigations

Activities This Period:

None. This task is 34% complete.

Activities Anticipated Next Period:

Continue working on other environmental studies, analyses and investigations

Outstanding Issues:

Waiting for requested Level of Service and concurrence of alignment from County.

Task 12: Prepare Draft EA

Activities This Period:

None. This task is 22% complete.

Activities Anticipated Next Period:

Continue working on preparing draft EA.

Outstanding Issues:

Project Name: FM 1093/Westpark Tollway Extension, Project No. 748
Project Location: Fort Bend County

Waiting for requested Level of Service and concurrence of alignment from County.

Task 13: Pubic Hearing (NAOPH)

Activities This Period:

None. This task is 0% complete.

Activities Anticipated Next Period:

None.

Outstanding Issues:

None.

Task 14: Prepare Final EA

Activities This Period:

None. This task is 0% complete.

Activities Anticipated Next Period:

None.

Outstanding Issues:

None.

Task 15: County/TxDOT Coordination

Activities This Period:

Extensive coordination between Jacobs Engineering Group, Inc., the County, TxDOT Houston District, TxDOT Environmental Affairs Division and the Federal Highway Administration. This task is 82% complete.

Activities Anticipated Next Period:

Continue coordination.

Outstanding Issues:

Waiting for requested Level of Service and concurrence of alignment from County.