

May 11, 2011

Mr. D. Jesse Hegemier, P.E.
County Engineer
Fort Bend County
1124 Blume Road
Rosenberg, Texas 77471

Re: Invoice No. 19 for Mason Road (FBC Project No. 735)
Partial Payment for Work Authorization No. 3

Project No. 300701.08

Dear Mr. Hegemier:

We have reviewed the enclosed invoice by Landtech Consultants, Inc., and recommend payment in the amount of \$31,954.91, as submitted. The percentages of completion for which the services have been invoiced appear to be consistent with the actual amount of work completed. Landtech has also prepared a progress report, which is attached to the invoice for your review.

Please call me if you have any questions.

Sincerely,



Peter A. Ring, P.E.
Project Manager

PAR/bl

Enclosure



LANDTECH CONSULTANTS, INC.

Civil Engineering • Land Surveying

INVOICE NUMBER 27100

APRIL 14, 2011

FORT BEND COUNTY
1124-52 BLUME ROAD
ROSENBERG, TEXAS 77471
ATTENTION: MR. JESSE HEGEMIER

FOR PROFESSIONAL SERVICES

PROJECT 10-1-0025 (1477) MASON ROAD – FM 359 TO OYSTER CREEK, FBC PROJECT # 735,
WORK AUTHORIZATION # 3, PURCHASE ORDER # 12058, SPI PROJECT # 300701.08

PROJECT 10-1-0025.00 (1477) LCI - ENGINEERING

TOTAL FEE	\$428,582.00	
PERCENT COMPLETE	65.00	
TOTAL FEE BILLED	\$278,578.30	
FEE PREVIOUSLY BILLED	\$257,149.20	
CURRENT FEE BILLING		\$ 21,429.10

PROJECT 10-1-0025.01 (1477) AGUIRRE & FIELDS, LP – BRIDGE

TOTAL FEE	\$130,567.00	
PERCENT COMPLETE	8.06	
TOTAL FEE BILLED	\$ 10,525.81	
FEE PREVIOUSLY BILLED	\$ 0.00	
CURRENT FEE BILLING		\$ 10,525.81

PROJECT 10-1-0025.02 (1477) TOLUNAY – WONG – GEO TECH

TOTAL BUDGET	\$ 17,728.00	
PERCENT COMPLETE	0.00	
TOTAL FEE BILLED	\$ 0.00	
FEE PREVIOUSLY BILLED	\$ 0.00	
CURRENT FEE BILLING		\$ 0.00

PROJECT 10-1-0025.03 (1477) PBS&J - ENVIRONMENTAL SERVICES

TOTAL BUDGET	\$ 15,990.00	
PERCENT COMPLETE	60.00	
TOTAL FEE BILLED	\$ 9,594.00	
FEE PREVIOUSLY BILLED	\$ 9,594.00	
CURRENT FEE BILLING		\$ 0.00

TOTAL INVOICE DUE \$ 31,954.91

THANK YOU,
APPROVED BY


THOMAS A. STAUDT, P.E.
VICE PRESIDENT



Landtech Consultants, Inc. Contract No. 10-1-0025
SPI Project No. 300701.08
FBC Project Number 735
Work Authorization No. 3
Landtech Consultants, Inc.

Mason Road – From North of FM 359 to South of SH 99

Invoice Progress Report #10 Revised

For Work Completed between March 1, 2011 to March 20, 2011

- I. Work Accomplished by Landtech
 - Agreement between LCI and Richard Stolleis for the outfall drainage design
 - Design progress of Phase 2 roadway slowed as coordination between LCI and Costello (Long Meadow Farm) took place
 - On-going review/design of Mason Road north of Skinner (for utility and ROW coordination)
 - Alignment shift finished (eliminating the need for corner clips at the Skinner Intersection)
 - Began Bridge Layouts for Phase 2
- II. Meetings Attended
 - -
- III. Potential Changes in Scope of Services
 - Alignment Re-Design/Shift (SPI informed LCI that no additional ROW was to be obtained, even for corner clips. LCI to shift proposed alignment south approximately 10-feet.)
 - Drainage Impact Analysis (Requested by Mark Vogler)
 - Survey – (Levee TCE & Levee property purchase)
- IV. Cost Analysis
 - -
- V. Schedule Analysis
 - Landtech is aiming for late April to submit 50% plans for review for Phase 2, the segment between Skinner and north of Oyster Creek – On-Schedule.
 - Landtech is aiming for May 9th to submit 90% plans for Phase 1.
- VI. Items to be Performed Next Period
 - Finalize coordination with Costello for the tie-in with Phase 2
 - Bridge Layouts to be revised
 - Supplemental Fee Proposal to be turned in (See Section III above)
 - Geo-tech field work to be completed for Phase 1
 - Finish addressing 50% comments from SPI and continue design of Phase 1 towards 90% Submittal
 - Complete 50% package for Phase 2 and submit to SPI for review
- VII. Outstanding Issues
 - Coordination with Costello Engineers
 - Mason bridge design details