

May 31, 2011

Mr. D. Jesse Hegemier, P.E.  
County Engineer  
Fort Bend County  
1124 Blume Road  
Rosenberg, Texas 77471

Re: Invoice No. 12 for Falcon Landing (FBC Project No. 703)  
Partial Payment for Work Authorization No. 4

Project No. 300701.01

Dear Mr. Hegemier:

We have reviewed the enclosed invoice by Huitt-Zollars, Inc., and recommend payment in the amount of \$23,668.25, as submitted. The percent complete shown in the invoice appears to be consistent with the amount of work performed. HZ has also prepared a progress report, which is attached to the invoice for your review.

Please call me if you have any questions.

Sincerely,



Peter A. Ring, P.E.

PAR/bl

Enclosure

# HUITT-ZOLLARS

HUITT-ZOLLARS, INC. : 1500 South Dairy Ashford : Suite 200 : Houston, TX 77077-3858 : 281.496.0066 phone : 281.496.0220 fax : huitt-zollars.com

## INVOICE

May 25, 2011

Invoice No: 211560112

D. Jesse Hegemier  
Fort Bend County  
c/o Schaumburg & Polk, Inc  
Attn: Pete Ring, P.E.  
11767 Katy Freeway, Suite 900  
Houston, TX 77079

Project 02115601 Falcon Landing Blvd, Project No. 703  
Greensbusch to Katy-Gaston PO#13584

### For Professional Services Rendered Through Period Ended April 30, 2011

Phase 100 Preliminary Engineering

Task 01 Engineering

Description	Contract Fee	Percent Complete	JTD Billing	Prior Billing	Current Billing
Preliminary Engineering	87,893.00	100.00	87,893.00	87,893.00	0.00
Topographic Surveying	35,350.00	100.00	35,350.00	35,350.00	0.00
Total Fee	123,243.00		123,243.00	123,243.00	0.00

**TOTAL FEE 0.00**

**Total this Task 0.00**

**Total this Phase 0.00**

Phase 250 USACE Nationwide Permit

Description	Contract Fee	Percent Complete	JTD Billing	Prior Billing	Current Billing
USACE Nationwide Permit	12,500.00	100.00	12,500.00	12,500.00	0.00
Total Fee	12,500.00		12,500.00	12,500.00	0.00

**TOTAL FEE 0.00**

**Total this Phase 0.00**

Phase 300 Final Design

Project	02115601	Falcon Landing Blvd, Project No. 703	Invoice	211560112
---------	----------	--------------------------------------	---------	-----------

HUITT-ZOLLARS

Description	Contract Fee	Percent Complete	JTD Billing	Prior Billing	Current Billing	
Final Design	283,365.00	35.00	99,177.75	85,009.50	14,168.25	
Total Fee	283,365.00		99,177.75	85,009.50	14,168.25	
			<b>TOTAL FEE</b>			<b>14,168.25</b>
				<b>Total this Phase</b>		<b>\$14,168.25</b>

-----

Phase	350	Additional Survey
-------	-----	-------------------

Description	Contract Fee	Percent Complete	JTD Billing	Prior Billing	Current Billing	
Additional Survey	9,500.00	100.00	9,500.00	0.00	9,500.00	
Total Fee	9,500.00		9,500.00	0.00	9,500.00	
			<b>TOTAL FEE</b>			<b>9,500.00</b>
				<b>Total this Phase</b>		<b>\$9,500.00</b>

-----

Phase	400	Unauth Add Services
-------	-----	---------------------

Description	Contract Fee	Percent Complete	JTD Billing	Prior Billing	Current Billing	
Unauth Add Services	16,392.00	0.00	0.00	0.00	0.00	
Total Fee	16,392.00		0.00	0.00	0.00	
			<b>TOTAL FEE</b>			<b>0.00</b>
				<b>Total this Phase</b>		<b>0.00</b>

**TOTAL DUE THIS INVOICE      \$23,668.25**

**Outstanding Invoices**

Number	Date	Balance
211560111	4/28/2011	8,500.95
<b>Total</b>		<b>8,500.95</b>



Project Manager: Timothy Lyng

## Monthly Progress Report To Fort Bend County

---

**FOR WORK PERIOD FROM:** March 27, 2011

**TO:** April 30, 2011

**Engineer:** Huitt-Zollars, Inc.

**HZI Job No.** 02-1156-01

**Work Authorization No.** 4

**FBC Project No.** 703

**RE:** Falcon Landing Boulevard

---

### **Progress This Month:**

#### *Project Management:*

1. Ongoing coordination with Schaumburg & Polk to acquire temporary construction easement to fill the existing wetland.
2. Coordination and management of sub consultants is ongoing.
3. Ongoing coordination with Brown and Gay for project tie-in with their proposed roadway.

#### *Final Design:*

- **ROADWAY**
  - Ongoing Roadway Plan and Profile preparation.
  - Ongoing Storm Sewer Plan and Profile preparation.
  - Ongoing Drainage Area maps preparation.
  - Ongoing retaining wall details.
  - Ongoing cross section preparation.
  - Ongoing Traffic Control Plan.
- **BRIDGE**
  - Bridge design on hold due to horizontal alignment design issues.
- **SURVEY**
  - Completed integrating new survey data into existing survey.
- **GEOTECH**
  - Geotechnical draft report awaiting approval to perform global stability and retaining wall foundation analysis.
- **ENVIRONMENTAL**

- Awaiting response on the RAJD report to be submitted to the Corps of Engineers. County to submit the report directly to USACE or give approval to Quadrant consultants to submit the report.

## **Completed Items:**

- Completed check of proposed roadway design to match existing pavement limits constructed by Katy ISD.
- Completed 30% General Sheets, Typical Sections, Overall layout sheet.