

June 28, 2011

Mr. D. Jesse Hegemier, P.E.  
County Engineer  
Fort Bend County  
1124 Blume Road  
Rosenberg, Texas 77471

Re: Invoice No. 21 for Mason Road (FBC Project No. 735)  
Partial Payment for Work Authorization No. 3

Project No. 300701.08

Dear Mr. Hegemier:

We have reviewed the enclosed invoice by Landtech Consultants, Inc., and recommend payment in the amount of \$71,670.86, as submitted. The percentages of completion for which the services have been invoiced appear to be consistent with the actual amount of work completed. Landtech has also prepared a progress report, which is attached to the invoice for your review.

Please call me if you have any questions.

Sincerely,



Peter A. Ring, P.E.  
Project Manager

PAR/bl

Enclosure



LANDTECH CONSULTANTS, INC.

Civil Engineering • Land Surveying

INVOICE NUMBER 27261  
JUNE 27, 2011

FORT BEND COUNTY  
1124-52 BLUME ROAD  
ROSENBERG, TEXAS 77471  
ATTENTION: MR. JESSE HEGEMIER

FOR PROFESSIONAL SERVICES

PROJECT 10-1-0025 (1477) MASON ROAD – FM 359 TO OYSTER CREEK, FBC PROJECT # 735,  
WORK AUTHORIZATION # 3, PURCHASE ORDER # 12058, SPI PROJECT # 300701.08

PROJECT 10-1-0025.00 (1477) LCI - ENGINEERING

TOTAL FEE	\$428,582.00	
PERCENT COMPLETE	88.00	
TOTAL FEE BILLED	\$377,152.16	
FEE PREVIOUSLY BILLED	\$321,436.50	
CURRENT FEE BILLING		\$ 55,715.66

PROJECT 10-1-0025.01 (1477) AGUIRRE & FIELDS, LP – BRIDGE

TOTAL FEE	\$130,567.00	
PERCENT COMPLETE	8.06	
TOTAL FEE BILLED	\$ 10,525.81	
FEE PREVIOUSLY BILLED	\$ 10,525.81	
CURRENT FEE BILLING		\$ 0.00

PROJECT 10-1-0025.02 (1477) TOLUNAY – WONG – GEO TECH


TOTAL BUDGET	\$ 17,728.00	
PERCENT COMPLETE	90.00	
TOTAL FEE BILLED	\$ 15,955.20	
FEE PREVIOUSLY BILLED	\$ 0.00	
CURRENT FEE BILLING		\$ 15,955.20

PROJECT 10-1-0025.03 (1477) PBS&J - ENVIRONMENTAL SERVICES

TOTAL BUDGET	\$ 15,990.00	
PERCENT COMPLETE	60.00	
TOTAL FEE BILLED	\$ 9,594.00	
FEE PREVIOUSLY BILLED	\$ 9,594.00	
CURRENT FEE BILLING		\$ 0.00

TOTAL INVOICE DUE \$ 71,670.86

THANK YOU,  
APPROVED BY

  
THOMAS A. STAUDT, P.E.  
VICE PRESIDENT



Landtech Consultants, Inc. Contract No. 10-1-0025  
SPI Project No. 300701.08  
FBC Project Number 735  
Work Authorization No. 3  
Landtech Consultants, Inc.

Mason Road – From North of FM 359 to South of SH 99

**Invoice Progress Report #12**

For Work Completed between April 23, 2011 to May 31, 2011

- I. Work Accomplished by Landtech
  - Segment 2 50% Plans submitted for review
  - Segment 2 Cost Estimate submitted for review
  - Segment 1 & 2 Utility Conflict list and plan sheets submitted for review
  - Segment 1 90% Plans submitted for review
  - Segment 1 Cost Estimate submitted for review
- II. Meetings Attended
  - none
- III. Potential Changes in Scope of Services
  - Alignment Re-Design/Shift (SPI informed LCI that no additional ROW was to be obtained, even for corner clips. LCI to shift proposed alignment south approximately 10-feet.)
  - Drainage Impact Analysis (Requested by Mark Vogler)
  - Survey – (Levee TCE & Levee property purchase)
- IV. Cost Analysis
  - SPI and Fort Bend to review Segments 1 & 2 Cost Estimates. Analysis will dictate future design work (traffic signal, both bridges, etc.) and future construction work.
- V. Schedule Analysis
  - See Section VI for submittal dates.
- VI. Items to be Performed Next Period
  - Bring Segment 2 up to 90% (if review comments are available)
  - Review red-lines from SPI and make corrections
  - Meet with TXDOT to coordinate Outfall crossing under FM 359
- VII. Outstanding Issues
  - Long Meadow Farms (Costello Engineers) has yet to provide As-Builts/Record Drawings for detention ponds and cross culvert for coordination efforts.