

July 25, 2011

Mr. D. Jesse Hegemier, P.E.
County Engineer
Fort Bend County
1124 Blume Road
Rosenberg, Texas 77471

Re: Invoice No. 22 for Mason Road (FBC Project No. 735)
Partial Payment for Work Authorization No. 3

Project No. 300701.08

Dear Mr. Hegemier:

We have reviewed the enclosed invoice by Landtech Consultants, Inc., and recommend payment in the amount of \$10,970.14, as submitted. The percentages of completion for which the services have been invoiced appear to be consistent with the actual amount of work completed. Landtech has also prepared a progress report, which is attached to the invoice for your review.

Please call me if you have any questions.

Sincerely,



Peter A. Ring, P.E.
Project Manager

PAR/bl

Enclosure



LANDTECH CONSULTANTS, INC.

Civil Engineering • Land Surveying

INVOICE NUMBER 27274
JULY 8, 2011

FORT BEND COUNTY
1124-52 BLUME ROAD
ROSENBERG, TEXAS 77471
ATTENTION: MR. JESSE HEGEMIER

FOR PROFESSIONAL SERVICES

PROJECT 10-1-0025 (1477) MASON ROAD – FM 359 TO OYSTER CREEK, FBC PROJECT # 735,
WORK AUTHORIZATION # 3, PURCHASE ORDER # 12058, SPI PROJECT # 300701.08

PROJECT 10-1-0025.00 (1477) LCI - ENGINEERING

TOTAL FEE	\$428,582.00	
PERCENT COMPLETE	90.00	
TOTAL FEE BILLED	\$385,723.80	
FEE PREVIOUSLY BILLED	\$377,152.16	
CURRENT FEE BILLING		\$ 8,571.64

PROJECT 10-1-0025.01 (1477) AGUIRRE & FIELDS, LP – BRIDGE

TOTAL FEE	\$130,567.00	
PERCENT COMPLETE	8.06	
TOTAL FEE BILLED	\$ 10,525.81	
FEE PREVIOUSLY BILLED	\$ 10,525.81	
CURRENT FEE BILLING		\$ 0.00

PROJECT 10-1-0025.02 (1477) TOLUNAY – WONG – GEO TECH

TOTAL BUDGET	\$ 17,728.00	
PERCENT COMPLETE	90.00	
TOTAL FEE BILLED	\$ 15,955.20	
FEE PREVIOUSLY BILLED	\$ 15,955.20	
CURRENT FEE BILLING		\$ 0.00

PROJECT 10-1-0025.03 (1477) PBS&J - ENVIRONMENTAL SERVICES

TOTAL BUDGET	\$ 15,990.00	
PERCENT COMPLETE	75.00	
TOTAL FEE BILLED	\$ 11,992.50	
FEE PREVIOUSLY BILLED	\$ 9,594.00	
CURRENT FEE BILLING		\$ 2,398.50

TOTAL INVOICE DUE \$ 10,970.14

THANK YOU, ^{TSJ}
APPROVED BY


THOMAS A. STAUDT, P.E.
VICE PRESIDENT



Landtech Consultants, Inc. Contract No. 10-1-0025
SPI Project No. 300701.08
FBC Project Number 735
Work Authorization No. 3
Landtech Consultants, Inc.

Mason Road – From North of FM 359 to South of SH 99

Invoice Progress Report #13

For Work Completed between June 1, 2011 to June 28, 2011

- I. Work Accomplished by Landtech
 - Reviewed Segment 2 50% Comments with SPI
 - Reviewed and Discussed Segment 1 90% Comments with SPI and Fort Bend
 - Implemented plan for Jones Creek outfall (Directed by Mark Vogler)
- II. Meetings Attended
 - Segment 1 90% Comment Review on June 28th
 - Coordination meeting with TXDOT on June 28th
- III. Potential Changes in Scope of Services
 - Alignment Re-Design/Shift (SPI informed LCI that no additional ROW was to be obtained, even for corner clips. LCI to shift proposed alignment south approximately 10-feet.)
 - Drainage Impact Analysis (Requested by Mark Vogler)
 - Survey – (Levee TCE & Levee property purchase)
 - Creation of Junction Box for Jones Creek Outfall
 - Atkins supplemental proposal for the 3,000 linear feet of outfall pipe
- IV. Cost Analysis
 - Fort Bend to continue discussion on traffic light and tree conflict
- V. Schedule Analysis
 - -
- VI. Items to be Performed Next Period
 - Begin to bring Segment 2 up to 90%
 - Review Segment 1 red-lines from SPI, begin to make corrections and create comment list
 - Perform a cost analysis for FM 359 outfall crossing (open cut versus jack and bore)
- VII. Outstanding Issues
 - Long Meadow Farms (Costello Engineers) has yet to provide As-Builts/Record Drawings for detention ponds and cross culvert for coordination efforts.