



Fm 1100991
AIA®

Document G702™ - 1992

OK to pay
8/2/11

Application and Certificate for Payment

TO OWNER: Fort Bend County - Facilities & Planning Dept.
1402 Band Rd., Suite 100
Rosenberg, TX 77471

PROJECT: Travis Building and Employee Health Clinic
(Travis Building)
309 S. 4th Street
Richmond, TX 77469

APPLICATION NO: 11-012(1) 001
PERIOD TO: July 31, 2011

FROM CONTRACTOR: Bass Construction Co., Inc.
1124 Damon Street
Rosenberg, TX 77471

VIA ARCHITECT: Fifer Design Studio, Inc.
363 N Sam Houston Pkwy E, Suite 1100
Houston, TX 77060

CONTRACT FOR: General Construction
CONTRACT DATE: June 07, 2011
PROJECT NOS: / 11-012 /

Distribution to:
OWNER: X
ARCHITECT: X
CONTRACTOR: X
FIELD:
OTHER:

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM \$ 215,292.00

2. NET CHANGE BY CHANGE ORDERS \$ 0.00

3. CONTRACT SUM TO DATE (Line 1 + 2) \$ 215,292.00

4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) \$ 63,485.74

5. RETAINAGE:

a. 10 % of Completed Work
(Column D + E on G703) \$ 5,535.47

b. 10 % of Stored Material
(Column F on G703) \$ 813.10

Total Retainage (Lines 5a + 5b or Total in Column I of G703) \$ 6,348.57

6. TOTAL EARNED LESS RETAINAGE \$ 57,137.17
(Line 4 Less Line 5 Total)

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT \$ 0.00
(Line 6 from prior Certificate)

8. CURRENT PAYMENT DUE \$ 57,137.17

9. BALANCE TO FINISH, INCLUDING RETAINAGE
(Line 3 less Line 6) \$ 158,154.83

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$ 0.00	\$ 0.00
Total approved this Month	\$ 0.00	\$ 0.00
TOTALS	\$ 0.00	\$ 0.00
NET CHANGES by Change Order	\$	0.00

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:

By: David Oliver


State of: TEXAS

County of: FORT BEND

Subscribed and sworn to before
me this 1st day of August, 2011

Notary Public:

My Commission expires: December 27, 2014



ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 57,137.17


(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT:

By: _____

Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.





AIA® Document G703™ – 1992

Continuation Sheet

AIA Document, G702™–1992, Application and Certification for Payment, or G736™–2009, Project Application and Project Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.

In tabulations below, amounts are in US dollars.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 11-012 001

APPLICATION DATE: 08/01/2011

PERIOD TO: 07/31/2011

ARCHITECT'S PROJECT NO:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)		
	Liability Insurance	1,425.00	0.00	712.50	0.00	712.50	50.00 %	712.50	71.25
	Builders Risk Insur	51.00	0.00	25.50	0.00	25.50	50.00 %	25.50	2.55
	Superintendent	9,750.00	0.00	4,875.00	0.00	4,875.00	50.00 %	4,875.00	487.50
	Supt Truck	750.00	0.00	375.00	0.00	375.00	50.00 %	375.00	37.50
	Project Manager	3,719.00	0.00	1,859.50	0.00	1,859.50	50.00 %	1,859.50	185.95
	PM Truck	375.00	0.00	187.50	0.00	187.50	50.00 %	187.50	18.75
	Fire Extinguisher	52.00	0.00	26.00	0.00	26.00	50.00 %	26.00	2.60
	Printing Costs	249.00	0.00	124.50	0.00	124.50	50.00 %	124.50	12.45
	Small Tools	250.00	0.00	125.00	0.00	125.00	50.00 %	125.00	12.50
	First Aid Equip	250.00	0.00	250.00	0.00	250.00	100.00 %	0.00	25.00
	Safety Director	360.00	0.00	180.00	0.00	180.00	50.00 %	180.00	18.00
	Misc Labor	500.00	0.00	250.00	0.00	250.00	50.00 %	250.00	25.00
	Current Cleanup	1,020.00	0.00	510.00	0.00	510.00	50.00 %	510.00	51.00
	Dumpster Rental	2,400.00	0.00	1,200.00	0.00	1,200.00	50.00 %	1,200.00	120.00
	Final Cleanup	2,250.00	0.00	0.00	0.00	0.00	0.00 %	2,250.00	0.00
	Close Out	1,250.00	0.00	0.00	0.00	0.00	0.00 %	1,250.00	0.00
	Owners Contingency	33,145.00	0.00	0.00	0.00	0.00	0.00 %	33,145.00	0.00
		0.00	0.00	0.00	0.00	0.00	0.00 %	0.00	0.00
	Selective Demo	16,935.00	0.00	16,935.00	0.00	16,935.00	100.00 %	0.00	1,693.50
	Demo Cubicles	3,600.00	0.00	3,600.00	0.00	3,600.00	100.00 %	0.00	360.00
	Demo Lektrievers	14,000.00	0.00	14,000.00	0.00	14,000.00	100.00 %	0.00	1,400.00
	Saw Cut	192.00	0.00	96.00	0.00	96.00	50.00 %	96.00	9.60

AIA Document G703™ – 1992. Copyright © 1963, 1965, 1966, 1967, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law.** This document was produced by AIA software at 12:45:10 on 08/01/2011 under Order No.1736561144_1 which expires on 10/29/2011, and is not for resale.

User Notes:

(1651337322)

A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G ÷ C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
	Demo Conc Floor	495.00	0.00	247.50	0.00	247.50	50.00 %	247.50	24.75
	Temp Wall Protect	2,070.00	0.00	0.00	0.00	0.00	0.00 %	2,070.00	0.00
	Temp Floor Protect	2,489.00	0.00	0.00	0.00	0.00	0.00 %	2,489.00	0.00
	Conc Ramp Fill	926.00	0.00	926.00	0.00	926.00	100.00 %	0.00	92.60
	Conc Pour Back	600.00	0.00	0.00	0.00	0.00	0.00 %	600.00	0.00
	Relocate Handrails	145.00	0.00	72.50	0.00	72.50	50.00 %	72.50	7.25
	Rough Carpentry	2,000.00	0.00	0.00	0.00	0.00	0.00 %	2,000.00	0.00
	Dbl Swing Doors Mtl	1,800.00	0.00	0.00	0.00	0.00	0.00 %	1,800.00	0.00
	Dbl Swing Erect	300.00	0.00	0.00	0.00	0.00	0.00 %	300.00	0.00
	Replace Doors	2,200.00	0.00	0.00	0.00	0.00	0.00 %	2,200.00	0.00
	Windows Glass	2,800.00	0.00	0.00	0.00	0.00	0.00 %	2,800.00	0.00
	Alum Frames	1,400.00	0.00	0.00	0.00	0.00	0.00 %	1,400.00	0.00
	Mtl Studs / Drywall	13,551.00	0.00	0.00	8,131.00	8,131.00	60.00 %	5,420.00	813.10
	Ceramic Flr Tile	7,125.00	0.00	0.00	0.00	0.00	0.00 %	7,125.00	0.00
	Transition Strips	540.00	0.00	0.00	0.00	0.00	0.00 %	540.00	0.00
	Acous Ceilings	7,788.00	0.00	0.00	0.00	0.00	0.00 %	7,788.00	0.00
	VCT, Carpet, Prep	18,676.00	0.00	0.00	0.00	0.00	0.00 %	18,676.00	0.00
	Painting	11,234.00	0.00	0.00	0.00	0.00	0.00 %	11,234.00	0.00
	Signage	350.00	0.00	0.00	0.00	0.00	0.00 %	350.00	0.00
	Cabinets / Cntrtops	8,400.00	0.00	0.00	0.00	0.00	0.00 %	8,400.00	0.00
	Window Treatments	500.00	0.00	0.00	0.00	0.00	0.00 %	500.00	0.00
	Fire Sprinkler	2,340.00	0.00	0.00	0.00	0.00	0.00 %	2,340.00	0.00
	Plumbing	5,446.00	0.00	0.00	0.00	0.00	0.00 %	5,446.00	0.00
	HVAC	4,530.00	0.00	0.00	0.00	0.00	0.00 %	4,530.00	0.00
	Electrical	7,575.00	0.00	0.00	0.00	0.00	0.00 %	7,575.00	0.00
	Fire Alarm Strobes	1,000.00	0.00	0.00	0.00	0.00	0.00 %	1,000.00	0.00
	Overhead	6,544.00	0.00	2,160.99	0.00	2,160.99	33.02 %	4,383.01	216.10
	Profit	4,970.00	0.00	1,641.26	0.00	1,641.26	33.02 %	3,328.75	164.13

A	B	C	D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK COMPLETED		MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	%(G ÷ C)	BALANCE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
	Bldg Permit	888.00	0.00	888.00	0.00	888.00	100.00 %	0.00	88.80
	P&P Bond	4,087.00	0.00	4,087.00	0.00	4,087.00	100.00 %	0.00	408.70
	GRAND TOTAL	\$215,292.00	\$0.00	\$55,354.74	\$8,131.00	\$63,485.74	29.49 %	\$151,806.26	\$6,348.57