

AM 111153

# APPLICATION AND CERTIFICATE FOR PAYMENT

TO OWNER: FORT BEND COUNTY TX

PROJECT: Fort Bend County Courts Facility

AIA Document G702

301 JACKSON ST  
STE 719  
RICHMOND, TX  
77469

301 JACKSON ST  
#719  
RICHMOND, TX  
77469 USA

APPLICATION NO.:27  
PERIOD TO :20-AUG-11  
PROJECT NOS.:7407  
INVOICE NO.7407027

Distribution to:  
 OWNER  
 ARCHITECT  
 CONTRACTOR

FROM CONTRACTOR: J.E. Dunn Construction Company

ARCHITECT:

3500 S. Gessner  
Suite 200  
Houston, TX

CONTRACT FOR: Fort Bend County Courts Facility

PO# 23985 R# 159391

## CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation sheet is attached.

1. ORIGINAL CONTRACT SUM .....	\$	58,485,991
2. Net change by change orders .....	\$	1,100,675
3. CONTRACT SUM TO DATE ( Line1 +/- 2 ) .....	\$	59,586,666
4. TOTAL COMPLETED & STORED TO DATE .....	\$	58,777,735
(Column G on G703)		
5. RETAINAGE:		
Total retainage Column I of G703) .....	\$	3,345,045
6. TOTAL EARNED LESS RETAINAGE .....	\$	55,432,691
(Line 4 less Line 5 Total)		
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT		
(Line 6 from prior Certificate) .....	\$	53,735,432
8. CURRENT PAYMENT DUE .....	\$	1,697,258
9. BALANCE TO FINISH, INCLUDING RETAINAGE .	\$	4,153,976
(Line 3 less Line 6)		

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for payment were issued and payments received from the Owner, and that current payment shown herein is now due.


Contractor : J.E. Dunn Construction Company

By: [Signature] Date: 8/25/2011

State of: Texas

Subscribed and sworn to before me this 25 day of August 2011

Notary Public: Jennifer Traylor



My Commission expires: June 28, 2014

## ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of Work is in accordance with the Contract Documents, and the Contractor is entitled to the payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED.....\$ 1,697,258  
(Attach explanation if amount certified differs from the amount applied for. Initial figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

ARCHITECT :

By: [Signature] Date: 8/26/11

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner of Contractor under this Contract.

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Change Order approved in previous months by Owner	1,123,923	-23,248
APPROVED THIS MONTH		
Number	Date Approved	
<b>CURRENT TOTAL</b>	<b>0</b>	<b>0</b>
<b>Net Change by Change Orders</b>		<b>1,100,675</b>

RECEIVED  
AUG 29 2011  
BY: [Signature]

J.E. Dunn Construction Company

**CONTINUATION SHEET**      **AIA DOCUMENT G703**  
 AIA DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing  
 Contractor's signed Certification is attached.  
 In tabulation below, amounts are stated to the nearest dollar.  
 Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER : 27  
 APPLICATION DATE : 08-22-2011  
 PERIOD TO : 08-20-2011  
 PROJECT NO : 7407

PAGE: 2

INVOICE NO.  
 7407027

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE			D E WORK COMPLETED (D+E)		F MATERIAL PRESENTLY STORED	G TOTAL COMPLETED AND STORED TO DATE	PER % (G/C)	H BALANCE TO FINISH	I RETAINAGE
		ORIGINAL	CHANGE ORDERS	CURRENT	FROM PREVIOUS APPLICATION	THIS PERIOD					
<b>DIV - 001</b>		<b>GENERAL CONDITIONS</b>									
01 - MOBILIZE	Mobilization & First Month GC's	1,762,577	0	1,762,577	1,762,577	0	0	1,762,577	100	0	88,129
02 - GEN COND	Monthly GC's (2,332,437/21) = 111,068 per month	2,332,437	254,482	2,586,919	2,555,583	0	0	2,555,583	99	31,336	127,779
	<i>GENERAL CONDITIONS Total:</i>	<i>4,095,014</i>	<i>254,482</i>	<i>4,349,496</i>	<i>4,318,160</i>	<i>0</i>	<i>0</i>	<i>4,318,160</i>	<i>99</i>	<i>31,336</i>	<i>215,908</i>
<b>DIV - 01</b>		<b>GENERAL REQUIREMENTS</b>									
01 - PRECON	Preconstruction Costs	93,978	0	93,978	93,978	0	0	93,978	100	0	0
02 - CLEAN UP	Clean Up	713,963	-261,956	452,007	452,007	0	0	452,007	100	0	0
02.1 - DUMPSTERS	HOLD - Dumpsters	0	192,063	192,063	136,588	0	0	136,588	71	55,475	6,829
02.2 - CLEAN UP	HOLD - Storm Related Basement Clean Up	0	27,356	27,356	10,805	0	0	10,805	39	16,551	540
03 - SUB BOND	Subguard	595,541	35,612	631,153	631,153	0	0	631,153	100	0	0
04 - CIP	CIP Work Comp Insurance	204	320,397	320,601	342,348	0	0	342,348	107	-21,747	0
05 - EQUIPMENT	Equipment Charges for Subs	0	1,051	1,051	375	0	0	375	36	676	0
	<i>GENERAL REQUIREMENTS Total:</i>	<i>1,403,686</i>	<i>314,523</i>	<i>1,718,209</i>	<i>1,667,255</i>	<i>0</i>	<i>0</i>	<i>1,667,255</i>	<i>97</i>	<i>50,954</i>	<i>7,370</i>
<b>DIV - 02</b>		<b>EARTHWORK &amp; SITE UTILITIES</b>									
01 - EARTHWK	Schramme	714,729	35,720	750,449	753,359	0	0	753,359	100	-2,910	75,336
01.1 - EARTHWK	D & J Construction	8,520	431,293	439,813	431,293	0	0	431,293	98	8,520	43,129
02 - EARTHWK	HOLD - Dewatering	152,000	-29,481	122,519	102,920	0	0	102,920	84	19,599	5,146
03 - EARTHWK	HOLD - Mudslabs at Courthouse Footings/SOG	60,000	-60,000	0	0	0	0	0	0	0	0
04 - EARTHWK	HOLD - Natural Gas Line & Meter at Courthouse	6,688	0	6,688	1,797	0	0	1,797	27	4,891	90

**CONTINUATION SHEET**

**AIA DOCUMENT G703**

AIA DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.

In tabulation below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER :27

APPLICATION DATE :08-22-2011

PERIOD TO :08-20-2011

PAGE: 3

INVOICE NO.  
7407027

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE			D E WORK COMPLETED (D+E)		F MATERIAL PRESENTLY STORED	G TOTAL COMPLETED AND STORED TO DATE	PER % (G/C)	H BALANCE TO FINISH	I RETAINAGE
		ORIGINAL	CHANGE ORDERS	CURRENT	FROM PREVIOUS APPLICATION	THIS PERIOD					
<b>DIV - 02</b>	<b>EARTHWORK &amp; SITE UTILITIES</b>										
05 - EARTHWK	HOLD - Piping from French Drain to Base Drain	14,214	-12,900	1,314	2,258	0	0	2,258	172	-944	113
06 - EARTHWK	HOLD - Temporary Laydown and Parking	31,000	-2,728	28,272	7,900	0	0	7,900	28	20,372	395
07 - EARTHWK	HOLD - Access Roads	55,000	-29,501	25,499	52,072	0	0	52,072	204	-26,573	2,604
08 - EARTHWK	HOLD - Maintenance of Access Roads	49,800	-2,500	47,300	129,096	0	0	129,096	273	-81,796	6,455
09 - EARTHWK	HOLD - Maintenance of Temporary Entrances	15,000	0	15,000	25,413	0	0	25,413	169	-10,413	1,271
10 - EARTHWK	HOLD - Site Coordination Issues	16,480	8,119	24,599	47,627	0	0	47,627	194	-23,028	2,381
11 - EARTHWK	HOLD - Pier Spoils Removal	15,001	0	15,001	4,314	0	0	4,314	29	10,687	216
12 - SEL DEMO	JE Dunn	10,570	8,410	18,980	18,980	0	0	18,980	100	0	0
13 - TRAFFIC CONTROL	JE Dunn	39,926	10,771	50,697	50,697	0	0	50,697	100	0	0
14 - SWPPP	Erosion Control	21,195	0	21,195	37,878	0	0	37,878	179	-16,683	0
15 - UTILITIES	Schramme	574,291	432,214	1,006,504	963,321	0	0	963,321	96	43,183	96,332
15.1 - UTILITIES	JTM Construction	0	13,953	13,953	58,577	0	0	58,577	420	-44,624	5,858
16 - UTILITIES	HOLD - Spoils Removal	8,902	0	8,902	20,736	0	0	20,736	233	-11,834	1,037
17 - UTILITIES	HOLD - Utility Supports at Ransom Road	25,000	-25,000	0	0	0	0	0		0	0
18 - UTILITIES	HOLD - Temporary Sanitary Sewer Piping	8,000	-900	7,100	0	0	0	0		7,100	0
19 - SHORING	Schnabel	729,800	50,372	780,172	780,172	0	0	780,172	100	0	0
20 - SHORING	HOLD - Partial removal Including Lateral Supports	63,700	-35,000	28,700	25,910	0	0	25,910	90	2,790	1,295
21 - SHORING	HOLD - Bulkheads	15,000	-13,000	2,000	143	0	0	143	7	1,857	7

CONTINUATION SHEET

AIA DOCUMENT G703

AIA DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.

In tabulation below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER :27

APPLICATION DATE :08-22-2011

PERIOD TO :08-20-2011

PAGE: 4

INVOICE NO.  
7407027

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE			D E WORK COMPLETED (D+E)		F MATERIAL PRESENTLY STORED	G TOTAL COMPLETED AND STORED TO DATE	PER % (G/C)	H BALANCE TO FINISH	I RETAINAGE
		ORIGINAL	CHANGE ORDERS	CURRENT	FROM PREVIOUS APPLICATION	THIS PERIOD					
<b>DIV - 02</b>	<b>EARTHWORK &amp; SITE UTILITIES</b>										
22 - SHORING	HOLD - Additional Mobilization	15,000	-15,000	0	0	0	0		0	0	
23 - SHORING	HOLD - Delays for Unforeseen Conditions	47,130	-33,635	13,495	6,665	0	6,665	49	6,830	333	
24 - SHORING	HOLD - Safety Rails/Cables	15,000	0	15,000	14,193	0	14,193	95	807	710	
25 - ASPHALT	Hayden Paving	14,784	83,632	98,416	79,708	0	79,708	81	18,708	7,971	
26 - ASPHALT	HOLD - Extra Patching at Ransom Rd & Jail	12,637	-5,484	7,153	20,145	0	20,145	282	-12,992	1,007	
27 - STRIPING	Rows and Rows	5,935	-1,760	4,175	4,175	0	4,175	100	0	418	
28 - STRIPING	HOLD - Striping for Patches at Ransom Rd & Jail	2,100	2,100	4,200	2,218	0	2,218	53	1,982	111	
29 - LANDSCAPE	Pampered Lawns	223,250	6,708	229,958	216,546	0	216,546	94	13,412	21,655	
30 - LANDSCAPE	HOLD - Site Furnishings	40,980	-33,147	7,833	0	0	0		7,833	0	
31 - LANDSCAPE	HOLD - Replace Sod at Existing Jail	6,434	-5,136	1,298	3,854	0	3,854	297	-2,556	193	
31.1 - LANDSCAPE	HOLD - Temporary Maintenance	0	10,000	10,000	0	0	0		10,000	0	
32 - FENCING	Astro Fence	97,524	107,481	205,005	108,310	0	108,310	53	96,695	10,831	
33 - TERMITE	Bugtime	5,955	0	5,955	5,955	0	5,955	100	0	596	
	<b>EARTHWORK &amp; SITE UTILITIES Total:</b>	<b>3,121,545</b>	<b>895,599</b>	<b>4,017,144</b>	<b>3,976,230</b>	<b>0</b>	<b>3,976,230</b>	<b>99</b>	<b>40,914</b>	<b>285,487</b>	
<b>DIV - 03</b>	<b>CONCRETE</b>										
01 - CONCRETE	JE Dunn	9,263,074	190,459	9,453,533	9,443,694	0	9,443,694	100	9,839	0	
02 - CONCRETE	HOLD - Mud Sills at Courthouse	75,800	-70,600	5,200	4,903	0	4,903	94	297	245	
03 - CONCRETE	HOLD - Water Removal From Slabs	-21,300	35,300	14,000	16,066	0	16,066	115	-2,066	803	

**CONTINUATION SHEET**

**AIA DOCUMENT G703**

AIA DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.  
 In tabulation below, amounts are stated to the nearest dollar.  
 Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER :27  
 APPLICATION DATE :08-22-2011  
 PERIOD TO :08-20-2011

PAGE: 5

INVOICE NO.  
 7407027

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE			D E WORK COMPLETED (D+E)		F MATERIAL PRESENTLY STORED	G TOTAL COMPLETED AND STORED TO DATE	PER % (G/C)	H BALANCE TO FINISH	I RETAINAGE
		ORIGINAL	CHANGE ORDERS	CURRENT	FROM PREVIOUS APPLICATION	THIS PERIOD					
<b>DIV - 03</b>	<b>CONCRETE</b>										
03.1 - CONCRETE	HOLD - Rub/Patch Walls	0	0	0	24,817	0	0	24,817		-24,817	1,241
03.2 - CONCRETE	HOLD - Temp Protection	0	0	0	909	0	0	909		-909	45
	<i>CONCRETE Total:</i>	<i>9,317,574</i>	<i>155,159</i>	<i>9,472,733</i>	<i>9,490,390</i>	<i>0</i>	<i>0</i>	<i>9,490,390</i>	<i>100</i>	<i>-17,657</i>	<i>2,335</i>
<b>DIV - 04</b>	<b>MASONRY</b>										
01 - MASONRY	Lucia	2,970,350	-8,464	2,961,886	2,961,886	0	0	2,961,886	100	0	148,094
02 - MASONRY	HOLD - Rebar	50,000	0	50,000	0	0	0	0		50,000	0
03 - MASONRY	HOLD - General Safety & Maintenance	50,000	0	50,000	42,221	0	0	42,221	84	7,779	2,111
04 - MASONRY	HOLD - Mock-up (trades)	50,000	-258	49,742	14,581	0	0	14,581	29	35,161	729
05 - MASONRY	HOLD - Temporary Protection	30,000	-28,000	2,000	0	0	0	0		2,000	0
06 - MASONRY	HOLD - Trade Use of Scaffold	54,250	-29,790	24,460	41,321	0	0	41,321	169	-16,861	2,066
	<i>MASONRY Total:</i>	<i>3,204,600</i>	<i>-66,512</i>	<i>3,138,088</i>	<i>3,060,008</i>	<i>0</i>	<i>0</i>	<i>3,060,008</i>	<i>98</i>	<i>78,079</i>	<i>153,000</i>
<b>DIV - 05</b>	<b>METALS</b>										
01 - SS FAB	Southern Steel Fabricators	1,412,030	70,430	1,482,460	1,482,460	0	0	1,482,460	100	0	148,246
02 - SS FAB	HOLD - Misc. Not Detailed	53,350	-45,142	8,208	4,030	0	0	4,030	49	4,178	201
03 - SS FAB	HOLD - Wedge Anchors/Embeds	12,000	0	12,000	19,162	0	0	19,162	160	-7,162	958
04 - SS FAB/ERECT	HOLD - Projector Screen Supports	25,500	0	25,500	0	0	0	0		25,500	0
05 - SS ERECT	Empire Steel	689,800	58,330	748,130	748,130	0	0	748,130	100	0	74,813
06 - SS ERECT	HOLD - Lull & Misc Hoisting	92,441	0	92,441	96,855	0	0	96,855	105	-4,414	4,843
07 - SS ERECT	HOLD - Primer Touch-up	12,250	0	12,250	2,373	0	0	2,373	19	9,877	119

CONTINUATION SHEET

AIA DOCUMENT G703

AIA DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.

In tabulation below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER : 27

APPLICATION DATE : 08-22-2011

PERIOD TO : 08-20-2011

PAGE: 6

INVOICE NO.  
7407027

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE			D E WORK COMPLETED (D+E)		F MATERIAL PRESENTLY STORED	G TOTAL COMPLETED AND STORED TO DATE	PER % (G/C)	H BALANCE TO FINISH	I RETAINAGE
		ORIGINAL	CHANGE ORDERS	CURRENT	FROM PREVIOUS APPLICATION	THIS PERIOD					
<b>DIV - 05</b>	<b>METALS</b>										
08 - SS ERECT	HOLD - Misc not Detailed	20,000	-2,733	17,267	22,432	0	0	22,432	130	-5,165	1,122
09 - SS ERECT	HOLD - Field Modifications	20,000	-15,186	4,814	1,107	0	0	1,107	23	3,707	55
10 - SS ERECT	HOLD - Grout Base Plates	13,691	0	13,691	4,713	0	0	4,713	34	8,978	236
11 - RAILINGS	Hoffa Inc	56,580	2,814	59,394	59,394	0	0	59,394	100	0	5,939
12 - DOME	McCarty	129,636	10,925	140,561	140,561	0	0	140,561	100	0	0
13 - DOME	HOLD - Erection	85,000	-24,978	60,022	5,420	0	0	5,420	9	54,602	271
14 - DOME	HOLD - Flashing and Misc. Metal Embeds	35,364	-35,364	0	0	0	0	0	0	0	0
15 - DOME	HOLD - Opening Protection	5,000	0	5,000	0	0	0	0	0	5,000	0
16 - DOME	HOLD - Temporary Dry-In	10,000	0	10,000	0	0	0	0	0	10,000	0
	<i>METALS Total:</i>	<i>2,672,642</i>	<i>19,095</i>	<i>2,691,737</i>	<i>2,586,636</i>	<i>0</i>	<i>0</i>	<i>2,586,636</i>	<i>96</i>	<i>105,101</i>	<i>236,803</i>
<b>DIV - 06</b>	<b>CARPENTRY</b>										
01 - ROUGH CARPENTRY	JE Dunn	625,427	25,538	650,965	650,965	0	0	650,965	100	0	0
01.1 - ROUGH CARPENTRY	HOLD - Dome Blocking	0	6,048	6,048	191	0	0	191	3	5,857	10
02 - MILLWORK	Howard-McKinney	3,258,665	85,729	3,344,394	3,343,463	0	0	3,343,463	100	931	167,173
03 - MILLWORK	HOLD - Dehumidify & Protection	53,859	0	53,859	69,918	0	0	69,918	130	-16,059	3,496
	<i>CARPENTRY Total:</i>	<i>3,937,951</i>	<i>117,315</i>	<i>4,055,266</i>	<i>4,064,537</i>	<i>0</i>	<i>0</i>	<i>4,064,537</i>	<i>100</i>	<i>-9,271</i>	<i>170,679</i>
<b>DIV - 07</b>	<b>THERMAL AND MOISTURE PROTECTION</b>										
01 - WATERPROOFING/ROOFING	Chamberlin Roofing & Waterproofing	2,168,042	41,778	2,209,820	2,185,710	0	0	2,185,710	99	24,110	218,571

**CONTINUATION SHEET**

**AIA DOCUMENT G703**

AIA DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.  
 In tabulation below, amounts are stated to the nearest dollar.  
 Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER :27  
 APPLICATION DATE :08-22-2011  
 PERIOD TO :08-20-2011

PAGE: 7

INVOICE NO.  
 7407027

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE			D E WORK COMPLETED (D+E)		F MATERIAL PRESENTLY STORED	G TOTAL COMPLETED AND STORED TO DATE	PER % (G/C)	H BALANCE TO FINISH	I RETAINAGE
		ORIGINAL	CHANGE ORDERS	CURRENT	FROM PREVIOUS APPLICATION	THIS PERIOD					
<b>DIV - 07</b>	<b>THERMAL AND MOISTURE PROTECTION</b>										
02 - WATERPROOFING/ROOFING	HOLD - Skin PEER Review	8,000	0	8,000	0	0	0	0	8,000	0	
03 - WATERPROOFING/ROOFING	HOLD - Mold Consultant	54,202	0	54,202	1,854	0	0	1,854	3	52,349	93
04 - ROOFING	HOLD - Temporary Opening Protection	25,000	-21,192	3,808	3,808	0	0	3,808	100	0	190
05 - ROOFING	HOLD - 5 Yr Bond for Roofing S/C	18,916	0	18,916	0	0	0	0		18,916	0
06 - ROOFING	HOLD - Roofing Escalation	100,000	-100,000	0	0	0	0	0		0	0
07 - ROOFING	HOLD - Walk Pads Not Defined	14,482	-14,482	0	0	0	0	0		0	0
08 - ROOFING	HOLD - Misc Flashing Not Detailed	20,000	-17,714	2,286	0	0	0	0		2,286	0
09 - FIREPROOF	Fireproof Contractors	222,960	-23,996	198,965	198,593	0	0	198,593	100	371	9,930
10 - FIREPROOF	HOLD - Surface Preparation	24,654	-17,738	6,916	0	0	0	0		6,916	0
11 - FIREPROOF	HOLD - Overspray Protection	20,000	0	20,000	0	0	0	0		20,000	0
12 - FIREPROOF	HOLD - Patching	10,000	0	10,000	0	0	0	0		10,000	0
	<b>THERMAL AND MOISTURE PROTECTION Total:</b>	<b>2,686,256</b>	<b>-153,344</b>	<b>2,532,912</b>	<b>2,389,965</b>	<b>0</b>	<b>0</b>	<b>2,389,965</b>	<b>94</b>	<b>142,948</b>	<b>228,784</b>
<b>DIV - 08</b>	<b>DOORS &amp; WINDOWS</b>										
01 - STOREFRONT	Admiral Glass	732,832	-9,405	723,427	723,427	0	0	723,427	100	0	72,343
02 - GLASS	HOLD - Temporary Entry & Protection	33,750	-19,199	14,551	26,493	0	0	26,493	182	-11,942	1,325
02.1 - GLASS	HOLD - Window Testing	0	30,000	30,000	31,775	0	0	31,775	106	-1,775	1,589

**CONTINUATION SHEET**

**AIA DOCUMENT G703**

AIA DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.  
 In tabulation below, amounts are stated to the nearest dollar.  
 Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER : 27  
 APPLICATION DATE : 08-22-2011  
 PERIOD TO : 08-20-2011

PAGE: 8

INVOICE NO.  
 7407027

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE			D E WORK COMPLETED (D+E)		F MATERIAL PRESENTLY STORED	G TOTAL COMPLETED AND STORED TO DATE	PER % ( G/C )	H BALANCE TO FINISH	I RETAINAGE
		ORIGINAL	CHANGE ORDERS	CURRENT	FROM PREVIOUS APPLICATION	THIS PERIOD					
<b>DIV - 08</b>	<b>DOORS &amp; WINDOWS</b>										
03 - DOORS & HARDWARE	American Door Products	650,000	72,673	722,673	722,673	0	0	722,673	100	0	0
04 - INSTALL	TDHServices	94,360	1,333	95,693	95,173	0	0	95,173	99	520	4,759
05 - DOORS	HOLD - Temporary Doors & Hardware	25,000	-12,531	12,469	4,040	0	0	4,040	32	8,429	202
06 - DOORS	HOLD - Cylinders for Aluminum Entrance	10,000	-10,000	0	0	0	0	0		0	0
07 - DOORS	HOLD - Temporary Locks	7,000	0	7,000	0	0	0	0		7,000	0
08 - DOORS	HOLD - Touch-up & Protection	75,000	-2,202	72,798	9,219	0	0	9,219	13	63,579	461
09 - DOORS	HOLD - Bondo Frames	15,000	0	15,000	2,832	0	0	2,832	19	12,168	142
10 - DOORS	HOLD - Coordination	47,711	-14,410	33,301	31,368	0	0	31,368	94	1,933	1,568
11 - OVERHEAD	Holiday Door	34,626	0	34,626	34,626	0	0	34,626	100	0	3,463
12 - SKYLIGHTS	United Skys	140,920	3,518	144,438	144,605	0	0	144,605	100	-167	14,460
13 - SKYLIGHT	HOLD - Temporary Protection	12,166	-1,861	10,305	893	0	0	893	9	9,412	45
	<i>DOORS &amp; WINDOWS Total:</i>	<i>1,878,365</i>	<i>37,917</i>	<i>1,916,282</i>	<i>1,827,124</i>	<i>0</i>	<i>0</i>	<i>1,827,124</i>	<i>95</i>	<i>89,157</i>	<i>100,355</i>
<b>DIV - 09</b>	<b>FINISHES</b>										
01 - DRYWALL	Baker Drywall	2,006,098	162,489	2,168,587	2,168,587	0	0	2,168,587	100	0	108,429
02 - DRYWALL	HOLD - Touch-up & Protection	50,000	-9,346	40,654	10,371	0	0	10,371	26	30,283	519
03 - DRYWALL	HOLD - Temporary Partitions	50,000	-17,243	32,757	9,128	0	0	9,128	28	23,629	456
04 - DRYWALL	HOLD - Densglass at Shafts	30,000	0	30,000	0	0	0	0		30,000	0
05 - DRYWALL	HOLD - Expediting	20,000	-10,952	9,048	0	0	0	0		9,048	0
06 - DRYWALL	HOLD - Perimeter Fire Safing	30,000	-27,000	3,000	1,122	0	0	1,122	37	1,878	56

**CONTINUATION SHEET**

**AIA DOCUMENT G703**

AIA DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.  
 In tabulation below, amounts are stated to the nearest dollar.  
 Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER : 27  
 APPLICATION DATE : 08-22-2011  
 PERIOD TO : 08-20-2011

PAGE: 9

INVOICE NO.  
 7407027

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE			D E WORK COMPLETED (D+E)		F MATERIAL PRESENTLY STORED	G TOTAL COMPLETED AND STORED TO DATE	PER % (G/C)	H BALANCE TO FINISH	I RETAINAGE
		ORIGINAL	CHANGE ORDERS	CURRENT	FROM PREVIOUS APPLICATION	THIS PERIOD					
<b>DIV - 09</b>	<b>FINISHES</b>										
07 - DRYWALL	HOLD - Misc Framing & Drywall not Detailed	64,504	-55,626	8,878	0	0	0	0	8,878	0	
08 - ACOUSTICAL CEILING	HOLD - Touch-up & Protection	8,416	-1,508	6,908	2,547	0	0	2,547	37	4,361	127
08 - ACOUSTICAL CEILINGS	Applied Finish Systems	470,950	9,031	479,981	479,981	0	0	479,981	100	0	47,998
09 - PAINT	HOLD - Final Touch-Up	76,236	-15,049	61,187	2,497	0	0	2,497	4	58,690	125
10 - TILE	Sigma Marble & Tile	259,124	169,970	429,094	427,521	0	0	427,521	100	1,573	42,752
11 - TILE	HOLD - Floor Protection	7,869	-6,193	1,676	9,760	0	0	9,760	582	-8,084	488
12- TERRAZZO	National Terrazzo	155,975	12,273	168,248	168,248	0	0	168,248	100	0	16,825
13 - TERRAZZO	HOLD - Floor Protection	22,500	0	22,500	0	0	0	0		22,500	0
14 - TERRAZZO	HOLD - Floor Preparation	3,904	-2,673	1,231	1,064	0	0	1,064	86	167	53
15 - CARPET & RESILIENT	Architectural Floors	670,485	-108,072	562,413	560,415	0	0	560,415	100	1,998	56,042
16 - CARPET & RESILIENT	HOLD - Carpet Protection	67,167	-67,167	0	0	0	0	0		0	0
17 - CARPET & RESILIENT	HOLD - Resilient Protection	47,055	0	47,055	33,255	0	0	33,255	71	13,800	1,663
18 - CARPET & RESILIENT	HOLD - Floor Prep for Concrete Tolerances	21,770	-5,513	16,257	16,924	0	0	16,924	104	-667	846
19 - CARPET & RESILIENT	HOLD - Floor Prep for Moisture Tolerances	33,140	-33,140	0	0	0	0	0		0	0
20 - PAINT	R&M Service	438,907	18,774	457,681	457,681	0	0	457,681	100	0	45,768
22 - ACCESS FLOORING	Allied Interiors	55,789	97	55,886	55,879	7	0	55,886	100	0	2,794



**CONTINUATION SHEET**

**AIA DOCUMENT G703**

AIA DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.  
 In tabulation below, amounts are stated to the nearest dollar.  
 Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER :27  
 APPLICATION DATE :08-22-2011  
 PERIOD TO :08-20-2011

PAGE: 11

INVOICE NO.  
 7407027

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE			D E WORK COMPLETED (D+E)		F MATERIAL PRESENTLY STORED	G TOTAL COMPLETED AND STORED TO DATE	PER % (G/C)	H BALANCE TO FINISH	I RETAINAGE
		ORIGINAL	CHANGE ORDERS	CURRENT	FROM PREVIOUS APPLICATION	THIS PERIOD					
<b>DIV - 11</b>	<b>EQUIPMENT</b>										
01 - DOCK EQUIP	Overhead Door (ESS Group)	5,100	19,927	25,027	25,027	0	0	25,027	100	0	2,503
02 - FOOD EQUIP	Preferred Food Service	96,754	-94,688	2,066	2,066	0	0	2,066	100	0	0
03 - FOOD EQUIP	HOLD - Escalation if Delivery after 1/11/2010	5,806	-5,806	0	0	0	0	0		0	0
04 - DETENTION	CCC Group	869,647	32,662	902,309	899,962	0	0	899,962	100	2,347	44,998
	<i>EQUIPMENT Total:</i>	<i>977,307</i>	<i>-47,905</i>	<i>929,402</i>	<i>927,055</i>	<i>0</i>	<i>0</i>	<i>927,055</i>	<i>100</i>	<i>2,347</i>	<i>47,501</i>
<b>DIV - 12</b>	<b>FURNISHINGS</b>										
01 - BLINDS	Windo-Shade Distributors	15,800	3,315	19,115	19,115	0	0	19,115	100	0	1,912
	<i>FURNISHINGS Total:</i>	<i>15,800</i>	<i>3,315</i>	<i>19,115</i>	<i>19,115</i>	<i>0</i>	<i>0</i>	<i>19,115</i>	<i>100</i>	<i>0</i>	<i>1,912</i>
<b>DIV - 13</b>	<b>SECURITY</b>										
01 - SECURITY	Metroplex Control Systems	1,697,346	151,401	1,848,747	1,848,747	0	0	1,848,747	100	0	184,875
02 - SECURITY	HOLD - Coordination & Testing	1,020	15,832	16,852	0	0	0	0		16,852	0
	<i>SECURITY Total:</i>	<i>1,698,366</i>	<i>167,233</i>	<i>1,865,599</i>	<i>1,848,747</i>	<i>0</i>	<i>0</i>	<i>1,848,747</i>	<i>99</i>	<i>16,852</i>	<i>184,875</i>
<b>DIV - 14</b>	<b>CONVEYING SYSTEMS</b>										
01 - ELEVATORS	Schindler	1,135,457	57,291	1,192,748	1,192,748	0	0	1,192,748	100	0	119,275
02 - ELEVATOR	HOLD - Temporary Use & Protection	12,000	-6,000	6,000	7,912	0	0	7,912	132	-1,912	396
03 - ELEVATOR	HOLD - Temporary Operator	47,000	-10,640	36,360	21,147	0	0	21,147	58	15,213	1,057
03.1 - ESCALATOR	HOLD - Conditioning & Coordination	0	13,102	13,102	1,669	0	0	1,669	13	11,433	83
04 - CHAIR LIFTS	Home Elevator	285,481	-1,127	284,354	284,354	0	0	284,354	100	0	14,218
05 - CHAIR LIFTS	HOLD - Protection	18,581	0	18,581	3,979	0	0	3,979	21	14,602	199

**CONTINUATION SHEET**      **AIA DOCUMENT G703**  
AIA DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing  
Contractor's signed Certification is attached.  
In tabulation below, amounts are stated to the nearest dollar.  
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER : 27  
APPLICATION DATE : 08-22-2011  
PERIOD TO : 08-20-2011

PAGE: 12  
INVOICE NO.  
7407027

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE			D E WORK COMPLETED (D+E)		F MATERIAL PRESENTLY STORED	G TOTAL COMPLETED AND STORED TO DATE	PER % (G/C)	H BALANCE TO FINISH	I RETAINAGE
		ORIGINAL	CHANGE ORDERS	CURRENT	FROM PREVIOUS APPLICATION	THIS PERIOD					
<b>DIV - 14</b>	<b>CONVEYING SYSTEMS</b>										
	<i>CONVEYING SYSTEMS Total:</i>	1,498,519	52,626	1,551,145	1,511,808	0	1,511,808	97	39,337	135,228	
<b>DIV - 15</b>	<b>MECHANICAL</b>										
01 - HVAC	Graves	5,461,591	111,609	5,573,200	5,573,200	0	5,573,200	100	0	557,320	
02 - HVAC	HOLD - Utilities - Chilled Water	95,278	-95,278	0	0	0	0		0	0	
02.1 - HVAC	HOLD - Test & Balance Issues	0	10,000	10,000	0	0	0		10,000	0	
03 - PLUMBING	Kilgore	1,340,630	93,294	1,433,924	1,431,170	0	1,431,170	100	2,754	143,117	
04 - PLUMBING	HOLD - Utilities - Domestic Water	24,000	0	24,000	17,037	0	17,037	71	6,963	852	
05 - PLUMBING	HOLD - Temporary Toilets	59,000	-20,000	39,000	33,600	0	33,600	86	5,400	1,680	
06 - SPRINKLER	Standard Automatic Fire Enterprises	652,297	79,551	731,848	731,848	0	731,848	100	0	36,592	
06.1 - SPRINKLER	HOLD - Garage Temp Utilities Removal	0	6,805	6,805	532	0	532	8	6,273	27	
	<i>MECHANICAL Total:</i>	7,632,796	185,980	7,818,776	7,787,387	0	7,787,387	100	31,389	739,588	
<b>DIV - 16</b>	<b>ELECTRICAL</b>										
01 - ELECTRICAL	E3 Electric	5,218,322	347,499	5,565,821	5,545,574	0	5,545,574	100	20,247	277,279	
02 - ELECTRICAL	HOLD - Utilities - Electric	340,446	0	340,446	469,722	0	469,722	138	-129,276	23,486	
03 - ELECTRICAL	HOLD - Temporary Lighting Maintenance	10,000	0	10,000	0	0	0		10,000	0	
04 - ELECTRICAL	HOLD - Temporary Power Equipment	25,000	-25,000	0	0	0	0		0	0	
05 - ELECTRICAL	HOLD - Centerpoint Coordination	13,969	-11,012	2,957	2,957	0	2,957	100	0	148	
06 - ELECTRICAL	HOLD - MEP Coordination Issues	-16,557	3,922	-12,635	14,989	0	14,989	-119	-27,624	749	
	<i>ELECTRICAL Total:</i>	5,591,180	315,409	5,906,589	6,033,241	0	6,033,241	102	-126,652	301,662	

**CONTINUATION SHEET**      **AIA DOCUMENT G703**  
AIA DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing  
Contractor's signed Certification is attached.  
In tabulation below, amounts are stated to the nearest dollar.  
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER : 27  
APPLICATION DATE : 08-22-2011  
PERIOD TO : 08-20-2011

PAGE: 13  
INVOICE NO.  
7407027

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE			D E WORK COMPLETED (D+E)		F MATERIAL PRESENTLY STORED	G TOTAL COMPLETED AND STORED TO DATE	PER % (G/C)	H BALANCE TO FINISH	I RETAINAGE
		ORIGINAL	CHANGE ORDERS	CURRENT	FROM PREVIOUS APPLICATION	THIS PERIOD					
<b>DIV - 17</b>	<b>TELECOMM</b>										
01 - DATA	IESmart Systems	581,260	66,940	648,200	648,200	0	0	648,200	100	-1	64,820
02 - DATA	HOLD - Cabling to Garage	6,240	0	6,240	0	0	0	0		6,240	0
03 - DATA	HOLD - Cable Pathway Changes	7,925	-3,547	4,378	0	0	0	0		4,378	0
	<i>TELECOMM Total:</i>	<i>595,425</i>	<i>63,393</i>	<i>658,818</i>	<i>648,200</i>	<i>0</i>	<i>0</i>	<i>648,200</i>	<i>98</i>	<i>10,617</i>	<i>64,820</i>
<b>EXTRA</b>	<b>ALLOWANCES</b>										
01	Design Contingency	500,000	-472,485	27,515	0	0	0	0		27,515	0
02	Construction Contingency	500,000	-465,804	34,196	0	0	0	0		34,196	0
03	Monument Sign Foundation	9,000	-9,000	0	0	0	0	0		0	0
04	Directional Sign Foundation	10,500	-10,500	0	194	0	0	194		-194	19
05	Natural Gas Line Relocation	20,000	-12,694	7,306	7,306	0	0	7,306	100	0	731
06	Hydro Excavate at Ransom Road	9,000	-9,000	0	0	0	0	0		0	0
09	Pipe Bollard Material	8,400	-8,544	-144	0	0	0	0		-144	0
10	Tunnel to Existing Jail Raceways	50,000	-50,000	0	0	0	0	0		0	0
11	Tunnel to Existing Jail Telecom	10,000	-10,000	0	0	0	0	0		0	0
12	Addendum #1	218,000	-218,000	0	0	0	0	0		0	0
13	Judges Chambers' Intercom System	20,000	-20,000	0	0	0	0	0		0	0
15	Changes to Cable Type	-20,000	20,000	0	0	0	0	0		0	0
16	City of Richmond Permit Drawings	105,000	-105,000	0	0	0	0	0		0	0
	<i>ALLOWANCES Total:</i>	<i>1,439,900</i>	<i>-1,371,027</i>	<i>68,873</i>	<i>7,500</i>	<i>0</i>	<i>0</i>	<i>7,500</i>	<i>11</i>	<i>61,373</i>	<i>750</i>
<b>EXTRA - CO #001</b>	<b>CHANGE ORDER #1</b>										
01.1	Paving & Drainage	0	0	0	228	0	0	228		-228	23

**CONTINUATION SHEET**      **AIA DOCUMENT G703**  
**AIA DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing**  
Contractor's signed Certification is attached.  
In tabulation below, amounts are stated to the nearest dollar.  
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER :27  
APPLICATION DATE :08-22-2011  
PERIOD TO :08-20-2011

PAGE: 14

INVOICE NO.  
7407027

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE			D E WORK COMPLETED (D+E)		F MATERIAL PRESENTLY STORED	G TOTAL COMPLETED AND STORED TO DATE	PER % (G/C)	H BALANCE TO FINISH	I RETAINAGE
		ORIGINAL	CHANGE ORDERS	CURRENT	FROM PREVIOUS APPLICATION	THIS PERIOD					
<b>EXTRA - CO #001</b>	<b>CHANGE ORDER #1</b>										
02.1	Walk Path - Phase II	0	0	0	0	0	0		0	0	
03.1	Cooling Tower Fencing	0	0	0	0	0	0		0	0	
04.1	ASI #97 - Judge's Copy Room	0	0	0	0	0	0		0	0	
05.1	Judge Kern Modifications	0	0	0	0	0	0		0	0	
06.1	Aiphone/Power/Data Relo	0	0	0	0	0	0		0	0	
07.1	Wireless Access Point Relo	0	0	0	0	0	0		0	0	
08.1	ASI #98 - Archive Fencing & Lockers	0	0	0	0	0	0		0	0	
09.1	ASI #96 - Detention Pond & Sign/Light Pole	0	0	0	0	0	0		0	0	
10.1	Extended General Conditions	0	0	0	0	0	0		0	0	
11.1	Change Order #001 - Fee	0	30,025	30,025	30,025	0	0	30,025	100	0	1,501
	<i>CHANGE ORDER #1 Total:</i>	<i>0</i>	<i>30,025</i>	<i>30,025</i>	<i>30,253</i>	<i>0</i>	<i>0</i>	<i>30,253</i>	<i>101</i>	<i>-228</i>	<i>1,524</i>
<b>FEE</b>	<b>FEE</b>										
<b>FEE</b>	<b>Fee</b>	1,322,925	0	1,322,925	1,320,000	0	0	1,320,000	100	2,925	66,000
	<i>FEE Total:</i>	<i>1,322,925</i>	<i>0</i>	<i>1,322,925</i>	<i>1,320,000</i>	<i>0</i>	<i>0</i>	<i>1,320,000</i>	<i>100</i>	<i>2,925</i>	<i>66,000</i>
	<b>Total:</b>	<b>58,485,991</b>	<b>1,100,675</b>	<b>59,586,666</b>	<b>58,777,728</b>	<b>7</b>	<b>0</b>	<b>58,777,735</b>	<b>99</b>	<b>808,931</b>	<b>3,345,045</b>
<b>PROJECT TOTAL :</b>		<b>58,485,991</b>	<b>1,100,675</b>	<b>59,586,666</b>	<b>58,777,728</b>	<b>7</b>	<b>0</b>	<b>58,777,735</b>	<b>99</b>	<b>808,931</b>	<b>3,345,045</b>