

*see if
this has
been paid
-djh*

June 30, 2011

Mr. D. Jesse Hegemier, P.E.
County Engineer
Fort Bend County
1124 Blume Road
Rosenberg, Texas 77471

Re: Invoice No. 13 for Falcon Landing (FBC Project No. 703)
Partial Payment for Work Authorization No. 4

Project No. 300701.01

Dear Mr. Hegemier:

We have reviewed the enclosed invoice by Huitt-Zollars, Inc., and recommend payment in the amount of \$13,305.00, as submitted. The percent complete shown in the invoice appears to be consistent with the amount of work performed. HZ has also prepared a progress report, which is attached to the invoice for your review.

Please call me if you have any questions.

Sincerely,



Peter A. Ring, P.E.

PAR/bl

Enclosure

HUITT-ZOLLARS

HUITT-ZOLLARS, INC. | 1500 South Dairy Ashford | Suite 200 | Houston, TX 77077-3858 | 281.496.0066 phone | 281.496.0220 fax | huitt-zollars.com

INVOICE

June 24, 2011
 Invoice No: 211560113

D. Jesse Hegemier
 Fort Bend County
 c/o Schaumburg & Polk, Inc
 Attn: Pete Ring, P.E.
 11767 Katy Freeway, Suite 900
 Houston, TX 77079

Project 02115601 Falcon Landing Blvd, Project No. 703
 Greensbusch to Katy-Gaston PO#13584

For Professional Services Rendered Through Period Ended May 28, 2011

Phase	100	Preliminary Engineering
Task	01	Engineering

Description	Contract Fee	Percent Complete	JTD Billing	Prior Billing	Current Billing	
Preliminary Engineering	87,893.00	100.00	87,893.00	87,893.00	0.00	
Topographic Surveying	35,350.00	100.00	35,350.00	35,350.00	0.00	
Total Fee	123,243.00		123,243.00	123,243.00	0.00	
TOTAL FEE						0.00
Total this Task						0.00
Total this Phase						0.00

Phase	250	USACE Nationwide Permit
-------	-----	-------------------------

Description	Contract Fee	Percent Complete	JTD Billing	Prior Billing	Current Billing	
USACE Nationwide Permit	12,500.00	100.00	12,500.00	12,500.00	0.00	
Total Fee	12,500.00		12,500.00	12,500.00	0.00	
TOTAL FEE						0.00
Total this Phase						0.00

Phase	300	Final Design
-------	-----	--------------

Description	Contract Fee	Percent Complete	JTD Billing	Prior Billing	Current Billing	
Final Design	340,865.00	33.00	112,482.75	99,177.75	13,304.97	
Total Fee	340,865.00		112,482.75	99,177.75	13,304.97	
TOTAL FEE						13,305.00
Total this Phase						\$13,305.00



Phase 350 Additional Survey

Description	Contract Fee	Percent Complete	JTD Billing	Prior Billing	Current Billing	
Additional Survey	9,500.00	100.00	9,500.00	9,500.00	0.00	
Total Fee	9,500.00		9,500.00	9,500.00	0.00	
TOTAL FEE						0.00
Total this Phase						0.00

Phase 400 Unauth Add Services

Description	Contract Fee	Percent Complete	JTD Billing	Prior Billing	Current Billing	
Unauth Add Services	10,892.00	0.00	0.00	0.00	0.00	
Total Fee	10,892.00		0.00	0.00	0.00	
TOTAL FEE						0.00
Total this Phase						0.00

TOTAL DUE THIS INVOICE \$13,305.00

Outstanding Invoices

Number	Date	Balance
211560112	5/25/2011	23,668.25
Total		23,668.25

Project Manager: Timothy Lyng

Monthly Progress Report To Fort Bend County

FOR WORK PERIOD FROM: May 1, 2011

TO: May 28, 2011

Engineer: Huitt-Zollars, Inc.

HZI Job No. 02-1156-01

Work Authorization No. 4

FBC Project No. 703

RE: Falcon Landing Boulevard

Progress This Month:

Project Management:

1. Continued coordination with Schaumburg & Polk to acquire temporary construction easement for retaining wall construction and grading easement to fill the existing wetland.
2. Continued coordination and management of sub consultants.
3. Continued coordination with Brown and Gay for project tie-in with their proposed roadway.

Final Design:

- **ROADWAY:** Following design items are being advanced towards 50% submittal:
 - Roadway Plan and Profile.
 - Storm Sewer Plan and Profile.
 - Drainage Area maps.
 - Retaining wall details.
 - Limits of temporary construction easement.
 - Limits of grading easement.
- **BRIDGE:** Based on the revised horizontal alignment the bridge design is being advanced towards 50% submittal. Following is the list of design items and their status.
 - Preliminary Typical Section developed.
 - Preliminary bridge layout and bridge limits developed for coordination with roadway and drainage design.
 - Advancing bridge geometry model (bgs/rds) towards completion.
 - Advancing bridge layout towards 50% submittal.
 - Advancing bridge detailing of abutments, bent caps and slabs towards 50% submittal.

- **SURVEY**
 - Completed integrating new survey data into existing survey.
- **GEOTECH**
 - Awaiting comments on Geotechnical draft report from Fort Bend County.
 - Ongoing global stability and retaining wall foundation analysis.
- **ENVIRONMENTAL**
 - Awaiting response on the RAJD report from the USACE.
 - After a follow up on the report, USACE acknowledged they received the RAJD report.

Completed Items:

- Completed check of proposed roadway design to match existing pavement limits constructed by Katy ISD.
- Completed 50% General Sheets, Typical Sections, Traffic Control Plan and Overall project layout.
- Completed preliminary cross sections to determine the limits of construction and easements required for drainage, grading and construction.