

September 27, 2011

Mr. D. Jesse Hegemier, P.E.
County Engineer
Fort Bend County
1124 Blume Road
Rosenberg, Texas 77471

Re: Invoice No. 31 for Ransom Road (FBC Project No. 747)
Partial Payment for Work Authorization No. 4

Project No. 300701.12

Dear Mr. Hegemier:

We have reviewed the enclosed invoice by Othon, Inc., and recommend payment in the amount of \$4,907.13, as submitted. The percentages of completion for which the services have been invoiced appear to be consistent with the actual amount of work completed. Othon has also prepared a progress report, which is attached to the invoice for your review.

Please call me if you have any questions.

Sincerely,



Peter A. Ring, P.E.
Project Manager

PAR/bl

Enclosure



OTHON, INC.
11111 Wilcrest Green, Suite 128
Houston, Texas 77042

713 975 8555 TEL
713 975 9068 FAX
othoncorp@othon.com E-MAIL
www.othon.com WEBSITE

CONSULTING ENGINEERS
Civil, Transportation, Environmental,
Construction Management

September 27, 2011

Fort Bend County Engineering
1124-52 Blume Rd. P.O. Box 1449
Rosenberg, TX 77471

Attr: D. Jesse Hegemier

Sequence No. 31
P.O. No. 15769
Invoice No. 6809
Project: Ransom Rd. Widening, Pct. 1.
Project No. 08229846
FBC Project No. 747
SPI NO. 300701.08

Engineering Services for April 1, 2011 to Aug. 31, 2011
Ransom Road: From River Park to Main Street in Fort Bend County and Richmond Texas

Contract Limits	Percent Complete	Invoiced to Date	Previously Invoiced	Amount of Invoice
WA #1 Presentation to Court \$5,000.00	100%	\$5,000.00	\$5,000.00	\$0.00
PER Update \$24,186.00	100%	\$24,186.00	\$24,186.00	\$0.00
WA #2 Richmond Extension Analysis \$9,205.00	100%	\$9,205.00	\$9,205.00	\$0.00
WA #3 TIA/Traffic Analysis \$29,938.00	100%	\$29,938.00	\$29,938.00	\$0.00
WA #4 Final Design Services \$1,061,838.00 *** includes SWA #1 of \$58,225.00 *** includes SWA #2 of \$53,058.00 *** includes SWA #3 of \$360,176.00	99.60%	\$1,061,418.14	\$1,061,418.14	\$0.00
WA #5 Bid and Construction Phase \$39,834.00	90%	\$35,789.69	\$30,882.56	\$4,907.13
			Total Due This Invoice	\$4,907.13

Thank You
Othon, Inc.

Charles A Othon
Project Manager



OTHON, INC.
 11111 Wilcrest Green, Suite 128
 Houston, Texas 77042

713 975 8555 TEL
 713 975 9068 FAX
 othoncorp@othon.com E-MAIL
 www.othon.com WEBSITE

CONSULTING ENGINEERS
 Civil, Transportation, Environmental,
 Construction Management

September 27, 2011

Fort Bend County Engineering
 1124-52 Blume Rd. P.O. Box 1449
 Rosenberg, TX 77471

Attn: D. Jesse Hegemier, P.E.

Sequence No. 31
 P.O. No. 15769
 Invoice No. 6809
 Project: Ransom Rd. Widening, Pct. 1
 Project No. 08229846
 FBC Project No. 747
 SPI NO. 300701.08

Engineering Services for April 1, 2011 to Aug. 31, 2011
Ransom Road: From River Park to Main Street in Fort Bend County and Richmond Texas

WA #5 Detail

Personnel	Classification	Hours	Rate	Labor
Charles Othon	Project Manager	6.0	\$55.29	\$331.74
Chad Criswell	Sr Project Engineer	22.0	\$54.99	\$1,209.78
Frank Olshefski	Sr Project Engineer	0.0	\$54.99	\$0.00
Roci Hernandez	Senior CADD Tech	3.0	\$33.99	\$101.97
Danny Davila	Sr. Des. Tech/EIT	0.0	\$28.89	\$0.00
John Ivery	Project Engineer	0.0	\$39.00	\$0.00
Juan Toro	QA/QC	0.0	\$44.25	\$0.00
Bobby Ross	Sr. CADD Tech	2.0	\$33.99	\$67.98
Total		33.0		\$1,711.47
Overhead			1.56	\$2,669.89
Operating Margin			0.12	\$525.76
Total Labor				\$4,907.13

Expenses \$0.00

(Delivery) \$0.00
 \$0.00

Total due This Invoice \$4,907.13

Invoiced to Date \$35,789.69

Amount Previously Invoiced \$30,882.56

RANSOM ROAD

WORK AUTHORIZATION #1, #2, #3, #4, #5

APRIL 1, 2011 THROUGH AUGUST 31, 2011 PROGRESS REPORT

SERVICES TO BE PROVIDED BY THE ENGINEER

The scope of engineering services to be provided by the Engineer shall consist of completing the project engineering for widening approximately 2.5 miles of Ransom Road in Fort Bend County, Texas. The engineering services for Work Authorization #1 shall be for the PER update and the preparation of a power point presentation to the Fort Bend County Commissioners Court. The engineering services for Work Authorization #2 shall be to evaluate alternative designs for the intersection of Ransom Road at Loop 762 in Richmond, Texas. Work Authorization #3 shall be to prepare a TIA for the proposed courthouse complex to be constructed by Fort Bend County on Ransom Road in Richmond, Texas and prepare a traffic analysis for alternate designs for the intersection of Ransom Road at Loop 762. Work Authorization #4 shall be for the preparation of the construction plans, specifications and estimate for the final design of the roadway widening of Ransom Road from northwest of Wheaton Street to Williams Way Boulevard.

Work Authorization No. 4 (WA #4) has been amended with the following Supplemental Work Authorizations:

Supplemental Work Authorization No. 1 (SWA #1, Approved July 2009): Repackage original project limits into two separate PS&E packages; Phase 1 from Pilgrims to Williams Way and Phase 2 from Wheaton to Pilgrim. Prepare utility adjustment design and PS&E for the adjustment of 12" Waterline and 16" Force Main within the Phase 1 project limits.

Supplemental Work Authorization No. 2 (SWA #2, Approved January 2010): Prepare the horizontal and vertical design for revising the current open ditch design to proposed curb and gutter with Storm Sewer for Phase 1 and Phase 2. Prepare the conceptual drainage design with alternative outfall considerations, preliminary detention analysis, Master Drainage Report Update and preliminary storm sewer design to accommodate the curb and gutter design.

Supplemental Work Authorization No. 3 (SWA #3, Approved February 2010): Supplemental WA No. 3 will provide for the completion of the design and preparation of the Plans, Specifications and Estimates for the Project, Phase 1 and Phase 2 for the revisions related to redesign from the original proposed open ditch design to curb and gutter design including storm sewer as described in SWA #2.

Work Authorization No. 5 (WA #5) has been approved and authorized as of September 2010. This authorization provides for engineering services related to the bidding and award phase of the project, as well as construction related services as required.

Supplemental Work Authorization No. 1 to Work Authorization No. 5 (SWA #1, Approved January 17, 2011): Extend Contract Termination from December 31, 2010 to December 31, 2012)

Engineering Services:

WA #1 – 100% Complete

WA #2 – 100% Complete

WA #3 – 100% Complete

WA #4 – 99.6% Complete, Includes SWA 1, 2, 3, 4, and 5.

WA #5 – 90% Complete (Bidding and Construction Services), Includes SWA 1.

Design Activities: No work this period.

WA #5 (Bidding and Construction Services):

Work associated with WA#5 related to the Construction Services for Phase 1 construction includes the following:

- Revised plan and profile sheet for the relocation of driveway (Mellon Property) from Station 86+00 to approximate station 84+20 at request of County including relocating the median opening and left turn bay.
- Evaluated and provided sketch to realign asphalt transition in Phase 2 of the TCP at the west end of Phase 1 construction.
- Fielded and responded to phone call and questions.

PROPOSED TASKS FOR SEPTEMBER 2011

Tasks are on hold pending Supplemental Agreement Approval.