

HUITT-ZOLIARS

HUITT-ZOLIARS, INC. • 1500 South Dairy Ashford • Suite 200 • Houston, TX 77077-3858 • 281.496.0066 phone • 281.496.0220 fax • huitt-zollars.com

INVOICE

July 26, 2011

Invoice No: 211560114

D. Jesse Hegemier
 Fort Bend County
 c/o Schaumburg & Polk, Inc
 Attn: Pete Ring, P.E.
 11767 Katy Freeway, Suite 900
 Houston, TX 77079

Project 02115601 Falcon Landing Blvd, Project No. 703
 Greensbusch to Katy-Gaston PO#13584

For Professional Services Rendered Through Period Ended June 25, 2011

Phase	100	Preliminary Engineering
Task	01	Engineering

Description	Contract Fee	Percent Complete	JTD Billing	Prior Billing	Current Billing	
Preliminary Engineering	87,893.00	100.00	87,893.00	87,893.00	0.00	
Topographic Surveying	35,350.00	100.00	35,350.00	35,350.00	0.00	
Total Fee	123,243.00		123,243.00	123,243.00	0.00	
TOTAL FEE						0.00
Total this Task						0.00
Total this Phase						0.00

Phase	250	USACE Nationwide Permit
-------	-----	-------------------------

Description	Contract Fee	Percent Complete	JTD Billing	Prior Billing	Current Billing	
USACE Nationwide Permit	12,500.00	100.00	12,500.00	12,500.00	0.00	
Total Fee	12,500.00		12,500.00	12,500.00	0.00	
TOTAL FEE						0.00
Total this Phase						0.00

Phase	300	Final Design
-------	-----	--------------

Project 02115601 Invoice 211560114

HUITT-ZOLLARS

Description	Contract Fee	Percent Complete	JTD Billing	Prior Billing	Current Billing
Final Design	340,865.00	45.00	153,389.25	112,482.75	40,906.50
Total Fee	340,865.00		153,389.25	112,482.75	40,906.50
TOTAL FEE					40,906.50
Total this Phase					\$40,906.50

Phase 350 Additional Survey

Description	Contract Fee	Percent Complete	JTD Billing	Prior Billing	Current Billing
Additional Survey	9,500.00	100.00	9,500.00	9,500.00	0.00
Total Fee	9,500.00		9,500.00	9,500.00	0.00
TOTAL FEE					0.00
Total this Phase					0.00

Phase 400 Unauth Add Services

Description	Contract Fee	Percent Complete	JTD Billing	Prior Billing	Current Billing
Unauth Add Services	10,892.00	0.00	0.00	0.00	0.00
Total Fee	10,892.00		0.00	0.00	0.00
TOTAL FEE					0.00
Total this Phase					0.00

TOTAL DUE THIS INVOICE \$40,906.50

Outstanding Invoices

Number	Date	Balance
211560113	6/24/2011	13,305.00
Total		13,305.00

*OK
AJH*

Project Manager: Timothy Lyng

Monthly Progress Report To Fort Bend County

FOR WORK PERIOD FROM: May 29, 2011

TO: June 25, 2011

Engineer: Huitt-Zollars, Inc.

HZI Job No. 02-1156-01

Work Authorization No. 4

FBC Project No. 703

RE: Falcon Landing Boulevard

Progress This Month:

Project Management:

1. Continued coordination with Schaumburg & Polk to acquire temporary construction easement for retaining wall construction and grading easement to fill the existing wetland.
2. Continued coordination and management of sub consultants.

Final Design:

- **ROADWAY:** Following design items are being advanced towards 50% submittal:
 - Retaining wall details.
 - Limits of temporary construction easement.
 - Limits of grading easement.
 - Standard details
 - Quantity Estimate
 - Basis of Estimate
 - List of construction bid items and specifications
- **BRIDGE:** Based on the revised horizontal alignment the bridge design is being advanced towards 50% submittal. Following is the list of design items and their status.
 - Preliminary Typical Section developed.
 - Preliminary bridge layout and bridge limits developed for coordination with roadway and drainage design.
 - Completed bridge geometry model (bgs/rds)
 - Completed bridge layout towards 50% submittal.
 - Advancing bridge detailing of abutments, bent caps and slabs towards 50% submittal.

- SURVEY
 - Completed integrating new survey data into existing survey.
- GEOTECH
 - Ongoing global stability and retaining wall foundation analysis.
- ENVIRONMENTAL
 - Awaiting response on the RAJD report from the USACE.
 - After a follow up on the report, USACE acknowledged they received the RAJD report.

Completed Items:

- Coordination completed with Brown and Gay for project tie-in with their proposed roadway. CAD files received on May 31, 2011.
- Completed check of proposed roadway design to match existing pavement limits constructed by Katy ISD.
- Completed 50% General Sheets, Typical Sections, Traffic Control Plan, Overall project layout, Drainage Area maps, Roadway Plan and Profile, Storm Sewer Plan and Profile.
- Completed preliminary cross sections to determine the limits of construction and easements required for drainage, grading and construction.

HUITT-ZOLLARS

HUITT-ZOLLARS, INC. • 1500 South Dairy Ashford • Suite 200 • Houston, TX 77077-3858 • 281.496.0066 phone • 281.496.0220 fax • huitt-zollars.com

INVOICE

August 18, 2011
 Invoice No: 211560115

D. Jesse Hegemier
 Fort Bend County
 c/o Schaumburg & Polk, Inc
 Attn: Pete Ring, P.E.
 11767 Katy Freeway, Suite 900
 Houston, TX 77079

Project 02115601 Falcon Landing Blvd, Project No. 703
 Greensbusch to Katy-Gaston PO#13584

For Professional Services Rendered Through Period Ended July 30, 2011

Phase	100	Preliminary Engineering
Task	01	Engineering

Description	Contract Fee	Percent Complete	JTD Billing	Prior Billing	Current Billing	
Preliminary Engineering	87,893.00	100.00	87,893.00	87,893.00	0.00	
Topographic Surveying	35,350.00	100.00	35,350.00	35,350.00	0.00	
Total Fee	123,243.00		123,243.00	123,243.00	0.00	
TOTAL FEE						0.00
Total this Task						0.00
Total this Phase						0.00

Phase	250	USACE Nationwide Permit
-------	-----	-------------------------

Description	Contract Fee	Percent Complete	JTD Billing	Prior Billing	Current Billing	
USACE Nationwide Permit	12,500.00	100.00	12,500.00	12,500.00	0.00	
Total Fee	12,500.00		12,500.00	12,500.00	0.00	
TOTAL FEE						0.00
Total this Phase						0.00

Phase	300	Final Design
-------	-----	--------------

Description	Contract Fee	Percent Complete	JTD Billing	Prior Billing	Current Billing	
Final Design	340,865.00	65.00	221,479.25	153,389.25	68,090.00	
Total Fee	340,865.00		221,479.25	153,389.25	68,090.00	
TOTAL FEE						68,090.00
Total this Phase						\$68,090.00

Phase 350 Additional Survey

Description	Contract Fee	Percent Complete	JTD Billing	Prior Billing	Current Billing	
Additional Survey	9,500.00	100.00	9,500.00	9,500.00	0.00	
Total Fee	9,500.00		9,500.00	9,500.00	0.00	
TOTAL FEE						0.00
Total this Phase						0.00

Phase 400 Unauth Add Services

Description	Contract Fee	Percent Complete	JTD Billing	Prior Billing	Current Billing	
Unauth Add Services	10,892.00	0.00	0.00	0.00	0.00	
Total Fee	10,892.00		0.00	0.00	0.00	
TOTAL FEE						0.00
Total this Phase						0.00

TOTAL DUE THIS INVOICE \$68,090.00

Outstanding Invoices

Number	Date	Balance
211560113	6/24/2011	13,305.00
211560114	7/26/2011	40,906.50
Total		54,211.50

OK
[Signature]

Project Manager: Timothy Lyng

Monthly Progress Report To Fort Bend County

FOR WORK PERIOD FROM: June 26, 2011

TO: July 30, 2011

Engineer: Huitt-Zollars, Inc.

HZI Job No. 02-1156-01

Work Authorization No. 4

FBC Project No. 703

RE: Falcon Landing Boulevard

Progress This Month:

Project Management:

1. Continued coordination with Schaumburg & Polk to acquire temporary construction easement for retaining wall construction and grading easement to fill the existing wetland.
2. Continued coordination and management of Geotech sub consultants.
3. Continued coordination with environmental engineer to expedite the wetland permitting process.

Final Design:

- Falcon Landing Blvd 50% plans, cross sections, cost estimate and list of specifications were submitted on July 29, 2011 as per the schedule.
- ROADWAY: Following design items were advanced towards 50% submittal:
 - Standard details
 - Quantity Estimate
 - Basis of Estimate
 - List of construction bid items and specifications
- BRIDGE: The bridge design was advanced towards 50% submittal. Following is the list of design items and their status.
 - Typical Section developed.
 - Bridge layout and bridge limits developed after coordination with roadway and drainage design.
 - Completed bridge geometry model (bgs/rds)
 - Completed bridge layout towards 50% submittal.
 - Advanced bridge detailing of abutments, bent caps and slabs towards 50% submittal.

- SURVEY
 - Completed integrating new survey data into existing survey.
- GEOTECH
 - Ongoing global stability and retaining wall foundation analysis.
- ENVIRONMENTAL
 - USACE acknowledged the receipt of RAJD report on July 12, 2011 and a project manager (Mr. M. Flynt Houston) was assigned to RAJD application SWG-2011-00618

Completed Items:

- Coordination completed with Brown and Gay for project tie-in with their proposed roadway. CAD files received on May 31, 2011.
- Completed check of proposed roadway design to match existing pavement limits constructed by Katy ISD.
- Completed 50% General Sheets, Typical Sections, Traffic Control Plan, Overall project layout, Drainage Area maps, Roadway Plan and Profile, Storm Sewer Plan and Profile, Retaining wall details, limits of temporary construction easement and limits of grading easement.
- Completed preliminary cross sections to determine the limits of construction and easements required for drainage, grading and construction.

HUITT-ZOLLARS

HUITT-ZOLLARS, INC. | 1500 South Dairy Ashford | Suite 200 | Houston, TX 77077-3858 | 281.496.0066 phone | 281.496.0220 fax | huitt-zollars.com

INVOICE

September 21, 2011
 Invoice No: 211560116

D. Jesse Hegemier
 Fort Bend County
 c/o Schaumburg & Polk, Inc
 Attn: Pete Ring, P.E.
 11767 Katy Freeway, Suite 900
 Houston, TX 77079

Project 02115601 Falcon Landing Blvd, Project No. 703
 Greensbusch to Katy-Gaston PO#13584

For Professional Services Rendered Through Period Ended August 27, 2011

Phase	100	Preliminary Engineering
Task	01	Engineering

Description	Contract Fee	Percent Complete	JTD Billing	Prior Billing	Current Billing
Preliminary Engineering	87,893.00	100.00	87,893.00	87,893.00	0.00
Topographic Surveying	35,350.00	100.00	35,350.00	35,350.00	0.00
Total Fee	123,243.00		123,243.00	123,243.00	0.00
TOTAL FEE					0.00
Total this Task					0.00
Total this Phase					0.00

Phase	250	USACE Nationwide Permit
-------	-----	-------------------------

Description	Contract Fee	Percent Complete	JTD Billing	Prior Billing	Current Billing
USACE Nationwide Permit	12,500.00	100.00	12,500.00	12,500.00	0.00
Total Fee	12,500.00		12,500.00	12,500.00	0.00
TOTAL FEE					0.00
Total this Phase					0.00

Phase	300	Final Design
-------	-----	--------------

Description	Contract Fee	Percent Complete	JTD Billing	Prior Billing	Current Billing
Final Design	340,865.00	74.00	252,240.25	221,562.25	30,678.00
Total Fee	340,865.00		252,240.25	221,562.25	30,678.00
TOTAL FEE					30,678.00
Total this Phase					\$30,678.00

Phase 350 Additional Survey

Description	Contract Fee	Percent Complete	JTD Billing	Prior Billing	Current Billing	
Additional Survey	9,500.00	100.00	9,500.00	9,500.00	0.00	
Total Fee	9,500.00		9,500.00	9,500.00	0.00	
TOTAL FEE						0.00
Total this Phase						0.00

Phase 400 Unauth Add Services

Description	Contract Fee	Percent Complete	JTD Billing	Prior Billing	Current Billing	
Unauth Add Services	10,892.00	0.00	0.00	0.00	0.00	
Total Fee	10,892.00		0.00	0.00	0.00	
TOTAL FEE						0.00
Total this Phase						0.00

TOTAL DUE THIS INVOICE \$30,678.00

Outstanding Invoices

Number	Date	Balance
211560114	7/26/2011	40,906.50
211560115	8/18/2011	68,090.00
Total		108,996.50

Project Manager: Timothy Lyng

Monthly Progress Report To Fort Bend County

FOR WORK PERIOD FROM: July 31, 2011

TO: August 27, 2011

Engineer: Huitt-Zollars, Inc.

HZI Job No. 02-1156-01

Work Authorization No. 4

FBC Project No. 703

RE: Falcon Landing Boulevard

Progress This Month:

Project Management:

1. Continued coordination with Schaumburg & Polk to acquire temporary construction easement for retaining wall construction and grading easement to fill the existing wetland.
2. Continued coordination and management of Geotech sub consultants.
3. Continued coordination with environmental engineer to expedite the wetland permitting process.

Final Design:

- Falcon Landing Blvd 50% comments received at comment review meeting at Schaumburg & Polk office on August 15, 2011
- ROADWAY: Addressing 50% comments received. Based on these comments following design items are being advanced towards 100% submittal:
 - Traffic Control Plan
 - Retaining wall details
 - Drainage Area maps
 - Roadway Plan and Profile
 - Storm Sewer Plan and Profile.
 - Limits of temporary construction easement.
 - Limits of grading easement.
 - Standard details
- BRIDGE: The bridge design is being advanced towards 100% submittal. Following is the list of design items and their status.
 - Typical Section developed.

- Bridge layout and bridge limits developed after coordination with roadway and drainage design.
- Completed bridge geometry model (bgs/rds)
- Advancing bridge layout towards 100% submittal.
- Advancing bridge detailing of abutments, bent caps and slabs towards 100% submittal.

- SURVEY
 - Completed integrating new survey data into existing survey.
 - Obtained new wetland delineation points from field survey.

- GEOTECH
 - Draft copy of global stability and retaining wall settlement report was received on August 15, 2011.
 - Ongoing review of the draft report by roadway, drainage and structural engineer.

- ENVIRONMENTAL
 - As per comment received from USACE the environmental engineer was provided with a few extra wetland delineation points from the field by the survey crew.

Completed Items:

- Coordination completed with Brown and Gay for project tie-in with their proposed roadway. CAD files received on May 31, 2011.
- Completed check of proposed roadway design to match existing pavement limits constructed by Katy ISD.
- Completed General Sheets, Typical Sections and Overall project layout.
- Completed preliminary cross sections to determine the limits of construction and easements required for drainage, grading and construction.