



RIC  
167285

**EPIC TRANSPORTATION GROUP, LP**

Engineering . Planning . Infrastructure . Construction  
5207 Fountainbrook Lane, Sugar Land, TX 77479

TBPE FIRM NUMBER F-11000

OK  
WDA  
11/3/11

**INVOICE**

**Project: Traffic Signal Design - Old Richmond Road at Voss Road, Fort Bend County PCT 4, Purchase Order No. 80725**

Invoice Details		Bill To	
Date	10/31/2011	County Auditor	
Number	1097	Fort Bend County	
ETG Project Number	2011-1005	301 Jackson, Richmond, Texas 77469	
Time Period	10/16/11 to 10/31/11	Attn.: Louis Hood, PE	
		Email: leh@co.fort-bend.tx.us	
		P (281) 633-7510	

Tasks	Authorized Fee	Percent Complete	Amount Invoiced
<b>Basic Services</b>			
Task 1 - Base Plan Preparation & Deliverables	\$6,168.00	100.00%	\$6,168.00
Task 2 - Utility Coordination	\$880.50	100.00%	\$880.50
Task 3 - Preliminary (75%) Plan Preparation & Deliverables	\$3,588.00	100.00%	\$3,588.00
Task 4 - Utility Coordination	\$880.50	100.00%	\$880.50
Task 5 - Final Plan and Proposal Preparation & Deliverables	\$2,643.00	0.00%	\$0.00
Task 6 - Contract Phase	\$880.50	0.00%	\$0.00
Task 7 - Construction Phase	\$2,643.00	0.00%	\$0.00
<b>Authorized Fee</b>	<b>\$17,683.50</b>		
Invoiced To Date		65.13%	\$11,517.00
Less Previously Invoiced		39.86%	\$7,048.50
<b>Balance Due This Invoice</b>		<b>25.27%</b>	<b>\$4,468.50</b>
<b>Reimbursables &amp; Expenses</b>			
	<b>Rate</b>	<b>Units</b>	
Mileage	\$0.55	70	\$38.50
Printing 8 1/2 x 11 sheets	\$0.10	100	\$10.00
Printing 11 x 17 sheets	\$0.20	50	\$10.00
Printing 11 x 17 Mylars	\$1.00	0	\$0.00
Deliveries	\$25.00	0	\$0.00
<b>Authorized Fee</b>			<b>\$381.20</b>
Invoiced To Date		15.35%	\$58.50
Less Previously Invoiced		11.67%	\$44.50
<b>Balance Due This Invoice</b>		<b>3.67%</b>	<b>\$14.00</b>
<b>Additional Services</b>			
Task 1 - Traffic Control	\$2,865.00	0.00%	\$0.00
Task 2 - Changes to Drawings and/or Specifications	\$1,447.50	0.00%	\$0.00
Task 3 - Original Drawings in AutoCAD and 11" x 17"	\$378.00	0.00%	\$0.00
Task 4 - Signal Timing Adjustments subsequent to initial timing	\$1,384.50	0.00%	\$0.00
<b>Authorized Fee</b>	<b>\$6,075.00</b>		
Invoiced To Date		0.00%	\$0.00
Less Previously Invoiced		0.00%	\$0.00
<b>Balance Due This Invoice</b>		<b>0.00%</b>	<b>\$0.00</b>
<b>Reimbursables &amp; Expenses</b>			
	<b>Rate</b>	<b>Units</b>	
Mileage	\$0.55	0	\$0.00
Printing 8 1/2 x 11 sheets	\$0.10	0	\$0.00
Printing 11 x 17 sheets	\$0.20	0	\$0.00
Printing 11 x 17 Mylars	\$1.00	0	\$0.00
<b>Authorized Fee</b>			<b>\$79.00</b>
Invoiced To Date		0.00%	\$0.00
Less Previously Invoiced		0.00%	\$0.00
<b>Balance Due This Invoice</b>		<b>0.00%</b>	<b>\$0.00</b>
<b>Basic Surveying Services</b>			
Task 1 - Establish GPS Horizontal & Vertical Control	\$2,757.00	100.00%	\$2,757.00
Task 2 - Utility Research	\$919.00	100.00%	\$919.00
Task 3 - Determine Street ROW Lines	\$919.00	100.00%	\$919.00
Task 4 - Locate Improvements, Utilities, Trees etc.	\$1,378.50	100.00%	\$1,378.50
Task 5 - Obtain Street Cross Sections & Miscellaneous items	\$1,378.50	100.00%	\$1,378.50
Task 6 - Prepare As-built Conditions Map (1" = 20')	\$1,838.00	100.00%	\$1,838.00
<b>Authorized Fee</b>	<b>\$9,190.00</b>		
Invoiced To Date		100.00%	\$9,190.00
Less Previously Invoiced		100.00%	\$9,190.00
<b>Balance Due This Invoice</b>		<b>0.00%</b>	<b>\$0.00</b>
<b>Additional Surveying Services</b>			
Task 1 - Stakeout Poles, Controller, Ramps & ROW	\$2,300.00	0.00%	\$0.00
Task 2 - Stakeout Contractor Controls	\$1,065.00	0.00%	\$0.00
<b>Authorized Fee</b>	<b>\$3,365.00</b>		
Invoiced To Date		0.00%	\$0.00
Less Previously Invoiced		0.00%	\$0.00
<b>Balance Due This Invoice</b>		<b>0.00%</b>	<b>\$0.00</b>

**Total Amount Due this Invoice** **\$4,482.50**

<b>Purchase Order Total</b>	<b>\$36,773.70</b>
Total Invoice Amount To Date	\$20,765.50
Total Invoice Amount Through Previous Period	\$16,283.00
Invoice Amount This Period	\$4,482.50
Fee Remaining After Current Invoice	\$16,008.20
Amount Received to Date	\$0.00

Tax Payer ID: 26-3921396  
I hereby certify that this invoice is true and correct to the best of my knowledge

*Harish Narayanappa*

Harish Narayanappa, P.E., PTOE  
President



TBPE FIRM No. F-11000

# EPIC TRANSPORTATION GROUP, LP

Engineering . Planning . Infrastructure . Construction  
 5207 Fountainbrook Lane, Sugar Land, TX 77479

<b>PROJECT</b>	<b>TIME BY JOB DETAIL</b>	
Traffic Signal Design - Old Richmond Road at Voss Road, Fort Bend County PCT 4 ETG Project Number: 2011-1005, WA 1	Week Ending:	10/22/2011

Employee	Classification	Category		Total	SUN	MON	TUE	WED	THU	FRI	SAT	Rate	COST
					10/16	10/17	10/18	10/19	10/20	10/21	10/22		
Harish Narayanappa	Project Manager	ENG	Reg	4					2	2		\$172.50	\$690.00
			OT										
Harish Narayanappa	Project Engineer	ENG	Reg	16		4	4		4	4		\$94.50	\$1,512.00
			OT	4							4		\$378.00
			Reg										
			OT										
			Reg										
			OT										
			Reg										
			OT										
			Reg										
			OT										
			Reg										
			OT										
			Reg										
			OT										
			Reg										
			OT										
			Reg										
			OT										
			Reg										
			OT										
			Totals	Reg	20	4	4		6	6			\$2,202.00
				OT	4						4		\$378.00
			Grand Total		24	4	4		6	6	4		\$2,580.00



TBPE FIRM NO. F-11000



# **EPIC TRANSPORTATION GROUP, LP**

Engineering . Planning . Infrastructure . Construction

5207 Fountainbrook Lane, Sugar Land, TX 77479

## Progress Report

<b>TO:</b> Mr. Nathan Hatcher	<b>NUMBER OF PAGES INCLUDING COVER SHEET:</b> 1
<b>COMPANY:</b> Fort Bend County Engineering	<b>DATE:</b> October 31, 2011
<b>PHONE:</b> 713/755-4473 FAX: 713/755-4480	<b>FROM:</b> Harish Narayanappa, P.E., PTOE
<b>EMAIL:</b> ndh@co.fort-bend.tx.us	<b>PHONE:</b> 713/609-9416 FAX: 713/609-9416
<b>REF.:</b> Traffic Signal Design - Old Richmond Road at Voss Road, Fort Bend County PCT 4, Purchase Order No. 80725	<b>EMAIL:</b> hnarayanappa@epicgrouplp.com
<b>MEMO PERIOD:</b> From 10/16/11 to 10/31/11	<b>ETG PROJECT NO.:</b> 2011-1005

**Activities to Date:** ETG designed and submitted 11x17 pre-final plans (90% completion) on October 24 to Fort Bend County in PDF format via email. The following day, all applicable standards were submitted electronically as well.

Follow-up coordination with CenterPoint Energy for power service and with Paradigm for FLIR Infrared cameras was made during this period as well.

**Planned Activities:** Respond to review comments on the 90% drawings and submit Final Drawings to Fort Bend County.

**Meetings:** None.

**Issues/Concerns:** None at this time.