


OK  
 NDIH  
 12/7/11

December 05, 2011  
 Project No: 2011-1096-01  
 Invoice No: 2011778

Mr. Louis Hood, P.E.  
 Attention: Fort Bend County Auditor  
 301 Jackson  
 Richmond, TX 77469

Project 2011-1096-01 Westheimer Parkway at Saddle Spur

**Westheimer Parkway @ Greenbusch Road/Saddle Spur**  
**SOQ-11-022**  
**P. O. Number 80728**



Professional Services from November 01, 2011 to November 30, 2011

Phase 100 Traffic Signal Design Phase  
 Fee

REC  
 170809

Billing Phase	Fee	Percent Complete	Earned	Previous Fee Billing	Current Fee Billing
Traffic Signal Design Phase	16,022.20	70.00	11,215.54	4,806.66	6,408.88
Total Fee	16,022.20		11,215.54	4,806.66	6,408.88
<b>Total Fee</b>					<b>6,408.88</b>

Billing Summary	Current	Prior	To-Date
Fees	6,408.88	4,806.66	11,215.54
Total Fee			16,022.20
Remaining Fee			4,806.66
Consultants	0.00	9,190.00	9,190.00
Total Fee			9,190.00
<b>Total this Phase</b>			<b>\$6,408.88</b>
<b>Total this Invoice</b>			<b>\$6,408.88</b>

**Outstanding Invoices**

Number	Date	Balance
2011752	11/9/2011	1,065.00
<b>Total</b>		<b>1,065.00</b>

**Total Now Due \$7,473.88**

Authorized By:  Date: 12/5/11  
 Zameer Ahmed, P.E.

TEDSI INFRASTRUCTURE GROUP, INC.  
TRAFFIC SIGNAL INSTALLATION  
WESTHEIMER PARKWAY AT GREENBUSCH/SADDLE SPUR  
PROGRESS REPORT  
FORT BEND COUNTY  
FOR PERIOD 11-1-2011 THROUGH 11-30-2011

**Monthly Activities:**

**TRAFFIC SIGNAL DESIGN PHASE**

- Coordinated design with FBC.
- Performed field visit.
- Submitted 75% traffic signal design to FBC.

**CONTRACT PHASE**

- No activity

**CONSTRUCTION PHASE**

- No activity

**Activities for Next Period:**

- Address review comments when received and submit 90% traffic signal plans.

**Action(s) & Info Needed:**

- None