

November 28, 2011

Mr. D. Jesse Hegemier, P.E.
County Engineer
Fort Bend County
1124 Blume Road
Rosenberg, Texas 77471

Re: Invoice No. 26 for Mason Road (FBC Project No. 735)
Partial Payment for Work Authorization No. 3

Project No. 300701.08

Dear Mr. Hegemier:

We have reviewed the enclosed invoice by Landtech Consultants, Inc., and recommend payment in the amount of \$30,482.59, as submitted. The percentages of completion for which the services have been invoiced appear to be consistent with the actual amount of work completed. Landtech has also prepared a progress report, which is attached to the invoice for your review.

Please call me if you have any questions.

Sincerely,



Peter A. Ring, P.E.
Project Manager

PAR/bl

Enclosure



LANDTECH CONSULTANTS, INC.

Civil Engineering • Land Surveying

INVOICE NUMBER 27548
NOVEMBER 16, 2011

FORT BEND COUNTY
1124-52 BLUME ROAD
ROSENBERG, TEXAS 77471
ATTENTION: MR. JESSE HEGEMIER

FOR PROFESSIONAL SERVICES

PROJECT 10-1-0025 (1477) MASON ROAD – FM 359 TO OYSTER CREEK, FBC PROJECT # 735,
WORK AUTHORIZATION # 3, PURCHASE ORDER # 12058, SPI PROJECT # 300701.08

PROJECT 10-1-0025.00 (1477) LCI - ENGINEERING

TOTAL FEE	\$494,311.00	
PERCENT COMPLETE	87.00	
TOTAL FEE BILLED	\$430,050.57	
FEE PREVIOUSLY BILLED	\$410,278.13	
CURRENT FEE BILLING		\$ 19,772.44

PROJECT 10-1-0025.01 (1477) AGUIRRE & FIELDS, LP – BRIDGE

TOTAL FEE	\$130,567.00	
PERCENT COMPLETE	92.17	
TOTAL FEE BILLED	\$120,345.51	
FEE PREVIOUSLY BILLED	\$109,635.36	
CURRENT FEE BILLING		\$ 10,710.15

PROJECT 10-1-0025.02 (1477) TOLUNAY – WONG – GEO TECH

TOTAL BUDGET	\$ 17,728.00	
PERCENT COMPLETE	90.00	
TOTAL FEE BILLED	\$ 15,955.20	
FEE PREVIOUSLY BILLED	\$ 15,955.20	
CURRENT FEE BILLING		\$ 0.00

PROJECT 10-1-0025.03 (1477) PBS&J - ENVIRONMENTAL SERVICES

TOTAL BUDGET	\$ 32,261.00	
PERCENT COMPLETE	42.06	
TOTAL FEE BILLED	\$ 13,567.86	
FEE PREVIOUSLY BILLED	\$ 13,567.86	
CURRENT FEE BILLING		\$ 0.00

TOTAL INVOICE DUE \$ 30,482.59

THANK YOU, *TSB*
APPROVED BY

THOMAS A. STAUDT, P.E.
VICE PRESIDENT

Landtech Consultants, Inc. Contract No. 10-1-0025
SPI Project No. 300701.08
FBC Project Number 735
Work Authorization No. 3
Landtech Consultants, Inc.

Mason Road – From North of FM 359 to South of SH 99

Invoice Progress Report #17

For Work Completed between October 1, 2011 to October 31, 2011

- I. Work Accomplished by Landtech
 - Continued working with Jones & Carter (Levee District Engineer)
 - Worked on finishing 95% Submittal of Segment 1
- II. Meetings Attended
 - -
- III. Potential Changes in Scope of Services
 - -
- IV. Cost Analysis
 - Fort Bend to continue discussion on traffic light and tree conflict
- V. Schedule Analysis
 - -
- VI. Items to be Performed Next Period
 - Continue to bring Segment 2 up to 90%
 - Submit Segment 1 95%
 - Submit Levee Package to Jones & Carter and PGMUD
- VII. Outstanding Issues
 - Long Meadow Farms (Costello Engineers) has yet to provide As-Built/Record Drawings for detention ponds and cross culvert for coordination efforts.