

November 28, 2011

Mr. D. Jesse Hegemier, P.E.
County Engineer
Fort Bend County
1124 Blume Road
Rosenberg, Texas 77471

Re: Invoice No. 17 for Falcon Landing (FBC Project No. 703)
Partial Payment for Work Authorization No. 4


Project No. 300701.01

Dear Mr. Hegemier:

We have reviewed the enclosed invoice by Huitt-Zollars, Inc., and recommend payment in the amount of \$22,952.20, as submitted. The percent complete shown in the invoice appears to be consistent with the amount of work performed. HZ has also prepared a progress report, which is attached to the invoice for your review.

Please call me if you have any questions.

Sincerely,



Peter A. Ring, P.E.

PAR/bl

Enclosure

HUITT-ZOLLARS

HUITT-ZOLLARS, INC. • 1500 South Dairy Ashford • Suite 200 • Houston, TX 77077-3858 • 281.496.0064 phone • 281.496.0220 fax • huitt-zollars.com

INVOICE

November 16, 2011
 Invoice No: 211560118

D. Jesse Hegemier
 Fort Bend County
 c/o Schaumburg & Polk, Inc
 Attn: Pete Ring, P.E.
 11767 Katy Freeway, Suite 900
 Houston, TX 77079

Project 02115601 Falcon Landing Blvd, Project No. 703
 Greensbusch to Katy-Gaston PO#13584

For Professional Services Rendered Through Period Ended October 29, 2011

Phase	100	Preliminary Engineering
Task	01	Engineering

Description	Contract Fee	Percent Complete	JTD Billing	Prior Billing	Current Billing	
Preliminary Engineering	87,893.00	100.00	87,893.00	87,893.00	0.00	
Topographic Surveying	35,350.00	100.00	35,350.00	35,350.00	0.00	
Total Fee	123,243.00		123,243.00	123,243.00	0.00	
TOTAL FEE						0.00
Total this Task						0.00
Total this Phase						0.00

Phase	250	USACE Nationwide Permit
-------	-----	-------------------------

Description	Contract Fee	Percent Complete	JTD Billing	Prior Billing	Current Billing	
USACE Nationwide Permit	12,500.00	100.00	12,500.00	12,500.00	0.00	
Total Fee	12,500.00		12,500.00	12,500.00	0.00	
TOTAL FEE						0.00
Total this Phase						0.00

Phase	300	Final Design
-------	-----	--------------

Description	Contract Fee	Percent Complete	JTD Billing	Prior Billing	Current Billing	
Final Design	340,865.00	95.7093	326,239.45	303,287.25	22,952.20	
Total Fee	340,865.00		326,239.45	303,287.25	22,952.20	
TOTAL FEE						22,952.20
Total this Phase						\$22,952.20

PLEASE REMIT TO: Huitt-Zollars, Inc., P.O. Box 191294, Dallas TX 75219



Phase	350	Additional Survey				
Description	Contract Fee	Percent Complete	JTD Billing	Prior Billing	Current Billing	
Additional Survey	9,500.00	100.00	9,500.00	9,500.00	0.00	
Total Fee	9,500.00		9,500.00	9,500.00	0.00	
TOTAL FEE						0.00
Total this Phase						0.00

Phase	400	Unauth Add Services				
Description	Contract Fee	Percent Complete	JTD Billing	Prior Billing	Current Billing	
Unauth Add Services	10,892.00	0.00	0.00	0.00	0.00	
Total Fee	10,892.00		0.00	0.00	0.00	
TOTAL FEE						0.00
Total this Phase						0.00

TOTAL DUE THIS INVOICE \$22,952.20

Outstanding Invoices		
Number	Date	Balance
211560117	10/14/2011	51,130.00
Total		51,130.00

Project Manager: Timothy Lyng

Monthly Progress Report To Fort Bend County

FOR WORK PERIOD FROM: October 1, 2011 **TO:** October 31, 2011

Engineer: Huitt-Zollars, Inc. **HZI Job No.** 02-1156-01

Work Authorization No. 4 **FBC Project No.** 703

RE: Falcon Landing Boulevard

Progress This Month:

Project Management:

1. Continued coordination with Schaumburg & Polk, Inc. (SPI) to acquire temporary construction easement and permanent drainage easement for retaining wall, concrete slope paving and for grading wetland.
2. After reviewing the Geotechnical report submitted on September 16 2011, Huitt-Zollars Inc. (H-Z) gave Geotech Engineering further comments on October 10, 2011. Geotech Engineering is working on addressing these comments.
3. In order to expedite the permitting, Bruce Leon, the environmental engineer, after consultation with USACE, proposed that instead of the RAJD process Preliminary Jurisdictional Determination (PJD) process should be followed. After considering the risks involved the Fort Bend County (county) agreed to pursue PJD on October 18, 2011. The USACE approved PJD on October 24, 2011. Efforts are underway to prepare for the next step which is the application for Pre-Construction Notice.
4. Continued efforts by HZ and Quadrant consultants with the help of SPI, to provide the County with an estimated cost of acquiring credits for mitigation and to expedite the permitting process.

Final Design:

- HZ received 100% comments on October 6 2011, at comment review meeting with the County and SPI.
- HZ coordinated with Brian Fields of Fort Bend County to obtain School Zone Flasher Assembly specifications used by the county.

- Project Sign was modified based on the sign used on Westheimer Parkway project.
- ROADWAY: The roadway design was advanced towards Mylar submittal. Based on the 100% comments following design items were advanced towards Final Mylar submittal:
 - Traffic Control Plan
 - Retaining wall details
 - Driveway width and location
 - Signing and Pavement Marking Sheets
 - Limits of temporary and permanent easement
 - New Standard details
- PROJECT MANUAL: Based on the 100% comments received, the project manual is being advanced for final submittal.
- BRIDGE: Since there were no bridge design comments, these sheets are almost complete.
- DRAINAGE: Minor comments related to flow lines and pipe sizes were addressed.
- UTILITY COORDINATION: Based on a recent field visit, Centerpoint Energy has staked the new location of the light poles in the field as per SPI's direction.
- SURVEY
 - Finalizing Temporary and Permanent Easements.
- GEOTECH
 - Geotech is addressing the comments given by HZ.
- ENVIRONMENTAL
 - The PJD was approved and the PCN is being prepared for submittal.

Completed Items:

- PJD approved on October 24 2011.
- Most of the plan sheets are ready such as Roadway Typical Sections, Roadway Plan and Profile Sheets, Bridge sheets, Storm Sewer Plan and Profile sheets, Storm Sewer Pollution Prevention Plan sheets.
- Many sections of the Project Manuals are done such as NOI, NOT, Special Conditions, SW3P Best Management Practices, etc.
- Fort Bend County School Flasher Specification and Foundation Detail.