



**TEDSI INFRASTRUCTURE GROUP**

**TEDSI**  
TBPE F-1640

**Consulting Engineers**  
10260 Westheimer Rd. ♦ Suite 460 ♦ Houston, Texas 77042  
Tel: (713) 975-8337  
Fax: (713) 975-7194

*OK  
NWA  
1/11/12*

January 04, 2012  
Project No: 2011-1096-01  
Invoice No: 2011809

Mr. Louis Hood, P.E.  
Attention: Fort Bend County Auditor  
301 Jackson  
Richmond, TX 77469

Project 2011-1096-01 Westheimer Parkway at Saddle Spur


**Westheimer Parkway @ Greenbusch Road/Saddle Spur**  
**SOQ-11-022**  
**P. O. Number 80728**

*REC  
174528*

Professional Services from December 01, 2011 to December 31, 2011

Phase	100	Traffic Signal Design Phase				
Fee						
Billing Phase	Fee	Percent Complete	Earned	Previous Fee Billing	Current Fee Billing	
Traffic Signal Design Phase	16,022.20	100.00	16,022.20	11,215.54	4,806.66	
Total Fee	16,022.20		16,022.20	11,215.54	4,806.66	
<b>Total Fee</b>						<b>4,806.66</b>
Billing Summary						
Fees		4,806.66	11,215.54	16,022.20		
Total Fee				16,022.20		
Consultants		0.00	9,190.00	9,190.00		
Total Fee				9,190.00		
<b>Total this Phase</b>						<b>\$4,806.66</b>

Phase	200	Contract Phase				
Fee						
Billing Phase	Fee	Percent Complete	Earned	Previous Fee Billing	Current Fee Billing	
Contract Phase	975.45	20.00	195.09	0.00	195.09	
Total Fee	975.45		195.09	0.00	195.09	
<b>Total Fee</b>						<b>195.09</b>
Billing Summary						
Fees		195.09	0.00	195.09		
Total Fee				975.45		
Remaining Fee				780.36		



Project 2011-1096-01 Westheimer Parkway at Saddle Spur Invoice 2011809

Total this Phase \$195.09

Total this Invoice \$5,001.75

Outstanding Invoices

Number	Date	Balance
2011752	11/9/2011	1,065.00
2011778	12/5/2011	6,408.88
Total		7,473.88

Total Now Due \$12,475.63

Authorized By:  Date: 1/9/12  
Zameer Ahmed, P.E.

*Approved for Payment  
Hous B. Hood  
FBCED 1/11/12*

TEDSI INFRASTRUCTURE GROUP, INC.  
TRAFFIC SIGNAL INSTALLATION  
WESTHEIMER PARKWAY AT GREENBUSCH/SADDLE SPUR  
PROGRESS REPORT  
FORT BEND COUNTY  
FOR PERIOD 12-1-2011 THROUGH 12-31-2011

**Monthly Activities:**

**TRAFFIC SIGNAL DESIGN PHASE**

- Coordinated design with FBC.
- Submitted 100% traffic signal design to FBC and received comments.
- Submitted final signed and sealed plans to FBC.

**CONTRACT PHASE**

- Provided bid documents to FBC for review.

**CONSTRUCTION PHASE**

- No activity

**Activities for Next Period:**

- Complete bid documents after comments are received.

**Action(s) & Info Needed:**

- None