

February 27, 2012

Mr. D. Jesse Hegemier, P.E.
County Engineer
Fort Bend County
1124 Blume Road
Rosenberg, Texas 77471

Re: Invoice No. 9
Burney Road (FBC Project No. 719)
Partial Payment for Work Authorization No. 2


Project No. 300701.02

Dear Mr. Hegemier:

We have reviewed the enclosed invoice by CLR, Inc., and recommend payment in the amount of \$125,027.75, as submitted. The contract amount shown for CLR was authorized in Work Authorization No. 2, which is effective until December 31, 2012. CLR has also prepared a progress report, which is attached to the invoice for your review.

Please call me if you have any questions.

Sincerely,



Peter A. Ring, P.E.
Project Manager

PAR/bl

Enclosure

CLR ENGINEERS - SURVEYORS - GIS

P.O. Box 450, Waller, Texas 77484
 Phone 713-462-0993 - Fax 713-462-2732 - Toll Free 800-694-8241 - www.clri.com

REMIT TO:
 CLR, Inc.
 P.O. BOX 450
 WALLER, TX 77484

Date	Invoice #
02/13/2012	38121

Bill To
FORT BEND COUNTY C/O SHAUMBURG & POLK ATTN: PETER RING 11767 KATY FREEWAY, SUITE 900 HOUSTON, TX 77079

Project
BURNEY ROAD WIDENING IMPROVEMENT FBC PROJECT NO. 719; P.O. 37740; WORK AUTHORIZATION #2

Terms	PROJECT #
Net 30	04-028-02

Description	Contract Amount	Prior Fee Billings	Qty	Rate	% Complete	Amount
001M - CLR ENGINEERING	339,405.00	203,643.00	0.25	339,405.00	85.00%	84,851.25
002S - CLR SURVEYING - LOCATE SOIL BORINGS	2,500.00	2,250.00	0.1	2,500.00	100.00%	250.00
003SB - GEOTECHNICAL (HVJ)	18,380.00	12,980.00	0.2343	18,380.00	94.05%	4,306.50
004SB - TRAFFIC SIGNALS (GUNDA)	24,000.00	15,500.00	0.31875	24,000.00	96.46%	7,650.00
005SB - TEMP. TRAFF. SIGNALS - GUNDA	26,000.00		0.95	26,000.00	95.00%	24,700.00
006SB - EASEMENT SURVEY-PREJEAN	4,300.00	3,870.00	0.1	4,300.00	100.00%	430.00
007SB - BASELINE CONTRO-PREJEAN	9,600.00	8,640.00	0.1	9,600.00	100.00%	960.00
008SB - CORNER CLIP SURVEY - PREJEAN	2,000.00	1,800.00	0.1	2,000.00	100.00%	200.00
009SB - PROJECT MANAGEMENT	4,200.00	2,100.00	0.4	4,200.00	90.00%	1,680.00

Terms are Net and payable on receipt unless other arrangements have been made. Interest will be charged at the maximum rate allowed by law on unpaid balances 30 days from date of invoice.

Total	\$125,027.75
--------------	--------------

OK BJA

CLR, Inc.

P.O. Box 450, Waller, TX 77484
713-462-0993

PS&E PROGRESS REPORT No. 5

Highway:	Burney Road
Limits:	Voss Rd north to Old Richmond Rd
FBC Purchase Order No.:	37740
FBC Project No.:	719 WA #2
CLR Project No.:	04-028-02

**PROGRESS REPORT No. 05
February 2012**

SUMMARY – CLR has received submittal comments from the City of Sugar Land and Fort Bend County and have progressed toward the next submittal with all disciplines included in the project. Comments have been discussed as needed with both City and County representatives to further clarify some comments and formulate feasible solutions. **95% plans submitted January 19, 2012**

PLANS

Continued progress on the Roadway construction plans to include addressing comments received and additional detail necessary for final bid ready plans.

HYDROLOGY & HYDRAULICS

Continued progress and coordination on drainage components included in the project. Began analysis and revisions to address review comments including horizontal and outfall locations for portions of the proposed storm lines to minimize potential conflicts and improve constructability. CLR discussed the use of an alternate inlet type at some locations along the project to minimize potential conflicts with existing pipeline with the Program Management Team. Initiated pond width calculations in accordance with plans comments received.

TRAFFIC CONTROL PLAN (TCP)

Continued development of the traffic control plans in accordance with comments received and storm sewer revisions. Submitted and received final authorization for addition temporary traffic signals identified as necessary to construct the proposed project.

STORM WATER POLLUTION PREVENTION PLANS

Continued development of the SWPPP plans and booklet.

SURVEY/ROW AND EASEMENTS

Two additional corner clips and a storm sewer outfall easement completed and submitted.

GEOTECHNICAL INVESTIGATION

The geotechnical investigation has been completed.

TRAFFIC SIGNAL DESIGN

Continued effort on necessary proposed permanent traffic signals included on the project.

SIGNING AND PAVEMENT MARKING DESIGN

Continued efforts on Signing plans to meet City of Sugar Land design standards.

GENERAL NOTES, SPECIFICATIONS AND STANDARD DRAWINGS

Continued effects to incorporate County and City general notes and standards into the final bid documents as appropriate.

QUANTITIES AND COST ESTIMATES

Reviewed and initiated necessary revisions to the quantity take-offs and cost estimate in preparation for the final submittal.

ANTICIPATED WORK FOR NEXT MONTH

- Continue preparation of final bid documents.
- Continued coordination with Traffic and Geotechnical sub-consultants as needed.
- Continue coordination with Program Manager, City of Sugar Land, adjacent Municipal Utility Districts, and Utilities as needed.