

February 20, 2012

Mr. D. Jesse Hegemier, P.E.
County Engineer
Fort Bend County
1124 Blume Road
Rosenberg, Texas 77471

Re: Invoice No. 7 for Brand Lane (FBC Project No. 718)
Invoice No. 7 for Brand Lane (FBC Project No. 769)
Partial Payment for Work Authorization No. 3

Dear Mr. Hegemier:

We have reviewed the enclosed invoice by SES Horizon Consulting Engineers, Inc., and recommend payment in the amount of \$95,845.27 as submitted. The contract amounts shown for SES Horizon were authorized in Work Authorization No. 3. The percentages of completion for which the services have been invoiced appear to be consistent with the actual amount of work completed. SES Horizon has also prepared a progress report, which is attached to the invoice for your review.

Please call me if you have any questions.

Sincerely,



Peter A. Ring, P.E.
Project Manager

PAR/tb
Enclosure



INVOICE NO. FBC2012-1007 718

FEBRUARY 18, 2012

INVOICE TO:

D. JESSE HEGEMIER, P.E.
 COUNTY ENGINEER
 FORT BEND COUNTY
 1124-52 BLUME ROAD
 ROSENBERG, TEXAS 77471

REFERENCE PROJECT:

FORT BEND COUNTY
 BRAND LANE
 FBC PROJECT NUMBER 718
 LIMITS: LUDWIG TO US 90A
 PURCHASE ORDER NUMBER 30923

SERVICE PERIOD: NOVEMBER 11, 2011 TO FEBRUARY 18, 2012

DESCRIPTION: FINAL DESIGN ENGINEERING

SCOPE OF WORK	CONTRACT MAXIMUM FEE TOTAL	AMOUNT AUTHORIZED TO DATE	PERCENT COMPLETE TO DATE	AMOUNT INVOICED TO DATE	AMOUNT PREVIOUSLY INVOICED	AMOUNT PAID TO DATE	AMOUNT DUE THIS INVOICE
SES - FINAL ENGINEERING SERVICES (WA#3)	\$167,178.96	\$167,178.96	25.00%	\$41,794.74	\$0.00	\$0.00	\$41,794.74
SUBPROVIDERS							
CENTURY ENGINEERING - SURVEY (WA#1)	\$49,129.60	\$49,129.60	65.82%	\$32,338.53	\$32,338.53	\$32,338.53	\$0.00
KLOTZ ASSOCIATES, INC - TRAFFIC SIGNAL DESIGN (WA#3)	\$9,776.00	\$9,776.00	38.00%	\$3,714.88	\$0.00	\$0.00	\$3,714.88
HVJ - ESAH (WA#3)	\$4,385.68	\$4,385.68	98.73%	\$4,329.90	\$0.00	\$0.00	\$4,329.90
SUBTOTAL	\$230,470.24	\$230,470.24		\$82,178.05	\$32,338.53	\$32,338.53	\$49,839.52
SUBTOTAL AMOUNT DUE THESE INVOICE							\$49,839.52
TOTAL AMOUNT DUE THESE INVOICE							\$49,839.52

I CERTIFY THIS INVOICE TO BE TRUE AND CORRECT:

E. E. Salazar, Jr. P.E.

EPIFANIO E. SALAZAR, JR., P.E.
 PRINCIPAL

*OK
 AHA*



INVOICE NO. FBC2012-1007 769

FEBRUARY 18, 2012

INVOICE TO:

D. JESSE HEGEMIER, P.E.
 COUNTY ENGINEER
 FORT BEND COUNTY
 1124-52 BLUME ROAD
 ROSENBERG, TEXAS 77471

REFERENCE PROJECT:

FORT BEND COUNTY
 BRAND LANE
 FBC PROJECT NUMBER 769
 LIMITS: AVENUE E TO LUDWIG
 PURCHASE ORDER NUMBER 30923

SERVICE PERIOD: NOVEMBER 11, 2011 TO FEBRUARY 18, 2012

DESCRIPTION: FINAL DESIGN ENGINEERING

SCOPE OF WORK	CONTRACT MAXIMUM FEE TOTAL	AMOUNT AUTHORIZED TO DATE	PERCENT COMPLETE TO DATE	AMOUNT INVOICED TO DATE	AMOUNT PREVIOUSLY INVOICED	AMOUNT PAID TO DATE	AMOUNT DUE THIS INVOICE
SES - FINAL ENGINEERING SERVICES (WA#3)	\$154,319.04	\$154,319.04	25.00%	\$38,579.76	\$0.00	\$0.00	\$38,579.76
SUBPROVIDERS							
CENTURY ENGINEERING - SURVEY (WA#1)	\$45,350.40	\$45,350.40	65.82%	\$29,850.95	\$29,850.95	\$29,850.95	\$0.00
KLOTZ ASSOCIATES, INC - TRAFFIC SIGNAL DESIGN (WA#3)	\$9,024.00	\$9,024.00	38.00%	\$3,429.15	\$0.00	\$0.00	\$3,429.15
HVJ - ESAIL (WA#3)	\$4,048.32	\$4,048.32	98.73%	\$3,996.84	\$0.00	\$0.00	\$3,996.84
SUBTOTAL	\$212,741.76	\$212,741.76		\$75,856.70	\$29,850.95	\$29,850.95	\$46,005.75
SUBTOTAL AMOUNT DUE THESE INVOICE							\$46,005.75
TOTAL AMOUNT DUE THESE INVOICE							\$46,005.75

I CERTIFY THIS INVOICE TO BE TRUE AND CORRECT:

E. E. Salazar, P.E.

EPIFANIO E. SALAZAR, JR., P.E.
 PRINCIPAL

*OK
 PJA*



**PROGRESS REPORT NUMBER 1
FINAL DESIGN PROJECT STATUS**

Reference Project:

**Fort Bend County
2007 Fort Bend County Mobility Program
Brand Lane, Avenue E To US90A
Fort Bend County Project No. 718/769**

Project Status From November 11, 2011 To February 18, 2012 :

SES received notice to proceed for the final design phase for this project on November 11, 2011. The final design authorization included an ESA II and final traffic signal design services for the proposed signal at Avenue E and Brand Lane.

SES developed and submitted a final design project schedule to SPI/FBC for review and approval.

SES initiated the final design phase by reviewing and assessing the existing topographic mapping, existing utilities, proposed pavement configuration and proposed storm sewer design. SES also directed Century Engineering (SES subprovider) to develop the metes and bounds descriptions for two tracts of land required for the construction of this project. SES also developed plan and profile sheets for the above referenced project.

Klotz Associates, Inc. (KLOTZ) initiated the traffic signal design. HVJ Associates, Inc. initiated and completed the ESA II for this project.

FBC and FBCWCID No. 2 have agreed to enter into an interlocal agreement to include the proposed FBCWCID No. 2 water line improvements as a component of the FBC Brand Lane roadway reconstruction project. Each respective project will be designed by SES (Brand Lane) and Jones and Carter (JC) (Water Line Improvements). The projects will be combined and bid as one project with one project manual by utilizing FBC specifications for the roadway portion and FBCWCID No. 2 specifications for the proposed water line improvements and any sanitary sewer line adjustments.

Final Design Progress Report Number 1

Reference Project:

Fort Bend County

2007 Fort Bend County Mobility Program

Brand Lane, Avenue E To US90A

Fort Bend County Project No. 718/769

Page 2 of 2

Planned Activities For Next 30 Days:

1. SES will coordinate design activities with FBCWCID No. 2 and Jones and Carter to revise the project schedule to include the proposed FBCWCID No. 2 water line improvements.
2. SES will review and submit the metes and bounds descriptions for the two tracts required for the construction of the Brand Lane Road improvements.

Action Items from SPI/FBC Next 30 Days:

3. Initiate right of way acquisitions for the metes and bounds descriptions in item 2 above.