

June 14, 2012

Mr. Richard Stolleis, P.E.  
County Engineer  
Fort Bend County  
1124 Blume Road  
Rosenberg, Texas 77471

Re: Invoice No. 6 for West Bellfort (FBC Project No. 741)  
Partial Payment for Study and Survey

Project No. 300701.10

Dear Mr. Stolleis:

We have reviewed the enclosed invoice by TSC Engineering, and recommend payment in the amount of \$22,260.00, as submitted. The percent complete shown in the invoice appears to be consistent with the amount of work performed; preliminary study, survey and geotechnical engineering services are all billed for 100 percent completion. TSC has also prepared a progress report, which is attached to the invoice for your review.

Please call me if you have any questions.

Sincerely,



Mark C. Dessens, P.E.  
Project Manager

MCD/md  
Enclosure



**TSC Engineering**

"A TRW Engineers, Inc. Company"

Mr. Richard Stolleis, P.E.  
 County Engineer  
 Fort Bend County  
 1124-52 Blume Road  
 Rosenberg, Texas 77471  
 Attn: Mr. Steve Evans, P.E.

Date: May 31, 2012  
 Invoice No.: 779-001-06  
 TSC Project No.: 779-001

Re: Agreement for Engineering Services

Description: Improvements: West Bellfort from SH99 to Harlem Road  
 Located in Fort Bend County, Texas

Purchase Order No.: P0:85428  
 Vendor Number: 21773

This Invoice covers work performed through: May 1, 2012 to May 31, 2012

Basic Service:		Percent Complete	Previous		Total Invoice Amount	Previous Invoice Amount	Amount Due This Invoice
			% Complete	% Complete			
A. Study Phase (Segment B: TSC Eng)	\$ 99,968.00	100%	90%	\$ 99,968.00	\$ 89,971.20	\$ 9,996.80	
A. Study Phase (Segment B: Deden Services)	\$ 40,612.00	100%	90%	\$ 40,612.00	\$ 36,550.80	\$ 4,061.20	
B. Design Phase (Segment B: TSC Eng)	\$ 99,968.00	0%	0%	\$ -	\$ -	\$ -	
B. Design Phase (Segment A: Deden Services)	\$ 40,612.00	0%	0%	\$ -	\$ -	\$ -	
C. Contract Phase (Segment B: TSC Eng)	\$ 12,496.00	0%	0%	\$ -	\$ -	\$ -	
C. Contract Phase (Segment A: Deden Services)	\$ 5,076.50	0%	0%	\$ -	\$ -	\$ -	
D. Survey (TSC Surveying)	\$ 40,000.00	100%	95%	\$ 40,000.00	\$ 38,000.00	\$ 2,000.00	
E. Geotechnical (Aviles)	\$ 15,505.00	100%	60%	\$ 15,505.00	\$ 9,303.00	\$ 6,202.00	
	<b>\$ 354,237.50</b>	<b>55%</b>	<b>49%</b>	<b>\$ 196,085.00</b>	<b>\$ 173,825.00</b>	<b>\$ 22,260.00</b>	
<b>Basic Services Due This Invoice:</b>						<b>\$</b>	<b>22,260.00</b>

**ADDITIONAL SERVICES**


**Existing Right of Way Mapping and Right of Way Abstracting  
(TSC Surveying) \$ 14,000.00**

Title & Name	Hours	Billing Rate	Total
Registered Professional Land Surveyor	x	\$ 116.00	\$ -
Senior Survey Technician	x	\$ 85.00	\$ -
Survey Technician	x	\$ 77.00	\$ -
3 - Member Field Crew	x	\$ 128.00	\$ -
2 - Member Field Crew	x	\$ 99.00	\$ -
CADD Technician	x	\$ 75.00	\$ -
Admin/Clerical	x	\$ 50.00	\$ -
<b>Total</b>			<b>\$ -</b>

Amount This Invoice	Previous Amount	Total Invoice	Amount Remaining
\$ -	\$ -	\$ -	\$ 14,000.00

**TOTAL AMOUNT DUE FOR BASIC AND ADDITIONAL SERVICES: \$ 22,260.00**

I certify this invoice to be true and correct.



---

Terence S. Cheng, P.E., R.P.L.S.  
Partner

Engineering Services Improvements: West Bellfort Road, MOB, Proj No 741, Precinct 4

**Progress Report No. 6 for Invoice No. 779-001-06**

Work Performed for Period May 1, 2012 to May 31, 2012

**A. STUDY PHASE**

Submittals

We addressed all comments received and submitted the Final PER for review and approval to Fort Bend Engineering on May 31, 2012.

**B. DESIGN PHASE**

We have begun Design Phase.

**C. CONTRACT PHASE**

No work performed this period.

**D. SURVEYING**

Completed 100% survey work.

**E. GEOTECHNICAL**

Received Final Report. Submitted along with PER on May 31, 2012.