

Statewide Traffic Signal Company
1509 W. 34th Street
Houston, Texas 77018
(713) 680-2875 Fax (713) 680-0127
Estimate and Certification for Payment

PROJECT: Fry Rd. @ Gaston Signalization

OWNER: Fort Bend County
Address: 1124 Blume Rd.
Rosenberg, Texas 77471

ATTN: Mr. Nathan Hatcher

Estimate No.: 2
Purchase Order #: 87630
Start Date: _____
Current Contract Completion Date: _____
Estimate Cut Off Date: 17-May-12
Date of Estimate: 17-May-12

*ROC
197448*

Initial Contract Time _____ 120 days
 Current Approved Extensions + or - _____ days
 Previous Approved Extensions + or - _____ days
 Total Contract Time _____ 120 days
 Spent Days _____ days
 Days Remaining _____ days
 Rain Days To Date _____ days

A. Contract Amount to Date:

1. Contract Price:			\$119,292.30
2. Approved Change Orders:	<u> </u>	<u> </u>	
	<u> </u>	<u> </u>	
	<u> </u>	<u> </u>	
	<u> </u>	<u> </u>	
	<u> </u>	<u> </u>	
Total Changes to Date:		+ or -	\$0.00
		Total Contract Amount:	\$119,292.30

B. Earnings to Date:

1. Previous Work Completed:	<u> </u>	Previous Earnings:	\$14,296.00
2. Work Completed this Period:	<u>30.00%</u>	Earnings This Period:	\$20,388.00
3. Materials on Site:	<u> </u>		
		Total Earnings:	\$34,684.00

C. Reductions:

1. Retainage:	<u>10.00%</u>	of	<u>\$34,684.00</u>	-\$3,468.40
		Total Payments Due:		\$31,215.60
		Less Previous Payments:		\$12,866.40
		Total Amount Due Contractor This Estimate:		\$18,349.20

The undersigned Contractor certifies that to the best of his knowledge, information, and belief that the Work has been completed in accordance with the Plans and Specifications and the current payment shown on this Application for Payment is now due.

Prepared By: *Mauree S. Nelson* Date: 23-Apr-12
 Contractor:

The foregoing estimate of work completed is true and correct to the best of my knowledge and belief.

Approved by: *[Signature]* Date: 7/26/12
 Project Representative

Approved by: *[Signature]* Date: 7/26/2012
 Engineer:

Approved by: _____ Date: _____
 Project Manager:

AFFIDAVIT OF BILLS PAID AND WAIVER OF LIEN

STATE OF TEXAS

COUNTY OF FORT BEND

Whereas, the undersigned STATEWIDE TRAFFIC SIGNAL COMPANY, hereinafter ("Contractor") has been employed by FORT BEND COUNTY for the Project known as:

"FRY @ GASTON ROAD SIGNALIZATION – PRECINCT 4, TEXAS – BID 12-021"

In consideration of Payment on the above referenced contract, in the amount of 18,349.20, as of May 17, 2012, Contractor hereby represents and warrants that it (i) has made or provided for proper payment of all Contractor, labor and materials; and (ii) that as of the date hereof, Contractor has received no notice of any claim for mechanic's or other lien arising as a result of the work.

STATEWIDE TRAFFIC SIGNAL COMPANY

CONTRACTOR

By: Maria L Ochoa
Signature

7/25/12
Date

MARIA L OCHOA / Vice President
Printed Name/Title

SUBSCRIBED AND SWORN TO BEFORE ME THIS the 25th day of July, 2012 to certify and witness by my hand and seal of office.

Jonita Snyder
Signature of Notary Public



CONTRACTOR: Statewide Traffic Signal Co.
1509 W. 34th Street
Houston, TX 77018

OWNER: Fort Bend County

DATE: 05/21/12
INVOICE NO.: 87630-2
JOB NO.: 385
WORK THROUGH: 5/17/2012

PROJECT: FBC - Bid # 12-021
Fry Road @ Gaston Road

ITEM	SEC. NO.	DESCRIPTION	UNIT	CONTRACT	UNIT	CONTRACT	PREVIOUSLY COMPLETED		COMPLETE THIS PERIOD		COMPLETED TO DATE	
				QUANTITY	PRICE	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT
1	162	BLOCK SODDING	SY	30	\$ 7.00	\$ 210.00				\$0.00	0.00	\$0.00
2	500	MOBILIZATION	LS	1	\$ 8,000.00	\$ 8,000.00	0.50	\$3,000.00		\$0.00	0.50	\$3,000.00
3	644	INS SM RD SN SUP & A, TY 10BWG(1) SA(T)	EA	4	\$ 400.00	\$ 1,600.00				\$0.00	0.00	\$0.00
4	644	REMOVE SM RD SN SUP & AM	EA	9	\$ 50.00	\$ 450.00				\$0.00	0.00	\$0.00
5	666	REFL PAV MRK TY I (W) 4" (SLD) (100MIL)	LF	490	\$ 0.73	\$ 357.70				\$0.00	0.00	\$0.00
6	666	REFL PAV MRK TY I (W) 8" (SLD) (100MIL)	LF	560	\$ 1.27	\$ 711.20				\$0.00	0.00	\$0.00
7	666	REFL PAV MRK TY I (W) 24" (SLD) (100MIL)	LF	900	\$ 4.92	\$ 4,428.00				\$0.00	0.00	\$0.00
8	666	REF PAV MRK TY II (Y) 12" (SLD)	LF	1020	\$ 0.79	\$ 805.80				\$0.00	0.00	\$0.00
9	668	PREFAB PAV MRK TY C (W) (ARROW)	EA	4	\$ 160.00	\$ 640.00				\$0.00	0.00	\$0.00
10	668	PREFAB PAV MRK TY C (W) (WORD)	EA	4	\$ 226.00	\$ 904.00				\$0.00	0.00	\$0.00
11	672	REFL PAV MRKR TY I-C	EA	24	\$ 3.00	\$ 72.00				\$0.00	0.00	\$0.00
12	677	REFL PAV MRKR TY II-C-R	EA	27	\$ 3.00	\$ 81.00				\$0.00	0.00	\$0.00
13	677	ELIM EXT PAV MRK & MRKS (4")	LF	480	\$ 0.26	\$ 124.80				\$0.00	0.00	\$0.00
14	677	ELIM EXT PAV MRK & MRKS (8")	LF	300	\$ 0.35	\$ 105.00				\$0.00	0.00	\$0.00
15	677	ELIM EXT PAV MRK & MRKS (12")	LF	820	\$ 0.52	\$ 426.40				\$0.00	0.00	\$0.00
16	677	ELIM EXT PAV MRK & MRKS (24")	LF	175	\$ 0.72	\$ 126.00				\$0.00	0.00	\$0.00
17	677	ELIM EXT PAV MRK & MRKR (RAIS PAV MRKR)	EA	25	\$ 0.52	\$ 13.00				\$0.00	0.00	\$0.00
18	678	PAV SURF PREP FOR MRK (4")	LA	490	\$ 0.05	\$ 24.50				\$0.00	0.00	\$0.00
19	678	PAV SURF PREP FOR MRK (8")	LA	560	\$ 0.06	\$ 33.60				\$0.00	0.00	\$0.00
20	678	PAV SURF PREP FOR MRK (24")	LA	900	\$ 0.26	\$ 234.00				\$0.00	0.00	\$0.00
21	678	PAV SURF PREP FOR MRK (ARROW)	EA	4	\$ 5.15	\$ 20.60				\$0.00	0.00	\$0.00
22	678	PAV SURF PREP FOR MRK (WORD)	EA	4	\$ 5.15	\$ 20.60				\$0.00	0.00	\$0.00

CONTRACTOR: Statewide Traffic Signal Co.
1509 W. 34th Street
Houston, TX 77018

OWNER: Fort Bend County

DATE: 05/21/12
INVOICE NO.: 87630-2
JOB NO.: 385
WORK THROUGH: 5/17/2012

PROJECT: FBC - Bid # 12-021
Fry Road @ Gaston Road

ITEM	SEC. NO.	DESCRIPTION	UNIT	CONTRACT	UNIT	CONTRACT	PREVIOUSLY COMPLETED		COMPLETE THIS PERIOD		COMPLETED TO DATE	
				QUANTITY	PRICE	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT
23	416	DRILL SHAFT (TRF SIG POLE) (36 IN)	LF	58.8	\$ 170.00	\$ 9,996.00	58.80	\$9,996.00		\$0.00	58.80	\$9,996.00
24	618	CONDT (PVC) (SCHD 80) (2")	LF	430	\$ 6.50	\$ 2,795.00			414	\$2,691.00	414.00	\$2,691.00
25	618	CONDT (PVC) (SCHD 80) (3")	LF	210	\$ 8.00	\$ 1,680.00			219	\$1,752.00	219.00	\$1,752.00
26	618	CONDT (PVC) (SCHD 80) (3") BORE	LF	600	\$ 13.00	\$ 7,800.00			568	\$7,384.00	568.00	\$7,384.00
27	618	CONDT (PVC) (SCHD 80) (4")	LF	40	\$ 16.00	\$ 640.00			81	\$1,296.00	81.00	\$1,296.00
28	618	CONDT (RM) (2")	LF	55	\$ 13.00	\$ 715.00			30	\$390.00	30.00	\$390.00
29	620	ELEC CONDR (NO. 4) INSULATED	LF	825	\$ 1.30	\$ 1,072.50			750	\$975.00	750.00	\$975.00
30	620	ELEC CONDR (NO. 6) BARE	LF	1500	\$ 0.76	\$ 1,140.00				\$0.00	0.00	\$0.00
31	624	GROUND BOX TY D (162922) W/ APRON	EA	5	\$ 600.00	\$ 3,000.00			5	\$3,000.00	5.00	\$3,000.00
32	628	ELC SRV TY D 120/240 070 (NS)SS(N)SP(U)	EA	1	\$ 2,900.00	\$ 2,900.00			1	\$2,900.00	1.00	\$2,900.00
33	680	INSTALL HWY TRF SIG (SYSTEM)	EA	1	\$ 4,000.00	\$ 4,000.00				\$0.00	0.00	\$0.00
34	682	BACK PLATE (12 IN) (3 SEC)	EA	8	\$ 40.00	\$ 320.00				\$0.00	0.00	\$0.00
35	682	BACK PLATE (12 IN) (4 SEC)	EA	4	\$ 50.00	\$ 200.00				\$0.00	0.00	\$0.00
36	682	PED SIG SEC (12 IN) LED (2 INDICATIONS)	EA	8	\$ 275.00	\$ 2,200.00				\$0.00	0.00	\$0.00
37	682	VEH SIG SEC (12 IN) LED (GRN ARW)	EA	4	\$ 150.00	\$ 600.00				\$0.00	0.00	\$0.00
38	682	VEH SIG SEC (12 IN) LED (GRN)	EA	8	\$ 160.00	\$ 1,280.00				\$0.00	0.00	\$0.00
39	682	VEH SIG SEC (12 IN) LED (YEL ARW)	EA	4	\$ 140.00	\$ 560.00				\$0.00	0.00	\$0.00
40	682	VEH SIG SEC (12 IN) LED (YEL)	EA	8	\$ 160.00	\$ 1,280.00				\$0.00	0.00	\$0.00
41	682	VEH SIG SEC (12 IN) LED (RED ARW)	EA	8	\$ 135.00	\$ 1,080.00				\$0.00	0.00	\$0.00
42	682	VEH SIG SEC (12 IN) LED (RED)	EA	8	\$ 140.00	\$ 1,120.00				\$0.00	0.00	\$0.00
43	684	TRF SIG CBL (TY A) (14 AWG) (2 CONDR)	LF	1825	\$ 0.56	\$ 1,022.00				\$0.00	0.00	\$0.00
44	684	TRF SIG CBL (TY A) (14 AWG) (4 CONDR)	LF	1825	\$ 0.86	\$ 1,569.50				\$0.00	0.00	\$0.00

CONTRACTOR: Statewide Traffic Signal Co.
 1509 W. 34th Street
 Houston, TX 77018

OWNER: Fort Bend County

DATE: 05/21/12
 INVOICE NO.: 87630-2
 JOB NO.: 385
 WORK THROUGH: 5/17/2012

PROJECT: FBC - Bid # 12-021
 Fry Road @ Gaston Road

ITEM	SEC. NO.	DESCRIPTION	UNIT	CONTRACT	UNIT	CONTRACT	PREVIOUSLY COMPLETED		COMPLETE THIS PERIOD		COMPLETED TO DATE	
				QUANTITY	PRICE	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT
45	684	TRF SIG CBL (TY A) (14 AWG) (7 CONDR)	LF	2505	\$ 1.32	\$ 3,306.60				\$0.00	0.00	\$0.00
46	686	INS TRF SIG PL AM(S) 1 ARM (36')	EA	1	\$ 4,500.00	\$ 4,500.00				\$0.00	0.00	\$0.00
47	686	INS TRF SIG PL AM(S) 1 ARM (40')	EA	2	\$ 5,100.00	\$ 10,200.00				\$0.00	0.00	\$0.00
48	686	INS TRF SIG PL AM(S) 1 ARM (44')	EA	1	\$ 5,700.00	\$ 5,700.00				\$0.00	0.00	\$0.00
49	687	PED POLE ASSEMBLY	EA	2	\$ 950.00	\$ 1,900.00				\$0.00	0.00	\$0.00
50	686 & 687	BLACK POWDER COATING FOR SIGNAL POLE (INCLDG MAST ARM) AND PED POLE	EA	6	\$ 500.00	\$ 3,000.00				\$0.00	0.00	\$0.00
51	688	PED DETECT (2 INCH PUSH BTN)	EA	8	\$ 70.00	\$ 560.00				\$0.00	0.00	\$0.00
52	6266	VIVDS PROCESSOR SYSTEM (INSTALLATION ONLY) FURNISHED BY THE COUNTY	EA	1	\$ 100.00	\$ 100.00				\$0.00	0.00	\$0.00
53	6266	VIVDS SET-UP SYSTEM (INSTALLATION ONLY) FURNISHED BY THE COUNTY	EA	1	\$ 100.00	\$ 100.00				\$0.00	0.00	\$0.00
54	6266	VIVDS CAMERA ASSEMBLY	EA	4	\$ 1,100.00	\$ 4,400.00				\$0.00	0.00	\$0.00
55	6266	VIVDS COMMUNICATION CABLE (COAXIAL)	LF	1245	\$ 1.50	\$ 1,867.50				\$0.00	0.00	\$0.00
56	8260	LED COUNTDOWN PEDESTRIAN MODULE	EA	8	\$ 200.00	\$ 1,600.00				\$0.00	0.00	\$0.00
57	8260	(OMIT, Per Addendum #1) BBU (OMIT, Per Addendum #1)	EA			\$ -				\$0.00	0.00	\$0.00
58	502	BARRICADES, SIGNS AND TRAFFIC HANDLING	MO	1	\$ 1,300.00	\$ 1,300.00	1.00	\$1,300.00		\$0.00	1.00	\$1,300.00
SUBTOTAL						\$104,892.30		\$14,296.00		\$20,388.00		\$34,684.00
ALTERNATE WORK ITEMS												
59		FLIR CAMERA SYSTEM COMPLETE IN PLACE (SR-SERIES TRAFFIC CAMERA)	EA	4	\$ 3,600.00	\$ 14,400.00				\$0.00	0.00	\$0.00
GRAND TOTAL						\$119,292.30		\$14,296.00		\$20,388.00		\$34,684.00