

AFFIDAVIT OF BILL PAID AND FINAL WAIVER OF LIEN

STATE OF TEXAS

COUNTY OF HARRIS COUNTY

Whereas, the undersigned Traf-Tex, Inc. ("Contractor") has been employed

Fort Bend County for the Project known as:

"Fort Bend County Bid 12-030 – Traffic Signalization: Bay Hill Boulevard at Falcon Landing Boulevard"

In consideration of Payment on the above reference contract, in the amount of \$ 11,883.42, as of August 25, 2012, Contractor hereby represents and warrant that it (i) has made or provided for proper payment of all Contractor, labor and materials, and (ii) that as of the date hereof, Contractor has received no notice of any claim for mechanic's or other lien arising as a result of the work.

Traf-Tex, Inc.
Contractor

By: Joyce A. Reyna
Signature


8/26/12
Date

Joyce A. Reyna / Vice President
Printed Name/Title

SUBSCRIBED AND SWORN BEFORE ME THIS 26th day of

August, 2012 to certify which witness by my hand and seal of office.

Maria D. Rocha
Signature of Notary





Traf - Tex, Inc.

"Traffic Systems Specialist"

P.O. BOX 750997
Houston, TX 77275-0997

Invoice

DATE	INVOICE #
8/31/2012	TTI3349

BILL TO**SHIP TO**

Fort Bend County
1124 Blume Rd
Rosenburg Texas 77471

P.O. NUMBER		TERMS	REP	SHIP	VIA	F.O.B.	PROJECT
PO 88498		RETAINAGE	MJR	8/31/2012	OUR TRUCK	JOB SITE	356
QUAN...	ITEM ...	DESCRIPTION				PRICE EACH	AMOUNT
1	0- Cnstr	Final Billing Retainage Due				11,883.42	11,883.42
Subtotal						\$11,883.42	
Sales Tax (8.25%)						\$0.00	
Total						\$11,883.42	

If you have any questions concerning this invoice, call: Accounts Receivables at
PH:713-643-5522, Fax: 713-643-5599

Fort Bend County
 Project Name Bay Hill @ Falcon Landing Blvd
 Project No.: 88498 _____

Traf Tex Inc
 8420 Hansen Rd
 Houston Tx 77075

356
 Pay Estimate No.5
 Pay Period August 1 - August 25, 2012

Item	Description	UNIT	Contract Amount			Previous Quantity Complete	Quantity Completed this Period	Quantity Complete to Date	Total Amount Complete to Date	Percent Complete	Quantity to Complete
			Quantity	Unit Price	Total						
Bay Hill @ Falcon Landing Blvd											
1	Remove Concrete Pavement	SY	30.000	\$85.000	\$ 2,550.00	30.000		30.000	\$ 2,550.00	100%	0.000
2	Remove Concrete Sidewalk	SY	39.000	\$19.000	\$ 741.00	39.000		39.000	\$ 741.00	100%	0.000
3	Remove Curb	LF	15.000	\$11.000	\$ 165.00	15.000		15.000	\$ 165.00	100%	0.000
4	Remove Wheelchair Ramp	SY	13.000	\$28.000	\$ 364.00	13.000		13.000	\$ 364.00	100%	0.000
5	Excavation	CY	4.000	\$55.000	\$ 220.00	4.000		4.000	\$ 220.00	100%	0.000
6	Block Sodding	SY	53.000	\$27.000	\$ 1,431.00	53.000		53.000	\$ 1,431.00	100%	0.000
7	Cem Trt 8"	SY	62.000	\$55.000	\$ 3,410.00	62.000		62.000	\$ 3,410.00	100%	0.000
8	Asphalt Stab Base	TON	3.000	\$125.000	\$ 375.00	3.000		3.000	\$ 375.00	100%	0.000
9	Concrete Pavement 10"	SY	52.000	\$90.000	\$ 4,680.00	52.000		52.000	\$ 4,680.00	100%	0.000
10	36" Drill Shaft	LF	46.000	\$160.000	\$ 7,360.00	46.000		46.000	\$ 7,360.00	100%	0.000
11	Barricades	LS	1.000	\$900.000	\$ 900.00	1.000		1.000	\$ 900.00	100%	0.000
12	TY 2 Curb	LF	135.000	\$13.000	\$ 1,755.00	135.000		135.000	\$ 1,755.00	100%	0.000
13	TY 7 Ramp	EA	3.000	\$1,125.000	\$ 3,375.00	3.000		3.000	\$ 3,375.00	100%	0.000
14	TY 9 Ramp	EA	2.000	\$1,025.000	\$ 2,050.00	2.000		2.000	\$ 2,050.00	100%	0.000
15	Concrete Sidewalks	LF	50.000	\$33.000	\$ 1,650.00	50.000		50.000	\$ 1,650.00	100%	0.000
16	2" Schd 80 PVC	LF	110.000	\$6.000	\$ 660.00	110.000		110.000	\$ 660.00	100%	0.000
17	2" Schd 80 PVC Bore	LF	325.000	\$7.000	\$ 2,275.00	325.000		325.000	\$ 2,275.00	100%	0.000
18	3" Schd 80 PVC	LF	70.000	\$7.000	\$ 490.00	70.000		70.000	\$ 490.00	100%	0.000
19	3" Schd 80 PVC Bore	LF	325.000	\$9.000	\$ 2,925.00	325.000		325.000	\$ 2,925.00	100%	0.000
20	4" Schd 80 PVC	LF	40.000	\$12.000	\$ 480.00	40.000		40.000	\$ 480.00	100%	0.000
21	2" RMC	LF	265.000	\$10.000	\$ 2,650.00	265.000		265.000	\$ 2,650.00	100%	0.000
22	# 4 Bare	LF	285.000	\$2.000	\$ 570.00	285.000		285.000	\$ 570.00	100%	0.000
23	# 4 XHHW	LF	850.000	\$2.250	\$ 1,912.50	850.000		850.000	\$ 1,912.50	100%	0.000
24	# 6 Bare	LF	825.000	\$1.150	\$ 948.75	825.000		825.000	\$ 948.75	100%	0.000
25	4/C # 12 Tray Cable	LF	290.000	\$1.600	\$ 464.00	290.000		290.000	\$ 464.00	100%	0.000
26	TY D Box W/Apron	EA	4.000	\$625.000	\$ 2,500.00	4.000		4.000	\$ 2,500.00	100%	0.000
27	DELETED	EA	0.000	\$0.000	\$ -			0.000	\$ -	0%	0.000
28	Service	EA	1.000	\$3,500.000	\$ 3,500.00	1.000		1.000	\$ 3,500.00	100%	0.000
29	10BWG SA P	EA	10.000	\$450.000	\$ 4,500.00		10.000	10.000	\$ 4,500.00	100%	0.000
30	Remove Sign	EA	1.000	\$80.000	\$ 80.00		1.000	1.000	\$ 80.00	100%	0.000
31	TY1 4" W BRK	LF	300.000	\$0.450	\$ 135.00		300.000	300.000	\$ 135.00	100%	0.000
32	TY1 4" W DOT	LF	175.000	\$0.450	\$ 78.75		175.000	175.000	\$ 78.75	100%	0.000
33	TY 1 8" W SLD	LF	450.000	\$0.800	\$ 360.00		450.000	450.000	\$ 360.00	100%	0.000
34	TY 1 24" W SLD	LF	580.000	\$5.600	\$ 3,248.00		580.000	580.000	\$ 3,248.00	100%	0.000

Fort Bend County
 Project Name Bay Hill @ Falcon Landing Blvd
 Project No.: 88498_____

Traf Tex Inc
 8420 Hansen Rd
 Houston Tx 77075

Pay Estimate No.5
 Pay Period August 1 - August 25, 2012

Item	Description	UNIT	Contract Amount			Previous Quantity Complete	Quantity Completed this Period	Quantity Complete to Date	Total Amount Complete to Date	Percent Complete	Quantity to Complete
			Quantity	Unit Price	Total						
35	TY 1 Arrow	EA	3.000	\$90.000	\$ 270.00		3.000	3.000	\$ 270.00	100%	0.000
36	TY 1 DBL Arrow	EA	1.000	\$140.000	\$ 140.00		1.000	1.000	\$ 140.00	100%	0.000
37	TY 1 Word	EA	3.000	\$95.000	\$ 285.00		3.000	3.000	\$ 285.00	100%	0.000
38	TY 2 Y 12"	LF	525.000	\$1.300	\$ 682.50		525.000	525.000	\$ 682.50	100%	0.000
39	TY 2 Y Median Nose	EA	1.000	\$80.000	\$ 80.00		1.000	1.000	\$ 80.00	100%	0.000
40	Sealer 4"	LF	475.000	\$0.150	\$ 71.25		475.000	475.000	\$ 71.25	100%	0.000
41	Sealer 8"	LF	450.000	\$0.250	\$ 112.50		450.000	450.000	\$ 112.50	100%	0.000
42	Sealer 24"	LF	580.000	\$0.650	\$ 377.00		580.000	580.000	\$ 377.00	100%	0.000
43	Sealer Arrow	EA	3.000	\$2.100	\$ 6.30		3.000	3.000	\$ 6.30	100%	0.000
44	Sealer Word	EA	3.000	\$2.100	\$ 6.30		3.000	3.000	\$ 6.30	100%	0.000
45	Sealer Median Nose	EA	1.000	\$2.100	\$ 2.10		1.000	1.000	\$ 2.10	100%	0.000
46	Sealer DBL Arrow	EA	1.000	\$3.100	\$ 3.10		1.000	1.000	\$ 3.10	100%	0.000
47	TY 2 C-R	EA	80.000	\$3.750	\$ 300.00		80.000	80.000	\$ 300.00	100%	0.000
48	Eliminate 4"	LF	1,000.000	\$0.300	\$ 300.00		1.000	1.000	\$ 300.00	100%	999.000
49	Prep 4"	LF	475.000	\$0.070	\$ 33.25		475.000	475.000	\$ 33.25	100%	0.000
50	Prep 8"	LF	450.000	\$0.150	\$ 67.50		450.000	450.000	\$ 67.50	100%	0.000
51	Prep 24"	LF	580.000	\$0.350	\$ 203.00		580.000	580.000	\$ 203.00	100%	0.000
52	Prep Arrow	EA	3.000	\$1.050	\$ 3.15		3.000	3.000	\$ 3.15	100%	0.000
53	Prep DBL Arrow	EA	1.000	\$1.550	\$ 1.55		1.000	1.000	\$ 1.55	100%	0.000
54	Prep Median Nose	EA	1.000	\$1.050	\$ 1.05		1.000	1.000	\$ 1.05	100%	0.000
55	Prep Word	EA	3.000	\$1.050	\$ 3.15		3.000	3.000	\$ 3.15	100%	0.000
56	Hwy Traf Sig System	EA	1.000	\$20,515.000	\$ 20,515.00	1.000		1.000	\$ 20,515.00	100%	0.000
57	3-Section Back Plate	EA	6.000	\$45.000	\$ 270.00	6.000		6.000	\$ 270.00	100%	0.000
58	4-Section Back Plate	EA	1.000	\$55.000	\$ 55.00	1.000		1.000	\$ 55.00	100%	0.000
59	Ped Signal	EA	4.000	\$225.000	\$ 900.00	4.000		4.000	\$ 900.00	100%	0.000
60	Green Arrow	EA	1.000	\$180.000	\$ 180.00	1.000		1.000	\$ 180.00	100%	0.000
61	Green	EA	6.000	\$180.000	\$ 1,080.00	6.000		6.000	\$ 1,080.00	100%	0.000
62	Yellow Arrow	EA	1.000	\$165.000	\$ 165.00	1.000		1.000	\$ 165.00	100%	0.000
63	Yellow	EA	6.000	\$180.000	\$ 1,080.00	6.000		6.000	\$ 1,080.00	100%	0.000
64	Red	EA	8.000	\$165.000	\$ 1,320.00	8.000		8.000	\$ 1,320.00	100%	0.000
65	2/C # 12	LF	475.000	\$1.300	\$ 617.50	475.000		475.000	\$ 617.50	100%	0.000
66	4/C # 12	LF	475.000	\$1.500	\$ 712.50	475.000		475.000	\$ 712.50	100%	0.000
67	7/C # 12	LF	900.000	\$1.800	\$ 1,620.00	900.000		900.000	\$ 1,620.00	100%	0.000
68	Signal Pole 1 Arm 32'	EA	1.000	\$4,415.000	\$ 4,415.00	1.000		1.000	\$ 4,415.00	100%	0.000
69	Signal Pole 1 Arm 40'	EA	1.000	\$5,115.000	\$ 5,115.00	1.000		1.000	\$ 5,115.00	100%	0.000

Fort Bend County
 Project Name Bay Hill @ Falcon Landing Blvd
 Project No.: 88498 _____

Traf Tex Inc
 8420 Hansen Rd
 Houston Tx 77075

Pay Estimate No.5
 Pay Period August 1 - August 25, 2012

Item	Description	UNIT	Contract Amount			Previous Quantity Complete	Quantity Completed this Period	Quantity Complete to Date	Total Amount Complete to Date	Percent Complete	Quantity to Complete
			Quantity	Unit Price	Total						
70	Signal Pole 1 Arm 40' LUM	EA	1.000	\$5,790.000	\$ 5,790.00	1.000		1.000	\$ 5,790.00	100%	0.000
71	Ped Pole Assembly	EA	1.000	\$915.000	\$ 915.00	1.000		1.000	\$ 915.00	100%	0.000
72	Push Button	EA	4.000	\$60.000	\$ 240.00	4.000		4.000	\$ 240.00	100%	0.000
73	DELETED	EA	0.000	\$0.000	\$ -			0.000	\$ -	0%	0.000
74	VIVDS Camera	EA	0.000	\$1,300.000	\$ -	3.000		0.000	\$ -	#DIV/0!	0.000
75	DELETED	EA	0.000	\$0.000	\$ -			0.000	\$ -	0%	0.000
76	DELETED	EA	0.000	\$0.000	\$ -			0.000	\$ -	0%	0.000
77	VIVDS Cable	LF	570.000	\$1.750	\$ 997.50	570.000		570.000	\$ 997.50	100%	0.000
78	Ped Countdown Module	EA	4.000	\$205.000	\$ 820.00			4.000	\$ 820.00	100%	0.000
1	Thermal Traffic Camera	EA	3.000	\$3,425.000	\$ 10,275.00	3.000		3.000	\$ 10,275.00	100%	0.000

Original Contract Amount \$ 118,834.20 Amount Complete to Date \$ 118,834.20

CHANGE ORDERS

Total Change Order to Date	\$ -	Change Order Amount Complete to Date	\$ -
Revised Contract Amount	\$ 118,834.20	Total Amount Complete	\$ 118,834.20 100.00%
		Retainage Amount 10%	
		Amount Retained	\$ -
		Less Previous Payment	\$ 106,950.78
		Amount Due This Payment	\$ 11,883.42