

OK [Signature]
 12/21/12

Fort Bend County
 Facilities Mgmt & Planning Dept
 301 Jackson Street
 Richmond, TX 77469
 Attn: Don Brady Director

November 30, 2012
 Invoice No: 8
 Project No: 12006

Re: Ft. Bend County Courthouse Rehab

FM120424 First & Second Amendment to Agreement
 for Architectural & Engineering Services - PO #53505

PO#53505 R#

Professional Services for the period November 1, 2012 to November 30, 2012

Architectural Services

Description	Contract Amount	Percent Complete	Fee Earned to Date	Previously Billed	Current Amount Due
Construction Documents	125,000.00	100.00%	125,000.00	125,000.00	0.00
Bid/Construction	138,000.00	19.00%	26,220.00	16,560.00	9,660.00
A/E Design Contingency	20,000.00	0.00%	0.00	0.00	0.00
	283,000.00		151,220.00	141,560.00	9,660.00

Total Architectural Services **\$9,660.00**

Reimbursable Expenses

Reproduction/Printing	178.90
Transportation/Travel	11.57
L.D. Telephone	0.50
Delivery	10.93

Total Reimbursable Expenses **\$201.90**

Total Amount Due this Invoice

\$9,861.90

Wanghury

Approved Sharron L. Guinn, Controller
for Gerald Moorhead

