



**CONTRACTOR:** Durwood Greene Construction Co.  
P. O. Box 1338  
Stafford, Texas 77497-1338

**OWNER:** Fort Bend County Engineering  
1124 Blume Road  
Rosenberg, Texas 77417

**DATE:** 10/02/2012  
**INVOICE NO.:** 201209-113  
**JOB NO.:** 1749  
**EST. NO.:** 6 - Final  
Rev. 1

**ENGINEER:** TEDSI Infrastructure Group  
10260 Westheimer, Suite 460  
Houston, TX 77042

**PROJECT:** Harlem Road at US 90A

ITEM	DESCRIPTION	CONTRACT UNIT QUANTITY	UNIT PRICE	CONTRACT AMOUNT	COMPLETED TO DATE QUANTITY	COMPLETED TO DATE AMOUNT	COMPLETE LAST ESTIMATE QUANTITY	COMPLETE LAST ESTIMATE AMOUNT	COMPLETE THIS ESTIMATE QUANTITY	COMPLETE THIS ESTIMATE AMOUNT
<b>GENERAL</b>										
1	PREP R.O-W	STA	20.00	1,000.00	20,000.00	20,000.00	20.00	20,000.00	0.00	0.00
2	MOBILIZATION	LS	1.00	10,000.00	10,000.00	10,000.00	1.00	10,000.00	0.00	0.00
	<b>SUBTOTAL - GENERAL</b>			<b>30,000.00</b>	<b>30,000.00</b>	<b>30,000.00</b>		<b>30,000.00</b>		<b>0.00</b>
<b>STORM SEWER</b>										
3	RC PIPE (CL III) (18")	LF	140.00	72.00	10,080.00	10,080.00	140.00	10,080.00	0.00	0.00
4	RC PIPE (CL III) (24")	LF	53.00	85.00	4,505.00	4,505.00	53.00	4,505.00	0.00	0.00
5	S.E.T. (TY II) (24") (RCP) (6:1) (P)	EA	1.00	1,400.00	1,400.00	1,400.00	1.00	1,400.00	0.00	0.00
6	S.E.T. (TY II) (18") (RCP) (4:1) (P)	EA	4.00	900.00	3,600.00	3,600.00	4.00	3,600.00	0.00	0.00
	<b>SUBTOTAL - STORM SEWER</b>			<b>19,585.00</b>	<b>19,585.00</b>	<b>19,585.00</b>		<b>19,585.00</b>		<b>0.00</b>
<b>PAVEMENT</b>										
7	REMOVING STAB BASE & ASPH PAV (16")	SY	7,635.00	1.00	7,635.00	7,635.00	7,635.00	7,635.00	0.00	0.00
8	EXCAVATION (ROADWAY)	CY	1,464.00	7.00	10,248.00	10,248.00	1,464.00	10,248.00	0.00	0.00
9	EMBANKMENT (FINAL) (DENS CONT) (TY B)	CY	7,140.00	3.00	21,420.00	21,420.00	7,140.00	21,420.00	0.00	0.00
10	LIME (HYD, COM OR QK) (SLRY) OR QK (DRY)	TON	87.00	150.00	13,050.00	13,050.00	87.00	13,050.00	0.00	0.00
11	LIME TRT (SUBGR) (DC) (6")	SY	8,773.00	2.00	17,546.00	17,546.00	8,773.00	17,546.00	0.00	0.00
12	ASPHALT STAB BASE (GR 2) (PG 64)	TON	5,152.00	65.00	334,880.00	325,857.35	5,013.19	325,857.35	0.00	0.00
13	D-GR HMA (ACQA) TY-D SAC-A PG76-22	TON	1,312.00	87.00	114,144.00	114,144.00	1,312.00	114,144.00	0.00	0.00
14	D-GR HMA (ACQA) TY-D PG76-22	TON	748.00	87.00	65,076.00	65,076.00	748.00	65,076.00	0.00	0.00
15	PLANE ASPH CONC PAV (0" TO 1.5")	SY	830.00	8.00	6,640.00	6,640.00	830.00	6,640.00	0.00	0.00
16	RIPRAP (CONC) (5")	CY	7.00	875.00	6,125.00	6,125.00	7.00	6,125.00	0.00	0.00
17	CONC CURB & GUTTER (TY II)	LF	622.00	17.00	10,574.00	10,574.00	622.00	10,574.00	0.00	0.00
18	DRIVEWAYS (ACP)	SY	200.00	45.00	9,000.00	9,000.00	200.00	9,000.00	0.00	0.00
	<b>SUBTOTAL - PAVEMENT</b>			<b>616,338.00</b>	<b>607,315.35</b>	<b>607,315.35</b>		<b>607,315.35</b>		<b>0.00</b>

**CONTRACTOR:** Durwood Greene Construction Co.  
P. O. Box 1338  
Stafford, Texas 77497-1338

**OWNER:** Fort Bend County Engineering  
1124 Blume Road  
Rosenberg, Texas 77417

**DATE:** 10/02/2012  
**INVOICE NO.:** 201209-113  
**JOB NO.:** 1749  
**EST. NO.:** 6 - Final  
Rev. 1

**ENGINEER:** TEDSI Infrastructure Group  
10260 Westheimer, Suite 460  
Houston, TX 77042

**PROJECT:** Harlem Road at US 90A

ITEM	DESCRIPTION	CONTRACT UNIT	CONTRACT QUANTITY	UNIT PRICE	CONTRACT AMOUNT	COMPLETED TO DATE QUANTITY	COMPLETED TO DATE AMOUNT	COMPLETE LAST ESTIMATE QUANTITY	COMPLETE LAST ESTIMATE AMOUNT	COMPLETE THIS ESTIMATE QUANTITY	COMPLETE THIS ESTIMATE AMOUNT
<b>TRAFFIC</b>											
19	DRILL SHAFT (TRF SIG POLE) (36")	LF	60.00	300.00	18,000.00	60.00	18,000.00	0.00	0.00	0.00	0.00
20	CONDT (PVC) (SCHD 80) (2")	LF	40.00	10.00	400.00	40.00	400.00	0.00	0.00	0.00	0.00
21	CONDT (RM) (2")	LF	40.00	15.00	600.00	40.00	600.00	0.00	0.00	0.00	0.00
22	CONDT (RM) (3")	LF	80.00	20.00	1,600.00	80.00	1,600.00	0.00	0.00	0.00	0.00
23	ELEC CONDR (NO. 4) BARE	LF	20.00	1.20	24.00	20.00	24.00	0.00	0.00	0.00	0.00
24	ELEC CONDR (NO. 4) BARE INSULATED	LF	80.00	1.50	120.00	80.00	120.00	0.00	0.00	0.00	0.00
25	ELEC CONDR (NO. 6) BARE	LF	140.00	2.00	280.00	140.00	280.00	0.00	0.00	0.00	0.00
26	TRAY CABLE (4 CONDR) (12 AWG)	LF	470.00	1.70	799.00	470.00	799.00	0.00	0.00	0.00	0.00
27	GROUND BOX TY D (162922) WITH APRON	EA	2.00	600.00	1,200.00	2.00	1,200.00	0.00	0.00	0.00	0.00
28	ZINC-COAT STL WIRE STRAND (5/16")	LF	310.00	1.50	465.00	310.00	465.00	0.00	0.00	0.00	0.00
29	ZINC-COAT STL WIRE STRAND (1/4")	LF	310.00	1.00	310.00	310.00	310.00	0.00	0.00	0.00	0.00
30	ZINC-COAT STL WIRE STRAND (3/8")	LF	310.00	2.00	620.00	310.00	620.00	0.00	0.00	0.00	0.00
31	ELC SRV TY D (120/240 070) (NS) SS (E) SP (O)	EA	1.00	3,300.00	3,300.00	1.00	3,300.00	0.00	0.00	0.00	0.00
32	INS SM RD SN SUP & AM TY 10BWG (1) SA (P)	EA	1.00	600.00	600.00	1.00	600.00	0.00	0.00	0.00	0.00
33	INS SM RD SN SUP & AM TY 10BWG (1) SA (T)	EA	1.00	600.00	600.00	1.00	600.00	0.00	0.00	0.00	0.00
34	INS SM RD SN SUP & AM TY S80 (1) SA (T)	EA	4.00	500.00	2,000.00	4.00	2,000.00	0.00	0.00	0.00	0.00
35	RELOCATE SM RD SN SUP & AM TY 10BWG	EA	2.00	400.00	800.00	2.00	800.00	0.00	0.00	0.00	0.00
36	REFL PAV MRK TY I (W) 4" (BRK) (100 MIL)	LF	580.00	0.70	406.00	580.00	406.00	0.00	0.00	0.00	0.00
37	REFL PAV MRK TY I (W) 4" (DOT) (100 MIL)	LF	220.00	1.00	220.00	220.00	220.00	0.00	0.00	0.00	0.00
38	REFL PAV MRK TY I (W) 4" (SLD) (100 MIL)	LF	3,820.00	0.70	2,674.00	3,820.00	2,674.00	0.00	0.00	0.00	0.00
39	REFL PAV MRK TY I (W) 8" (SLD) (100 MIL)	LF	830.00	2.00	1,660.00	830.00	1,660.00	0.00	0.00	0.00	0.00
40	REFL PAV MRK TY I (W) 24" (SLD) (100 MIL)	LF	175.00	10.00	1,750.00	175.00	1,750.00	0.00	0.00	0.00	0.00

**CONTRACTOR:** Durwood Greene Construction Co.  
P. O. Box 1338  
Stafford, Texas 77497-1338

**OWNER:** Fort Bend County Engineering  
1124 Blume Road  
Rosenberg, Texas 77417

**DATE:** 10/02/2012  
**INVOICE NO.:** 201209-113  
**JOB NO.:** 1749  
**EST. NO.:** 6 - Final  
Rev. 1

**ENGINEER:** TEDSI Infrastructure Group  
10260 Westheimer, Suite 460  
Houston, TX 77042

**PROJECT:** Harlem Road at US 90A

ITEM	DESCRIPTION	CONTRACT		UNIT		CONTRACT		COMPLETED TO DATE		COMPLETE LAST ESTIMATE		COMPLETE THIS ESTIMATE	
		UNIT	QUANTITY	PRICE	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT
41	REFL PAV MKR TY I (W) (ARROW) (100 MIL)	EA	6.00	170.00	1,020.00	6.00	1,020.00	6.00	1,020.00	0.00	0.00	0.00	0.00
42	REFL PAV MKR TY I (W) (DBL ARROW) (100 MIL)	EA	2.00	200.00	400.00	2.00	400.00	2.00	400.00	0.00	0.00	0.00	0.00
43	REFL PAV MKR TY I (W) (RR XING) (100 MIL)	EA	2.00	500.00	1,000.00	2.00	1,000.00	2.00	1,000.00	0.00	0.00	0.00	0.00
44	REFL PAV MKR TY I (W) (WORD) (100 MIL)	EA	4.00	170.00	680.00	4.00	680.00	4.00	680.00	0.00	0.00	0.00	0.00
45	REFL PAV MKR TY I (Y) 4" (BRK) (100 MIL)	LF	540.00	0.70	378.00	540.00	378.00	540.00	378.00	0.00	0.00	0.00	0.00
46	REFL PAV MKR TY I (Y) 4" (SLD) (100 MIL)	LF	3,125.00	0.70	2,187.50	3,125.00	2,187.50	3,125.00	2,187.50	0.00	0.00	0.00	0.00
47	REFL PAV MKR TY I (Y) 12" (SLD) (100 MIL)	LF	132.00	5.00	660.00	132.00	660.00	132.00	660.00	0.00	0.00	0.00	0.00
48	REFL PAV MKR TY I-C	EA	30.00	4.00	120.00	30.00	120.00	30.00	120.00	0.00	0.00	0.00	0.00
49	REFL PAV MKR TY II-A-A	EA	66.00	4.00	264.00	66.00	264.00	66.00	264.00	0.00	0.00	0.00	0.00
50	REFL PAV MKR TY II-C-R	EA	56.00	4.00	224.00	56.00	224.00	56.00	224.00	0.00	0.00	0.00	0.00
51	INSTALL HWY TRF SIG (ISOLATED)	EA	1.00	16,000.00	16,000.00	1.00	16,000.00	1.00	16,000.00	0.00	0.00	0.00	0.00
52	BACK PLATE (12") (3 SEC)	EA	6.00	60.00	360.00	6.00	360.00	6.00	360.00	0.00	0.00	0.00	0.00
53	BACK PLATE (12") (4 SEC)	EA	1.00	70.00	70.00	1.00	70.00	1.00	70.00	0.00	0.00	0.00	0.00
54	VEH SIG SEC (12") LED (HOUSING ONLY)	EA	24.00	120.00	2,880.00	24.00	2,880.00	24.00	2,880.00	0.00	0.00	0.00	0.00
55	VEH SIG SEC (12") LED (GRN ARW)	EA	1.00	100.00	100.00	1.00	100.00	1.00	100.00	0.00	0.00	0.00	0.00
56	VEH SIG SEC (12") LED (GRN)	EA	6.00	100.00	600.00	6.00	600.00	6.00	600.00	0.00	0.00	0.00	0.00
57	VEH SIG SEC (12") LED (YEL ARW)	EA	1.00	70.00	70.00	1.00	70.00	1.00	70.00	0.00	0.00	0.00	0.00
58	VEH SIG SEC (12") LED (YEL)	EA	8.00	90.00	720.00	8.00	720.00	8.00	720.00	0.00	0.00	0.00	0.00
59	VEH SIG SEC (12") LED (RED)	EA	8.00	80.00	640.00	8.00	640.00	8.00	640.00	0.00	0.00	0.00	0.00
60	BACK PLATE (12") (1 SEC)	EA	2.00	50.00	100.00	2.00	100.00	2.00	100.00	0.00	0.00	0.00	0.00
61	TRF SIG CBL (TY A) (12 AWG) (4 CONDR)	LF	440.00	1.50	660.00	440.00	660.00	440.00	660.00	0.00	0.00	0.00	0.00
62	TRF SIG CBL (TY A) (12 AWG) (7 CONDR)	LF	800.00	2.00	1,600.00	800.00	1,600.00	800.00	1,600.00	0.00	0.00	0.00	0.00

**CONTRACTOR:** Durwood Greene Construction Co.  
P. O. Box 1338  
Stafford, Texas 77497-1338

**OWNER:** Fort Bend County Engineering  
1124 Blume Road  
Rosenberg, Texas 77417

**DATE:** 10/02/2012  
**INVOICE NO.:** 201209-113  
**JOB NO.:** 1749  
**EST. NO.:** 6 - Final  
Rev. 1

**ENGINEER:** TEDSI Infrastructure Group  
10260 Westheimer, Suite 460  
Houston, TX 77042

**PROJECT:** Harlem Road at US 90A

ITEM	DESCRIPTION	UNIT	CONTRACT QUANTITY	UNIT PRICE	CONTRACT AMOUNT	COMPLETED TO DATE		COMPLETE LAST ESTIMATE		COMPLETE THIS ESTIMATE	
						QUANTITY	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT
63	REMOVE RDSD FLSH BEACON ASSEMBLY	EA	1.00	500.00	500.00	1.00	500.00	1.00	500.00	0.00	0.00
64	INSTL RDSD FLSH BEACON ASSM (SOLAR)	EA	1.00	4,500.00	4,500.00	1.00	4,500.00	1.00	4,500.00	0.00	0.00
65	INS TRF SIG PL AM (S) STR (TY D) LUM	EA	4.00	5,200.00	20,800.00	4.00	20,800.00	4.00	20,800.00	0.00	0.00
66	REMOVING TRAFFIC SIGNALS	EA	1.00	2,500.00	2,500.00	1.00	2,500.00	1.00	2,500.00	0.00	0.00
67	VIVDS PROCESSOR SYSTEM	EA	1.00	15,000.00	15,000.00	1.00	15,000.00	1.00	15,000.00	0.00	0.00
68	VIVDS CAMERA ASSEMBLY	EA	6.00	1,900.00	11,400.00	6.00	11,400.00	6.00	11,400.00	0.00	0.00
69	VIVDS SET-UP SYSTEM	EA	1.00	1,000.00	1,000.00	1.00	1,000.00	1.00	1,000.00	0.00	0.00
70	VIVDS COMMUNICATION CABLE (COAXIAL)	LF	1,330.00	2.20	2,926.00	1,330.00	2,926.00	1,330.00	2,926.00	0.00	0.00
<b>SUBTOTAL - TRAFFIC</b>					<b>127,787.50</b>		<b>127,787.50</b>		<b>127,787.50</b>		<b>0.00</b>
<b>TRAFFIC CONTROL</b>											
71	BARRICADES, SIGNS & TRAF HANDLING	MO	3.00	2,500.00	7,500.00	3.00	7,500.00	3.00	7,500.00	0.00	0.00
72	CONSTRUCTING DETOURS	SY	209.00	30.00	6,270.00	209.00	6,270.00	209.00	6,270.00	0.00	0.00
73	WK ZN PAV MRK NON-REMOV (W) 4" (SLD)	LF	1,691.00	0.40	676.40	1,691.00	676.40	1,691.00	676.40	0.00	0.00
74	WK ZN PAV MRK NON-REMOV (W) 24" (SLD)	LF	42.00	4.00	168.00	42.00	168.00	42.00	168.00	0.00	0.00
75	WK ZN PAV MRK NON-REMOV (Y) 4" (SLD)	LF	2,855.00	0.40	1,142.00	2,855.00	1,142.00	2,855.00	1,142.00	0.00	0.00
76	WK ZN PAV MRK REMOV (W) 4" (SLD)	LF	851.00	0.45	382.95	0.00	0.00	0.00	0.00	0.00	0.00
77	WK ZN PAV MRK REMOV (Y) 4" (SLD)	LF	1,701.00	0.45	765.45	0.00	0.00	0.00	0.00	0.00	0.00
78	ELIM EXT PAV MRK & MRKS (4")	LF	2,500.00	0.70	1,750.00	2,500.00	1,750.00	2,500.00	1,750.00	0.00	0.00
79	ELIM EXT PAV MRK & MRKS (RAIS PAV MRKR)	EA	113.00	2.00	226.00	46.00	92.00	46.00	92.00	0.00	0.00
<b>SUBTOTAL - TRAFFIC CONTROL</b>					<b>18,880.80</b>		<b>17,598.40</b>		<b>17,598.40</b>		<b>0.00</b>

**CONTRACTOR:** Durwood Greene Construction Co.  
P. O. Box 1338  
Stafford, Texas 77497-1338

**OWNER:** Fort Bend County Engineering  
1124 Blume Road  
Rosenberg, Texas 77417

**DATE:** 10/02/2012  
**INVOICE NO.:** 201209-113  
**JOB NO.:** 1749  
**EST. NO.:** 6 - Final  
Rev. 1

**ENGINEER:** TEDSI Infrastructure Group  
10260 Westheimer, Suite 460  
Houston, TX 77042

**PROJECT:** Harlem Road at US 90A

ITEM	DESCRIPTION	UNIT	CONTRACT QUANTITY	UNIT PRICE	CONTRACT AMOUNT	COMPLETED TO DATE QUANTITY	COMPLETED TO DATE AMOUNT	COMPLETE LAST ESTIMATE QUANTITY	COMPLETE LAST ESTIMATE AMOUNT	COMPLETE THIS ESTIMATE QUANTITY	COMPLETE THIS ESTIMATE AMOUNT
SWPPP											
80	BLOCK SODDING	SY	1,382.00	3.50	4,837.00	495.00	1,732.50	495.00	1,732.50	0.00	0.00
81	DRILL SEEDING (PERM) (URBAN) (CLAY)	SY	8,651.00	0.30	2,595.30	8,651.00	2,595.30	8,651.00	2,595.30	0.00	0.00
82	VEGETATIVE WATERING	MG	502.00	5.00	2,510.00	0.00	0.00	0.00	0.00	0.00	0.00
83	CONSTRUCTION EXITS (INSTALL) (TY 1)	SY	312.00	11.00	3,432.00	312.00	3,432.00	312.00	3,432.00	0.00	0.00
84	CONSTRUCTION EXITS (REMOVE)	SY	312.00	5.00	1,560.00	312.00	1,560.00	312.00	1,560.00	0.00	0.00
85	TEMPORARY SEDIMENT CONTROL FENCE	LF	790.00	3.00	2,370.00	395.00	1,185.00	395.00	1,185.00	0.00	0.00
SUBTOTAL - SWPPP					17,304.30	10,504.80		10,504.80		0.00	
CHANGE ORDER NO.1											
3	RC PIPE (CL III) (18")	LF	4.00	72.00	288.00	4.00	288.00	0.00	0.00	4.00	288.00
4	RC PIPE (CL III) (24")	LF	11.00	85.00	935.00	11.00	935.00	0.00	0.00	11.00	935.00
10	LIME (HYD, COM OR QK) (SLRY) OR QK (DRY)	TON	14.26	150.00	2,139.00	14.26	2,139.00	0.00	0.00	14.26	2,139.00
13	D-GR HMA (QCQA) TY-D SAC-A PG76-22	TON	316.66	87.00	27,549.42	316.66	27,549.42	0.00	0.00	316.66	27,549.42
35	RELOCATE SM RD SN SUP & AM TY 10BWG	EA	1.00	400.00	400.00	1.00	400.00	0.00	0.00	1.00	400.00
38	REFL PAV MKR TY I (W) 4" (SLD) (100 MIL)	LF	1,854.00	0.70	1,297.80	1,854.00	1,297.80	0.00	0.00	1,854.00	1,297.80
39	REFL PAV MKR TY I (W) 8" (SLD) (100 MIL)	LF	315.00	2.00	630.00	315.00	630.00	0.00	0.00	315.00	630.00
40	REFL PAV MKR TY I (W) 24" (SLD) (100 MIL)	LF	76.00	10.00	760.00	76.00	760.00	0.00	0.00	76.00	760.00
41	REFL PAV MKR TY I (W) (ARROW) (100 MIL)	EA	4.00	170.00	680.00	4.00	680.00	0.00	0.00	4.00	680.00
46	REFL PAV MKR TY I (Y) 4" (SLD) (100 MIL)	LF	1,440.00	0.70	1,008.00	1,440.00	1,008.00	0.00	0.00	1,440.00	1,008.00
48	REFL PAV MKR TY I-C	EA	53.00	4.00	212.00	53.00	212.00	0.00	0.00	53.00	212.00
49	REFL PAV MKR TY II-A-A	EA	55.00	4.00	220.00	55.00	220.00	0.00	0.00	55.00	220.00
50	REFL PAV MKR TY II-C-R	EA	80.00	4.00	320.00	80.00	320.00	0.00	0.00	80.00	320.00
	REFL PAV MKR TY I (Y) 24" (SLD) (100 MIL)	LF	110.00	10.00	1,100.00	110.00	1,100.00	0.00	0.00	110.00	1,100.00

**CONTRACTOR:** Durwood Greene Construction Co.  
P. O. Box 1338  
Stafford, Texas 77497-1338

**OWNER:** Fort Bend County Engineering  
1124 Blume Road  
Rosenberg, Texas 77417

**DATE:** 10/02/2012  
**INVOICE NO.:** 201209-113  
**JOB NO.:** 1749  
**EST. NO.:** 6 - Final  
Rev. 1

**ENGINEER:** TEDSI Infrastructure Group  
10280 Westheimer, Suite 460  
Houston, TX 77042

**PROJECT:** Harlem Road at US 90A

ITEM	DESCRIPTION	UNIT	CONTRACT QUANTITY	UNIT PRICE	CONTRACT AMOUNT	COMPLETED TO DATE QUANTITY	COMPLETED TO DATE AMOUNT	COMPLETE LAST ESTIMATE QUANTITY	COMPLETE LAST ESTIMATE AMOUNT	COMPLETE THIS ESTIMATE QUANTITY	COMPLETE THIS ESTIMATE AMOUNT
71	BARRICADES, SIGNS & TRAF HANDLING	MO	2.00	2,500.00	5,000.00	2.00	5,000.00	0.00	0.00	2.00	5,000.00
73	WK ZN PAV MRK NON-REMOV (W) 4" (SLD)	LF	10,024.00	0.40	4,009.60	10,024.00	4,009.60	0.00	0.00	10,024.00	4,009.60
74	WK ZN PAV MRK NON-REMOV (W) 24" (SLD)	LF	251.00	4.00	1,004.00	251.00	1,004.00	0.00	0.00	251.00	1,004.00
75	WK ZN PAV MRK NON-REMOV (Y) 4" (SLD)	LF	9,387.00	0.40	3,754.80	9,387.00	3,754.80	0.00	0.00	9,387.00	3,754.80
78	ELIM EXT PAV MRK & MRKS (4")	LF	4,048.00	0.70	2,833.60	4,048.00	2,833.60	0.00	0.00	4,048.00	2,833.60
	WORK ZONE ARROW	EA	10.00	300.00	3,000.00	10.00	3,000.00	0.00	0.00	10.00	3,000.00
	WORK ZONE "ONLY"	EA	4.00	300.00	1,200.00	4.00	1,200.00	0.00	0.00	4.00	1,200.00
	WORK ZONE RAILROAD CROSSING	EA	5.00	300.00	1,500.00	5.00	1,500.00	0.00	0.00	5.00	1,500.00
	ARROW BOARD RENTAL	MO	1.00	550.00	550.00	1.00	550.00	0.00	0.00	1.00	550.00
<b>SUBTOTAL - CHANGE ORDER NO. 1</b>					<u>60,391.22</u>		<u>60,391.22</u>		<u>0.00</u>		<u>60,391.22</u>
<b>GRAND TOTAL</b>					<u>890,286.82</u>		<u>873,182.27</u>		<u>812,791.05</u>		<u>60,391.22</u>

### SUMMARY

Total Amount Earned To Date	873,182.27	812,791.05	60,391.22
Less 0% Retainage	0.00	(81,279.11)	81,279.11
Net Amount Due After Retainage	873,182.27	731,511.94	141,670.33
Less Previous Estimates	731,511.94	731,511.94	0.00
Net Amount Due	<u>141,670.33</u>	<u>0.00</u>	<u>141,670.33</u>

Engineer Approval: \_\_\_\_\_

Date: \_\_\_\_\_

## CONDITIONAL WAIVER AND RELEASE ON FINAL PAYMENT

**Project:** Widening of Harlem Road at US 90A  
**Job No.:** 1749

On receipt by the signer of this document of a check from Fort Bend Co., Texas in the sum of \$141,670.33 payable to Durwood Greene Construction Co. and when the check has been properly endorsed and has been paid by the bank on which it is drawn, this document becomes effective to release any mechanic's lien right, any right arising from a payment bond that complies with a state or federal statute, any common law payment bond right, any claim for payment, and any rights under any similar ordinance, rule, or statute related to claim or payment rights for persons in the signer's position that the signer has on the property of Fort Bend Co., Texas located at Fort Bend County to the following extent: Widening of Harlem Road at US 90A.

This release covers the final payment to the signer for all labor, services, equipment, or materials furnished to the property or Fort Bend Co., Texas.

Before any recipient of this document relies on this document, the recipient should verify evidence of payment to the signer.

The signer warrants that the signer has already paid or will use the funds received from this final payment to promptly pay in full all of the signer's laborers, subcontractors, materialmen, and suppliers for all work, materials, equipment, or services provided for or to the above referenced project up to the date of this waiver and release.

Date January 10, 2013


~~Durwood Greene Construction Co.~~

By Richard K. Townsend

Title: Secretary/Treasurer

IN WITNESS WHERE OF the undersigned has hereto set his hand and seal, this

10th day of January, 2013.



My commission expires 7-2-2016

Jonathan Greene  
Notary Signature

# CONSENT OF SURETY TO REDUCTION IN OR PARTIAL RELEASE OF RETAINAGE

AIA DOCUMENT G707 A

BOND NO. 8228-93-41

OWNER  
ARCHITECT  
CONTRACTOR  
SURETY  
OTHER

PROJECT: Fort Bend County Bid 12-018, Widening of Harlem Road at Highway 90A

TO (Owner)

ARCHITECT'S PROJECT NO:

Fort Bend County Purchasing Agent  
301 Jackson Street, Suite 201  
Richmond, Texas 77469

CONTRACT FOR:

CONTRACT DATE:

In accordance with the provisions of the Contract between the Owner and the Contractor as indicated above, the  
(here insert name and address of Surety as it appears in the bond).

Federal Insurance Company  
15 Mountain View Road  
Warren, NJ 07059

, SURETY,

on bond of (here insert name and address of Contractor as it appears in the bond)

Durwood Greene Construction Co.  
PO Box 1338  
Stafford, TX 77497

, CONTRACTOR,

hereby approves the reduction in or partial release of retaining to the Contractor as follows:

Retainage is reduced from 10% to 0%

The Surety agrees that such reduction in or partial release of retaining to the Contractor shall not relieve the Surety of any  
of its obligations to (here insert name and address of Owner)

Fort Bend County Purchasing Agent  
301 Jackson Street, Suite 201  
Richmond, Texas 77469

, OWNER,

as set forth in the said surety's bond.

IN WITNESS WHEREOF,  
the Surety has hereunto set its hand this


9<sup>th</sup>

day of January

2013

Federal Insurance Company

Surety

  
Signature of Authorized Representative  
Vickie Lacy, Attorney-in-Fact  
Title

BY:   
(Seal) Heather Noles



**Chubb  
Surety**

**POWER  
OF  
ATTORNEY**

**Federal Insurance Company  
Vigilant Insurance Company  
Pacific Indemnity Company**


**Attn: Surety Department  
15 Mountain View Road  
Warren, NJ 07059**

Know All by These Presents, That **FEDERAL INSURANCE COMPANY**, an Indiana corporation, **VIGILANT INSURANCE COMPANY**, a New York corporation, and **PACIFIC INDEMNITY COMPANY**, a Wisconsin corporation, do each hereby constitute and appoint **Joseph Aulbert, Marc W. Boots, Richard Covington, Vickie Lacy, Jessica Mann, Heather Noles, P. T. Osburn and Maria D. Zuniga of Houston, Texas**

each as their true and lawful Attorney- in- Fact to execute under such designation in their names and to affix their corporate seals to and deliver for and on their behalf as surety thereon or otherwise, bonds and undertakings and other writings obligatory in the nature thereof (other than bail bonds) given or executed in the course of business, and any instruments amending or altering the same, and consents to the modification or alteration of any instrument referred to in said bonds or obligations.

In Witness Whereof, said **FEDERAL INSURANCE COMPANY, VIGILANT INSURANCE COMPANY, and PACIFIC INDEMNITY COMPANY** have each executed and attested these presents and affixed their corporate seals on this **25th** day of **July, 2012**.

  
Kenneth C. Wendel, Assistant Secretary

  
David B. Norris, Jr., Vice President

STATE OF NEW JERSEY  
County of Somerset


ss.

On this **25th** day of **July, 2012** before me, a Notary Public of New Jersey, personally came Kenneth C. Wendel, to me known to be Assistant Secretary of **FEDERAL INSURANCE COMPANY, VIGILANT INSURANCE COMPANY, and PACIFIC INDEMNITY COMPANY**, the companies which executed the foregoing Power of Attorney, and the said Kenneth C. Wendel, being by me duly sworn, did depose and say that he is Assistant Secretary of **FEDERAL INSURANCE COMPANY, VIGILANT INSURANCE COMPANY, and PACIFIC INDEMNITY COMPANY** and knows the corporate seals thereof, that the seals affixed to the foregoing Power of Attorney are such corporate seals and were thereto affixed by authority of the By- Laws of said Companies; and that he signed said Power of Attorney as Assistant Secretary of said Companies by like authority; and that he is acquainted with David B. Norris, Jr., and knows him to be Vice President of said Companies; and that the signature of David B. Norris, Jr., subscribed to said Power of Attorney is in the genuine handwriting of David B. Norris, Jr., and was thereto subscribed by authority of said By- Laws and in deponent's presence.

Notarial Seal



**KATHERINE J. ADELAAR**  
**NOTARY PUBLIC OF NEW JERSEY**  
No. 2316685  
Commission Expires July 16, 2014

  
Notary Public

# **CERTIFICATION**

Extract from the By- Laws of **FEDERAL INSURANCE COMPANY, VIGILANT INSURANCE COMPANY, and PACIFIC INDEMNITY COMPANY**:

"All powers of attorney for and on behalf of the Company may and shall be executed in the name and on behalf of the Company, either by the Chairman or the President or a Vice President or an Assistant Vice President, jointly with the Secretary or an Assistant Secretary, under their respective designations. The signature of such officers may be engraved, printed or lithographed. The signature of each of the following officers: Chairman, President, any Vice President, any Assistant Vice President, any Secretary, any Assistant Secretary and the seal of the Company may be affixed by facsimile to any power of attorney or to any certificate relating thereto appointing Assistant Secretaries or Attorneys- in- Fact for purposes only of executing and attesting bonds and undertakings and other writings obligatory in the nature thereof, and any such power of attorney or certificate bearing such facsimile signature or facsimile seal shall be valid and binding upon the Company and any such power so executed and certified by such facsimile signature and facsimile seal shall be valid and binding upon the Company with respect to any bond or undertaking to which it is attached."

I, Kenneth C. Wendel, Assistant Secretary of **FEDERAL INSURANCE COMPANY, VIGILANT INSURANCE COMPANY, and PACIFIC INDEMNITY COMPANY** (the "Companies") do hereby certify that

- (i) the foregoing extract of the By- Laws of the Companies is true and correct,
- (ii) the Companies are duly licensed and authorized to transact surety business in all 50 of the United States of America and the District of Columbia and are authorized by the U.S. Treasury Department; further, Federal and Vigilant are licensed in Puerto Rico and the U.S. Virgin Islands, and Federal is licensed in American Samoa, Guam, and each of the Provinces of Canada except Prince Edward Island; and
- (iii) the foregoing Power of Attorney is true, correct and in full force and effect.

Given under my hand and seals of said Companies at Warren, NJ this **9th** day of **January, 2013**



  
Kenneth C. Wendel, Assistant Secretary

IN THE EVENT YOU WISH TO NOTIFY US OF A CLAIM, VERIFY THE AUTHENTICITY OF THIS BOND OR NOTIFY US OF ANY OTHER MATTER, PLEASE CONTACT US AT ADDRESS LISTED ABOVE, OR BY Telephone (908) 903- 3493 Fax (908) 903- 3656 e-mail: [surety@chubb.com](mailto:surety@chubb.com)

**CONSENT OF  
SURETY COMPANY  
TO FINAL PAYMENT**

AIA DOCUMENT G707

Bond No. 8228-93-41

OWNER  
ARCHITECT  
CONTRACTOR  
SURETY  
OTHER

PROJECT: Fort Bend County Bid 12-018, Widening of Harlem Road at Highway 90A

TO (Owner)

ARCHITECT'S PROJECT NO:

Fort Bend County Purchasing Agent  
301 Jackson Street, Suite 201  
Richmond, Texas 77469

CONTRACT FOR:

CONTRACT DATE:

In accordance with the provisions of the Contract between the Owner and the Contractor as indicated above, the  
(here insert name and address of Surety Company).

Federal Insurance Company  
15 Mountain View Road  
Warren, NJ 07059

, SURETY,

on bond of (here insert name and address of Contractor)

Durwood Greene Construction Co.  
PO Box 1338  
Stafford, TX 77497

, CONTRACTOR,

hereby approves of the final payment to the Contractor, and agrees that final payment to the Contractor shall not relieve the  
Surety Company of any of its obligations to (here insert name and address of Owner)

Fort Bend County Purchasing Agent  
301 Jackson Street, Suite 201  
Richmond, Texas 77469

, OWNER,

as set forth in the said Surety Company's bond.

IN WITNESS WHEREOF,

the Surety Company has hereunto set its hand this 9<sup>th</sup>

day of January

2013

Witness:  
(Seal):

Heather Noles

Federal Insurance Company  
Surety Company

Signature of Authorized Representative  
Vickie Lacy, Attorney-in-Fact

NOTE: This form is to be used as a companion document to AIA DOCUMENT G706, CONTRACTOR'S AFFIDAVIT OF  
PAYMENT OF DEBTS AND CLAIMS, Current Edition



**Chubb  
Surety**

**POWER  
OF  
ATTORNEY**

**Federal Insurance Company  
Vigilant Insurance Company  
Pacific Indemnity Company**


**Attn: Surety Department  
15 Mountain View Road  
Warren, NJ 07059**

Know All by These Presents, That **FEDERAL INSURANCE COMPANY**, an Indiana corporation, **VIGILANT INSURANCE COMPANY**, a New York corporation, and **PACIFIC INDEMNITY COMPANY**, a Wisconsin corporation, do each hereby constitute and appoint **Joseph Aulbert, Marc W. Boots, Richard Covington, Vickie Lacy, Jessica Mann, Heather Noles, P. T. Osburn and Maria D. Zuniga of Houston, Texas**

each as their true and lawful Attorney-in-Fact to execute under such designation in their names and to affix their corporate seals to and deliver for and on their behalf as surety thereon or otherwise, bonds and undertakings and other writings obligatory in the nature thereof (other than bail bonds) given or executed in the course of business, and any instruments amending or altering the same, and consents to the modification or alteration of any instrument referred to in said bonds or obligations.

In Witness Whereof, said **FEDERAL INSURANCE COMPANY, VIGILANT INSURANCE COMPANY, and PACIFIC INDEMNITY COMPANY** have each executed and attested these presents and affixed their corporate seals on this **25th** day of **July, 2012**.

  
Kenneth C. Wendel, Assistant Secretary

  
David B. Norris, Jr., Vice President

STATE OF NEW JERSEY

ss.

County of Somerset

On this **25th** day of **July, 2012** before me, a Notary Public of New Jersey, personally came Kenneth C. Wendel, to me known to be Assistant Secretary of **FEDERAL INSURANCE COMPANY, VIGILANT INSURANCE COMPANY, and PACIFIC INDEMNITY COMPANY**, the companies which executed the foregoing Power of Attorney, and the said Kenneth C. Wendel, being by me duly sworn, did depose and say that he is Assistant Secretary of **FEDERAL INSURANCE COMPANY, VIGILANT INSURANCE COMPANY, and PACIFIC INDEMNITY COMPANY** and knows the corporate seals thereof, that the seals affixed to the foregoing Power of Attorney are such corporate seals and were thereto affixed by authority of the By-Laws of said Companies; and that he signed said Power of Attorney as Assistant Secretary of said Companies by like authority; and that he is acquainted with David B. Norris, Jr., and knows him to be Vice President of said Companies; and that the signature of David B. Norris, Jr., subscribed to said Power of Attorney is in the genuine handwriting of David B. Norris, Jr., and was thereto subscribed by authority of said By-Laws and in deponent's presence.

Notarial Seal



**KATHERINE J. ADELAAR**  
**NOTARY PUBLIC OF NEW JERSEY**  
No. 2316685  
Commission Expires July 16, 2014

  
Notary Public

**CERTIFICATION**

Extract from the By-Laws of **FEDERAL INSURANCE COMPANY, VIGILANT INSURANCE COMPANY, and PACIFIC INDEMNITY COMPANY**:

"All powers of attorney for and on behalf of the Company may and shall be executed in the name and on behalf of the Company, either by the Chairman or the President or a Vice President or an Assistant Vice President, jointly with the Secretary or an Assistant Secretary, under their respective designations. The signature of such officers may be engraved, printed or lithographed. The signature of each of the following officers: Chairman, President, any Vice President, any Assistant Vice President, any Secretary, any Assistant Secretary and the seal of the Company may be affixed by facsimile to any power of attorney or to any certificate relating thereto appointing Assistant Secretaries or Attorneys-in-Fact for purposes only of executing and attesting bonds and undertakings and other writings obligatory in the nature thereof, and any such power of attorney or certificate bearing such facsimile signature or facsimile seal shall be valid and binding upon the Company and any such power so executed and certified by such facsimile signature and facsimile seal shall be valid and binding upon the Company with respect to any bond or undertaking to which it is attached."

I, Kenneth C. Wendel, Assistant Secretary of **FEDERAL INSURANCE COMPANY, VIGILANT INSURANCE COMPANY, and PACIFIC INDEMNITY COMPANY** (the "Companies") do hereby certify that

- (i) the foregoing extract of the By-Laws of the Companies is true and correct,
- (ii) the Companies are duly licensed and authorized to transact surety business in all 50 of the United States of America and the District of Columbia and are authorized by the U.S. Treasury Department; further, Federal and Vigilant are licensed in Puerto Rico and the U.S. Virgin Islands, and Federal is licensed in American Samoa, Guam, and each of the Provinces of Canada except Prince Edward Island; and
- (iii) the foregoing Power of Attorney is true, correct and in full force and effect.

Given under my hand and seals of said Companies at Warren, NJ this **9th** day of **January, 2013**



  
Kenneth C. Wendel, Assistant Secretary

IN THE EVENT YOU WISH TO NOTIFY US OF A CLAIM, VERIFY THE AUTHENTICITY OF THIS BOND OR NOTIFY US OF ANY OTHER MATTER, PLEASE CONTACT US AT ADDRESS LISTED ABOVE, OR BY Telephone (908) 903-3493 Fax (908) 903-3656 e-mail: surety@chubb.com