

Reliable Signal
 & Lighting Solutions, LLC

APR - 8 2013

LETTER OF TRANSMITTAL

P.O. Box 2757
Pearland, Texas 77588
Phone: (281) 997-1111

To: **Fort Bend County**
Attn. Nathan Hatcher
1124 Blume Road
Rosenberg, Texas 77471

Date: 4/5/2013	Application for Payment RSLS Project No. 16308
Project Name: Fry Rd @ Center Village Drive Project No.: 13-011 RSLS Proj. No. 16308	
Project Name: Gaston Road @ Falcon Landing Boulevard Project No.: 13-014 RSLS Proj. No. 16305	

We are faxing you ☐

We are sending you ☒ Attached ☐ Under separate cover via _____ the following items:

☐ Shop Drawings ☐ Prints ☐ Plans ☐ Samples ☐ Specifications

☐ Copy of Letter ☐ Change Order ☒ Estimate & Cert for Payment and Assoc. documents

Date	Set	Description
4/5/2013	1	Fry Road @ Center Village Drive - Estimate & Certificate for Payment, Affidavit of Bills & Waiver of Lien, Invoice #1439 & Monthly Statement of Quantities
4/5/2013	1	Gaston Road @ Falcon Landing Blvd. - Estimate & Certificate for Payment, Affidavit of Bills & Waiver of Lien, Invoice #1475 & Monthly Statement of Quantities
4/5/2013	2	Change Order No. 01
4/5/2013	1	Fry Road @ Center Village Drive - Estimate & Certificate for Payment, Affidavit of Bills & Waiver of Lien, Invoice #1474 & Monthly Statement of Quantities

THESE ARE TRANSMITTED as checked below:

☐ For approval ☐ Approved as submitted ☐ Resubmit _____ copies for approval
☐ For your use ☐ Approved as noted ☐ Submit _____ copies for distribution
☐ As you requested ☐ Returned for Corrections ☐ Returned _____ corrected prints
☐ For review and comment ☐ _____

☐ FOR BIDS DUE _____ 20____. ☐ PRINTS RETURNED AFTER LOAN TO US

Message: _____

Received

By: _____

Signed by: Larry Oriedo

Estimate and Certification for Payment

Z:\Reliable Signal\16308 Fry Road @ Village Center (FBC)\Payment Application Form - 03-25-2013 Fry Road @ Village Center.doc

AFFIDAVIT OF BILLS PAID AND WAIVER OF LIEN

STATE OF TEXAS

COUNTY OF FORT BEND

Whereas, the undersigned Reliable Signal ("Contractor") has been employed Fort Bend County for the Project known as:

"Fort Bend County- Fry Road at Center Village Drive- Project No. 13-011"

In consideration of Payment on the above reference contract, in the amount of \$51,300.45, as of March 25, 2013, Contractor hereby represents and warrants that it (i) has made or provided for proper payment of all Contractor, labor and materials; and (ii) that as of the date hereof, Contractor has received no notice of any claim for mechanic's or other lien arising as a result of the work.

Reliable Signal

Contractor

By:


Larry Ouedo
Signature

4/5/2013
Date

Larry Ouedo - Vice President
Printed Name/Title

SUBSCRIBED AND SWORN BEFORE ME THIS 5th day of April, 2013 to certify which witness by my hand and seal of office.

Nancy Chigula
Signature of Notary





**Reliable Signal
& Lighting Solutions, LLC**

INVOICE

1474

NAME: Fort Bend County/ Nathan Hatcher
ADDRESS: 1124 Blume Road
Rosenberg, Texas 77471

DATE: 3/25/2013
PHONE: _____

PROJECT NAME: Fry Road at Center Village Drive

ESTIMATE #: 2 JOB # 13-001 PO # 97109

BILLING PERIOD FROM: 2/26/2013 THRU 3/25/2013

ORIGINAL SUBCONTRACT AMOUNT: \$ 151,590.00

APPROVED CHANGE ORDERS:

<u>CO 1</u>	\$ <u>11,370.00</u>
_____	_____
_____	_____
_____	_____

CURRENT CONTRACT AMOUNT: \$ 162,960.00

PERFORMED TO DATE: \$ 114,003.50

LESS RETAINAGE: 10% \$ 11,400.35

BALANCE: \$ 102,603.15

LESS AMOUNT PREVIOUSLY INVOICED: \$ 51,302.70

NET DUE THIS BILLING: \$ 51,300.45

CURRENT BILLING

PERFORMED TO DATE: \$ 57,000.50

LESS RETAINAGE: 10% \$ 5,700.05

BALANCE: \$ 51,300.45

**P.O. BOX 2757
PEARLAND, TEXAS 77588**

**OFFICE (281) 997-1111
FAX (281) 754-4381**

Submitted to Fort Bend County

Monthly Statement of Quantities (to be attached to Pay Application)

Name: Reliable Signal & Lighting Solutions, LLC.	Month: March 2013
Job: Fry Rd @ Village Center	Pay Application #: 02

RSLS JOB #

16308

Bid Item	Description of item	Contract Qty	Unit Price	Previous Qty	Qty This Period	Total Qty To Date	Dollars This Period	TOTAL TO DATE
104	2001 REMOVING CONC (PAV)	50	\$ 72.00	0	50	50	\$ 3,600.00	\$ 3,600.00
104	2036 REMOVING CONC (SIDEWALK OR RAMP)	42	\$ 23.00	0	66	66	\$ 1,518.00	\$ 1,518.00
110	2001 EXCAVATION (ROADWAY)	100	\$ 42.00	0	100	100	\$ 4,200.00	\$ 4,200.00
160	2004 FURN/PLACE TOPSOIL (6")	10	\$ 2.00	0	10	10	\$ 20.00	\$ 20.00
162	2002 BLOCK SODDING	10	\$ 3.00	0	0	0	\$ -	\$ -
276	2226 CM TRT (PT MIX) (CL M) (TY A) (GR 4) (8")	150	\$ 24.00	0	150	150	\$ 3,600.00	\$ 3,600.00
360	2026 CONC PAV (JOINT REINF) (10")	150	\$ 90.00	0	150	150	\$ 13,500.00	\$ 13,500.00
416	2032 DRILL SHAFT (TRF SIG POLE) (36IN)	56.8	\$ 160.00	56.8	0	56.8	\$ -	\$ 9,088.00
500	2001 MOBILIZATION	1	\$ 10,000.00	0.75	0	0.75	\$ -	\$ 7,500.00
502	XXXX BARRICADES, SIGNS & TRAFFIC HANDLING	1	\$ 4,000.00	1	1	2	\$ 4,000.00	\$ 8,000.00
529	2006 CONC CURB (MONO) (TY II)	130	\$ 14.20	0	130	130	\$ 1,846.00	\$ 1,846.00
531	2010 CURB RAMS (TY 7)	8	\$ 1,550.00	0	11	11	\$ 17,050.00	\$ 17,050.00
531	2019 CONC SIEWALKS (4.5")	28	\$ 108.00	0	38	38	\$ 4,104.00	\$ 4,104.00
618	2034 CONDT (PVC) (SCHD 80) (2")	55	\$ 8.00	53	0	53	\$ -	\$ 424.00
618	2035 CONDT (PVC) (SCHD 80) (2") (BORE)	445	\$ 9.00	301	0	301	\$ -	\$ 2,709.00
618	2038 CONDT (PVC) (SCHD 80) (3")	85	\$ 13.00	53	0	53	\$ -	\$ 689.00
618	2039 CONDT (PVC) (SCHD 80) (3") (BORE)	335	\$ 13.00	301	0	301	\$ -	\$ 3,913.00
618	2052 CONDT (RM) (2")	150	\$ 10.00	218	0	218	\$ -	\$ 2,180.00
620	2007 ELEC CONDUCTOR (NO. 4) BARE	175	\$ 1.50	0	125	125	\$ 187.50	\$ 187.50
620	2008 ELEC CONDUCTOR (NO. 4) INSULATED	350	\$ 1.50	0	250	250	\$ 375.00	\$ 375.00
620	2009 ELEC CONDUCTOR (NO. 6) BARE	620	\$ 1.00	0	0	0	\$ -	\$ -
621	2004 TRAY CABLE (4 CONDR) (12 AWG)	600	\$ 1.20	0	0	0	\$ -	\$ -
624	2004 GROUND BOX TY 2 (243636) W/ APRON	1	\$ 1,200.00	1	0	1	\$ -	\$ 1,200.00
624	2014 GROUND BOX TY D (162922) W/ APRON	3	\$ 700.00	3	0	3	\$ -	\$ 2,100.00
628	2101 ELC SRV TY D 120 / 240 / 070 (NS) SS (E) SP (U)	1	\$ 3,000.00	0	1	1	\$ 3,000.00	\$ 3,000.00
644	XXXX ROADWAY SIGN & POLE (FORT BEND COUNTY STANDARDS)	8	\$ 620.00	0	0	0	\$ -	\$ -
644	2060 REMOVE SM RD SN SUP & AM	2	\$ 110.00	0	0	0	\$ -	\$ -
666	2003 REFL PAV MRK TY I (W) 4" (BRK) (100MIL)	450	\$ 0.40	0	0	0	\$ -	\$ -
666	2012 REFL PAV MRK TY I (W) 4" (SLD) (100MIL)	160	\$ 0.40	0	0	0	\$ -	\$ -
666	2036 REFL PAV MRK TY I (W) 8" (SLD) (100MIL)	180	\$ 0.90	0	0	0	\$ -	\$ -
666	2042 REFL PAV MRK TY I (W) 12" (SLD) (100MIL)	655	\$ 2.20	0	0	0	\$ -	\$ -
666	2048 REFL PAV MRK TY I (W) 24" (SLD) (100MIL)	120	\$ 4.40	0	0	0	\$ -	\$ -

Submitted to Fort Bend County

Monthly Statement of Quantities (to be attached to Pay Application)

Name: Reliable Signal & Lighting Solutions, LLC.	Month: March 2013
Job: Fry Rd @ Village Center	Pay Application #: 02

RSLs JOB #

16308

Bid Item	Description of Item	Contract Qty	Unit Price	Previous Qty	Qty This Period	Total Qty To Date	Dollars This Period	TOTAL TO DATE
666	2054 REFL PAV MRK TY I (W) (ARROW) (100MIL)	2	\$ 105.50	0	0	0	\$ -	\$ -
666	2096 REFL PAV MRK TY I (W) (WORD) (100MIL)	2	\$ 138.50	0	0	0	\$ -	\$ -
666	2188 REFL PAV MRK TY II (Y) (MED NOSE)	4	\$ 70.25	0	0	0	\$ -	\$ -
666	2189 PAVEMENT SEALER 4"	610	\$ 0.10	0	0	0	\$ -	\$ -
666	2191 PAVEMENT SEALER 8"	170	\$ 0.20	0	0	0	\$ -	\$ -
666	2193 PAVEMENT SEALER 12"	655	\$ 1.10	0	0	0	\$ -	\$ -
666	2195 PAVEMENT SEALER 24"	120	\$ 2.20	0	0	0	\$ -	\$ -
666	2219 PAVEMENT SEALER (ARROW)	2	\$ 38.50	0	0	0	\$ -	\$ -
666	2220 PAVEMENT SEALER (WORD)	2	\$ 38.50	0	0	0	\$ -	\$ -
672	2017 REFL PAV MRKR TY II - C - R	62	\$ 5.00	0	0	0	\$ -	\$ -
677	2001 ELIM EXT PAV MRK & MRKS (4")	450	\$ 0.35	0	0	0	\$ -	\$ -
678	2001 PAV SURF PREP FOR MRK (4")	610	\$ 0.15	0	0	0	\$ -	\$ -
678	2003 PAV SURF PREP FOR MRK (8")	170	\$ 0.30	0	0	0	\$ -	\$ -
678	2004 PAV SURF PREP FOR MRK (12")	655	\$ 0.50	0	0	0	\$ -	\$ -
678	2006 PAV SURF PREP FOR MRK (24")	120	\$ 1.50	0	0	0	\$ -	\$ -
678	2007 PAV SURF PREP FOR MRK (ARROW)	2	\$ 37.75	0	0	0	\$ -	\$ -
678	2012 PAV SURF PREP FOR MRK (MED NOSE)	4	\$ 11.00	0	0	0	\$ -	\$ -
678	2018 PAV SURF PREP FOR MRK (WORD)	2	\$ 37.50	0	0	0	\$ -	\$ -
680	2002 INSTALL HWY TRF SIG (ISOLATED) (SUPPLIED BY FORT BEND COUNTY)	1	\$ 6,800.00	0	0	0	\$ -	\$ -
682	2001 BACK PLATE (12") (3 SEC)	8	\$ 50.00	0	0	0	\$ -	\$ -
682	2002 BACK PLATE (12") (4 SEC)	2	\$ 85.00	0	0	0	\$ -	\$ -
682	2014 PED SIG SEC (12") LED (2 INDICATIONS)	8	\$ 300.00	0	0	0	\$ -	\$ -
682	2022 VEH SIG SEC (12") LED (GRN ARW)	2	\$ 209.00	0	0	0	\$ -	\$ -
682	2023 VEH SIG SEC (12") LED (GRN)	8	\$ 211.00	0	0	0	\$ -	\$ -
682	2024 VEH SIG SEC (12") LED (YEL ARW)	2	\$ 506.00	0	0	0	\$ -	\$ -
682	2025 VEH SEC (12") LED (TEL)	8	\$ 207.00	0	0	0	\$ -	\$ -
682	2026 VEH SEC (12") LED (RED ARW)	4	\$ 200.00	0	0	0	\$ -	\$ -
682	2027 VEH SIG SEC (12") LED (RED)	8	\$ 200.00	0	0	0	\$ -	\$ -
684	2007 TRF SIG CBL (TY A) (12AWG) (2 CONDR)	1380	\$ 0.75	0	0	0	\$ -	\$ -
684	2009 TRF SIG CBL (TY A) (12 AWG) (4 CONDR)	1430	\$ 1.10	0	0	0	\$ -	\$ -
684	2012 TRF SIG CBL (TY A) (12 AWG) (7 CONDR)	1445	\$ 1.60	0	0	0	\$ -	\$ -
686	2031 INS TRF SIG PL AM (S) 1 ARM (32')	1	\$ 4,700.00	1	0	1	\$ -	\$ 4,700.00

Monthly Statement of Quantities (to be attached to Pay Application)

RSLS JOB # 16308

Page 3 of 3