

BAILEY **FM130339**
ARCHITECTS

PO# 91520
R# 231497

OK to pay
6/11/13

55 Waugh Drive, Suite 450
Houston, Texas 77007

Tel 713.524.2155
Fax 713.524.3947

www.baileyarchitects.com

Fort Bend County
Facilities Mgmt & Planning Dept
301 Jackson Street
Richmond, TX 77469
Attn: Don Brady Director

May 31, 2013
Invoice No: 11
Project No: 12010

Re: FBC Library Administration Bldg

P O #91520

Professional Services for the period May 1, 2013 to May 31, 2013

Architectural Services

Description	Contract Amount	Percent Complete	Fee Earned to Date	Previously Billed	Current Amount Due
Schematic Design	37,160.00	100.00%	37,160.00 ✓	37,160.00	0.00
Design Development	50,590.00	100.00%	50,590.00 ✓	50,590.00	0.00
Construction Documents	71,840.00	100.00%	71,840.00 ✓	71,840.00	0.00
Negotiations	5,330.00	100.00%	5,330.00 ✓	5,330.00	0.00
Construction Admin	40,280.00	4.00%	1,611.20 ✓	0.00	1,611.20
	205,200.00		166,531.20	164,920.00	1,611.20 ✓

Total Architectural Services

\$1,611.20

Reimbursable Expenses

Reproduction/Printing 270.97 ✓

Total Reimbursable Expenses \$270.97 ✓

Total Amount Due this Invoice

\$1,882.17

Wangh

Approved Mark Brown

RECEIVED

JUN 11 2013

BY: TB
Texas Society of Architects Firm of the Year 2001
Member US Green Building Council

AIA/Houston Firm of the Year 2001
Member American Institute of Architects