

FM130551

STOA

OK to pay
9/25/13

STOA/Golemon/Bolullo, Architect
6001 Savoy Drive,
Suite 100
Houston, Texas, 77036
713-995-8784
713-995-8765

August 31, 2013

INVOICE
NO.: 2012-001-07

Mr. Donald G. Brady
Director, Facilities Management and Planning Dept.
Fort Bend County
301 Jackson Street
Richmond, Texas 77469

Fort Bend County Appraisal District Additions
Architectural Services

STOA Project No. 2012-001

FOR BILLING PERIOD ENDING: August 31, 2013

Architectural Services: Basic Services -	\$ 239,300.00
Programming & Site verification:	
\$ 23,930.00 X 100.00% Complete	\$ 23,930.00
Design Development Approval:	
\$ 47,860.00 X 100.00% Complete	47,860.00
Construction Documents:	
- Construction Documents at 50% -	
\$ 47,860.00 X 100.00% Complete	47,860.00
- Construction Documents at 100% -	
\$ 47,860.00 X 100.00% Complete	47,860.00
Permit Approval:	
\$ 23,930.00 X 50.00% Complete	11,965.00
Construction Services:	
\$ 47,860.00 X 0.00% Complete	0.00
Total Earned To Date	\$ 179,475.00
LESS: Previous Billings	(167,510.00)
TOTAL FEES DUE THIS INVOICE	\$ 11,965.00

Reimbursable Expenses: Amount not to exceed -	\$5,000.00
Printing & Reproductions	\$ 400.75
Postage & Delivery	\$ 0.00
Plan Review	\$ 0.00
Mileage Reimbursement	\$ 0.00
Total Reimbursables	\$ 400.75
LESS: Previous Billings	(79.46)

TOTAL REIMBURSABLES DUE THIS INVOICE	\$ 321.29
TOTAL AMOUNT DUE THIS INVOICE	\$ 12,286.29

C. C. Lee, AIA President
STOA International Architects, Inc.

RECEIVED

SEP 17 2013

BY: [Signature]