

fm130127

OK to pay
12/9/13

APPLICATION AND CERTIFICATION FOR PAYMENT

AIA DOCUMENT G702

PAGE ONE OF SIX PAGES

TO OWNER:

Judge Robert Hebert
Fort Bend County
301 Jackson St.
Richmond, TX 77469

PROJECT: Fort Bend County Courthouse Rehabilitation

401 Jackson Street
Richmond, TX 77469

APPLICATION: Fourteen (14)

PERIOD TO: November 30, 2013

Distribution to:

☒ OWNER
☒ ARCHITECT
☐ CONTRACTOR

FROM CONTRACTOR:

Phoenix I Restoration and Construction, Ltd.
14032 Distribution Way
Farmers Branch, TX 75234

ARCHITECT: Bailey Architects

Gerald Moorhead
55 Waugh Drive, Suite 450
Houston, TX 77007

ARCHITECT'S PROJECT NO: 12006

PIRC PROJECT NO: 12-1266

CONTRACT FOR: Fort Bend County Courthouse Rehabilitation

CONTRACT DATE: August 17, 2012

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM \$ 66,000.00
2. Net change by Change Orders \$ 5,017,133.00
3. CONTRACT SUM TO DATE (Line 1 + 2) \$ 5,083,133.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) \$ 5,033,793.46
5. RETAINAGE:
 - a. 5 % of Completed Work \$ 251,689.67
(Column D + E on G703)
 - b. 5 % of Stored Material \$ 0.00
(Column F on G703)

Total Retainage (Lines 5a + 5b or Total in Column I of G703) \$ 251,689.67
6. TOTAL EARNED LESS RETAINAGE \$ 4,782,103.79
(Line 4 Less Line 5 Total)
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) \$ 4,126,515.91
8. CURRENT PAYMENT DUE \$ 655,587.88
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6) \$ 301,029.21

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Phoenix I Restoration and Construction, Ltd

By:


State of: Texas

County of: Dallas

Subscribed and sworn to before me this 3rd day of December, 2013.

Notary Public: Amanda Martin

My Commission expires: April 4, 2016.



Date:

December 3, 2013

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$

655,587.88

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT:


By:

Date:

12-4-13

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$5,017,133.00	
Total approved this Month		
TOTALS	\$5,017,133.00	
NET CHANGES by Change Order	\$5,017,133.00	



CONTINUATION SHEET

PAGE TWO OF SIX PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

Contractor: Phoenix I Restoration and Construction, Ltd

Project: Fort Bend County Courthouse Rehabilitation

APPLICATION NO: **Fourteen (14)**

APPLICATION DATE: **December 3, 2013**

PERIOD TO: **November 30, 2013**

CONTRACT NO: **12006**

RETAINAGE: **5%**

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G + C)		
	Pre-construction Services (\$66,000.00)								
1	Preconstruction Services	\$ 16,000.00	\$ 16,000.00			\$ 16,000.00	100%		\$ 800.00
2	Payment and Performance Bond	\$ 36,580.40	\$ 36,580.40			\$ 36,580.40	100%		\$ 1,829.02
3	Permit	\$ 8,769.05	\$ 8,769.05			\$ 8,769.05	100%		\$ 438.45
	Preconstruction Services Balance	\$ 4,650.55	\$ 4,650.55			\$ 4,650.55	100%		\$ 232.53
	Component CO #1 (\$384,749.00)								
4	Phase I Bonds	\$ 4,690.00	\$ 4,690.00			\$ 4,690.00	100%		\$ 234.50
5	Project Office	\$ 525.00	\$ 525.00			\$ 525.00	100%		\$ 26.25
6	Storage Trailers	\$ 438.00	\$ 438.00			\$ 438.00	100%		\$ 21.90
7	Portable Toilets	\$ 157.00	\$ 157.00			\$ 157.00	100%		\$ 7.85
8	Dumpsters	\$ 1,600.00	\$ 1,600.00			\$ 1,600.00	100%		\$ 80.00
9	Street Barricades and Signs/Storage Containers	\$ 1,800.00	\$ 1,800.00			\$ 1,800.00	100%		\$ 90.00
10	Senior Project Manager (115 of 140 est hrs)	\$ 14,052.00	\$ 14,052.00			\$ 14,052.00	100%		\$ 702.60
11	Project Superintendent (555.50 of 560 est hrs)	\$ 34,580.00	\$ 34,580.00			\$ 34,580.00	100%		\$ 1,729.00
12	Project Administration (91 of 140 est hrs)	\$ 5,425.00	\$ 5,425.00			\$ 5,425.00	100%		\$ 271.25
13	PP-1 Project Sign	\$ 1,450.00	\$ 1,450.00			\$ 1,450.00	100%		\$ 72.50
14	PP-2 Structural Steel Plates (2,960.00 - 960.00 to Contingency)	\$ 2,000.00	\$ 2,000.00			\$ 2,000.00	100%		\$ 100.00
15	PP-3 Temporary Enclosures	\$ 12,200.00	\$ 12,200.00			\$ 12,200.00	100%		\$ 610.00
16	PP-4 Temporary Construction Fencing	\$ 6,000.00	\$ 6,000.00			\$ 6,000.00	100%		\$ 300.00
17	PP-5 Erosion Control	\$ 687.00	\$ 687.00			\$ 687.00	100%		\$ 34.35
18	PP-6 Landscape Removal	\$ 5,800.00	\$ 5,800.00			\$ 5,800.00	100%		\$ 290.00
19	PP-7 Demolition of 1957 Addition	\$ 39,000.00	\$ 39,000.00			\$ 39,000.00	100%		\$ 1,950.00
20	PP-8 Mechanical - Make Safe	\$ 2,400.00	\$ 2,400.00			\$ 2,400.00	100%		\$ 120.00
21	PP-9 Electrical - Make Safe	\$ 22,875.00	\$ 22,875.00			\$ 22,875.00	100%		\$ 1,143.75
22	PP-10 Plumbing - Make Safe	\$ 8,000.00	\$ 8,000.00			\$ 8,000.00	100%		\$ 400.00
23	PP-11 Fire Suppression - Make Safe	\$ 2,200.00	\$ 2,200.00			\$ 2,200.00	100%		\$ 110.00
24	PP-12 Temporary Protection	\$ 23,200.00	\$ 23,200.00			\$ 23,200.00	100%		\$ 1,160.00
25	PP-13 Salvaged Millwork	\$ 26,100.00	\$ 26,100.00			\$ 26,100.00	100%		\$ 1,305.00
26	PP-14 Selective Interior Demolition	\$ 38,800.00	\$ 38,800.00			\$ 38,800.00	100%		\$ 1,940.00
27	PP-15 Asbestos Abatement	\$ 32,000.00	\$ 32,000.00			\$ 32,000.00	100%		\$ 1,600.00
28	CM Overhead and Fee	\$ 54,210.00	\$ 54,210.00			\$ 54,210.00	100%		\$ 2,710.50
	Construction Contingency (\$43,600.00)								\$ -
30	CPR #01 (#1) Window Mock-Up	\$ 5,114.28	\$ 5,114.28			\$ 5,114.28	100%		\$ 255.71
31	CPR #01 (#2) Plumbing Demolition	\$ 5,493.60	\$ 5,493.60			\$ 5,493.60	100%		\$ 274.68
32	CPR #01 (#3) HVAC Demolition	\$ 20,003.68	\$ 20,003.68			\$ 20,003.68	100%		\$ 1,000.18
33	CPR #01 (#4) Light Fixture Removal	\$ 5,532.84	\$ 5,532.84			\$ 5,532.84	100%		\$ 276.64
34	CPR #01 (#5) VCT Flooring Demolition	\$ 1,464.96	\$ 1,464.96			\$ 1,464.96	100%		\$ 73.25
35	Contingency Balance (Add'l Dumpster & Grass Costs)	\$ 5,990.64	\$ 5,990.64			\$ 5,990.64	100%		\$ 299.53
	<i>Continued on Next Page</i>								
	PAGE TWO TOTALS	\$ 449,789.00	\$ 449,789.00	\$ -	\$ -	\$ 449,789.00	100%	\$ -	\$ 22,489.45

CONTINUATION SHEET

PAGE THREE OF SIX PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

APPLICATION NO: **Fourteen (14)**
 APPLICATION DATE: **December 3, 2013**
 PERIOD TO: **November 30, 2013**
 CONTRACT NO: **12006**
 RETAINAGE: **5%**

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

Contractor: **Phoenix I Restoration and Construction, Ltd**

Project: **Fort Bend County Courthouse Rehabilitation**

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H % (G ÷ C)	I BALANCE TO FINISH (C - G)	J RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD					
	Totals From Page #2	\$ 449,789.00	\$ 449,789.00	\$ -	\$ -	\$ 449,789.00	100%	\$ -	\$ 22,489.45
	Component CO #2 (\$40,330.00)								\$ -
35	CCO#2-1 Add'l Asbestos Abatement \$25,615.00								\$ -
35a	Removal/Disposal of Mastic	\$ 9,701.00	\$ 9,701.00			\$ 9,701.00	100%		\$ 485.05
35b	Removal/Disposal of Ceiling Texture	\$ 3,188.00	\$ 3,188.00			\$ 3,188.00	100%		\$ 159.40
35c	Removal/Disposal of TSI Pipe Insulation	\$ 5,498.00	\$ 5,498.00			\$ 5,498.00	100%		\$ 274.90
35d	Removal/Disposal of Flooring	\$ 1,066.00	\$ 1,066.00			\$ 1,066.00	100%		\$ 53.30
35e	Removal/Disposal of Window Chalking or Glazing	\$ 3,098.00	\$ 3,098.00			\$ 3,098.00	100%		\$ 154.90
35f	Removal/Disposal of Duct Insulation with Mastic	\$ 439.00	\$ 439.00			\$ 439.00	100%		\$ 21.95
36	CCO#2-2 Asbestos Survey/Consultant	\$ 5,777.00	\$ 5,777.00			\$ 5,777.00	100%		\$ 288.85
37	CCO#2-3 Anticipated Add'l Abatement Conslt Fees	\$ 2,784.95	\$ 2,784.95			\$ 2,784.95	100%		\$ 139.25
	Component CO #3 (\$40,000.00)								
38	Additional Construction Management Services	\$ 40,000.00	\$ 40,000.00			\$ 40,000.00	100%		\$ 2,000.00
	Phase II								
39	Copper Repair - Allowance	\$ 2,000.00	\$ 2,000.00			\$ 2,000.00	100%		\$ 100.00
40	Repair Copper Cornice - Allowance	\$ 3,000.00	\$ 3,000.00			\$ 3,000.00	100%		\$ 150.00
41	Bond Overage	\$ 17,580.00	\$ 17,580.00			\$ 17,580.00	100%		\$ 879.00
42	Project Manager (540 hrs @ 80.00/hr)	\$ 43,200.00	\$ 43,200.00			\$ 43,200.00	100%		\$ 2,160.00
43	Project Superintendent (2310 hrs @ 61.75/hr)	\$ 133,380.00	\$ 133,380.00			\$ 133,380.00	100%		\$ 6,669.00
44	Project Administration (1080 hrs @ 38.75/hr)	\$ 41,850.00	\$ 39,447.50	\$ 2,402.50		\$ 41,850.00	100%		\$ 2,092.50
45	Project Office	\$ 4,980.00	\$ 4,245.30	\$ 734.70		\$ 4,980.00	100%		\$ 249.00
46	Storage Trailers	\$ 5,580.00	\$ 4,635.90	\$ 618.12		\$ 5,254.02	94%	\$ 325.98	\$ 262.70
47	Portable Toilets	\$ 2,760.00	\$ 2,760.00			\$ 2,760.00	100%		\$ 138.00
	<i>Overages billed on Line 94.1</i>								
48	Dumpster	\$ 13,250.00	\$ 10,951.17	\$ 1,794.80		\$ 12,745.97	96%	\$ 504.03	\$ 637.30
49	PP 01 - Scaffolding - Allowance	\$ 84,394.00	\$ 74,019.42	\$ 7,355.24		\$ 81,374.66	96%	\$ 3,019.34	\$ 4,068.73
	<i>Moved 44,000.00 to Contingency Line 94</i>								
50	Swing Stages	\$ 9,223.82	\$ 9,223.82			\$ 9,223.82	100%		\$ 461.19
	<i>Moved 6,776.18 to Contingency Line 94</i>								
51	Interior Demolition	\$ 7,600.00	\$ 7,600.00			\$ 7,600.00	100%		\$ 380.00
52	Penetrations	\$ 136,242.00	\$ 136,242.00			\$ 136,242.00	100%		\$ 6,812.10
53	Re-grade Perimeter of Bldg - Allowance	\$ 2,400.00						\$ 2,400.00	\$ -
54	PP 05 - Site Utilities	\$ 44,000.00	\$ 44,000.00			\$ 44,000.00	100%		\$ 2,200.00
55	PP 08 - Concrete Repairs	\$ 67,925.00	\$ 67,925.00			\$ 67,925.00	100%		\$ 3,396.25
56	Restore HC Ramp	\$ 5,000.00	\$ 5,000.00			\$ 5,000.00	100%		\$ 250.00
	<i>Overages Billed on Line 94.4 - 7,520.00</i>								
	PP 09 - Exterior Masonry \$269,158.00								
57	Masonry Restoration	\$ 231,945.00	\$ 231,945.00			\$ 231,945.00	100%		\$ 11,597.25
	<i>Overages Billed on Line 94.5 - 22,000.00</i>								
58	Clean Building Exterior	\$ 24,000.00	\$ 24,000.00			\$ 24,000.00	100%		\$ 1,200.00
59	Exterior Sealants	\$ 13,213.00	\$ 13,213.00			\$ 13,213.00	100%		\$ 660.65
60	PP 10 - Structural Steel Fabricate - Allowance	\$ 57,200.00	\$ 54,600.00	\$ 2,600.00		\$ 57,200.00	100%		\$ 2,860.00
	<i>Moved 64,139.00 to Contingency Line 94</i>								
	<i>Moved add'l 12,800.00 to Contingency Line 94</i>								
61	Structural Steel - Installation - Allowance	\$ 32,500.00	\$ 29,250.00	\$ 3,250.00		\$ 32,500.00	100%		\$ 1,625.00
	<i>Continued on Next Page</i>								
	PAGE THREE TOTALS	\$ 1,504,563.77	\$ 1,479,559.06	\$ 18,755.36	\$ -	\$1,498,314.42	100%	\$ 6,249.35	\$ 74,915.72

CONTINUATION SHEET

PAGE FOUR OF SIX PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

APPLICATION NO: **Fourteen (14)**
 APPLICATION DATE: **December 3, 2013**
 PERIOD TO: **November 30, 2013**
 CONTRACT NO: **12006**
 RETAINAGE: **5%**

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

Contractor: **Phoenix I Restoration and Construction, Ltd**

Project: **Fort Bend County Courthouse Rehabilitation**

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		E	F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)		
	Totals From Page #3	\$ 1,504,563.77	\$ 1,479,559.06	\$ 18,755.36	\$ -	\$ 1,498,314.42	100%	\$ 6,249.35	\$ 74,915.72	
62	Metal Fabrications	\$ 4,100.00	\$ 4,100.00			\$ 4,100.00	100%		\$ 205.00	
	Overages Billed on Line 94.6									
63	PP 14 - Rough Carpentry	\$ 28,404.00	\$ 27,836.00	\$ 568.00		\$ 28,404.00	100%		\$ 1,420.20	
	Overages Billed on Line 94.7								\$ -	
64	Replace Plywood Roof Deck (20%) Allowance	\$ 3,400.00	\$ 1,760.00	\$ 1,640.00		\$ 3,400.00	100%		\$ 170.00	
65	PP 15 - Finish Carpentry/Millwork	\$ 255,718.00	\$ 228,242.66	\$ 22,361.00		\$ 250,603.66	98%	\$ 5,114.34	\$ 12,530.18	
	Moved 16,000.00 to Contingency Line 94									
66	Waterproofing	\$ 9,000.00	\$ 9,000.00			\$ 9,000.00	100%		\$ 450.00	
67	PP 17 - Slate Roofing	\$ 47,037.00	\$ 47,037.00			\$ 47,037.00	100%		\$ 2,351.85	
68	PP 16 - Thermoplastic Membrane Roofing	\$ 112,252.00	\$ 112,252.00			\$ 112,252.00	100%		\$ 5,612.60	
69	PP 19 - Wood Windows	\$ 211,405.00	\$ 209,291.35	\$ 2,113.65		\$ 211,405.00	100%		\$ 10,570.25	
70	Skylight - Allowance	\$ 5,742.08	\$ 5,742.08			\$ 5,742.08	100%		\$ 287.10	
	Moved 3,207.92 to Contingency Line 94								\$ -	
71	Hardware Repair/Refinish - Allowance	\$ 2,000.00						\$ 2,000.00	\$ -	
72	PP 18 - Door Hardware/HM Doors - Allowance	\$ 38,500.00		\$ 22,254.00		\$ 22,254.00	58%	\$ 16,246.00	\$ 1,112.70	
	Moved 15,500.00 to Line 94									
73	PP 21 - Drywall Systems	\$ 40,397.00	\$ 40,396.68	\$ 0.32		\$ 40,397.00	100%		\$ 2,019.85	
	Overages Billed on Line 94.8								\$ -	
74	PP 20 - Lath and Gypsum Plaster - Allowance	\$ 143,040.00	\$ 143,040.00			\$ 143,040.00	100%		\$ 7,152.00	
	Overages Billed on Line 94.9									
75	PP 23 - New Tile	\$ 26,690.00	\$ 25,622.00	\$ 1,068.00		\$ 26,690.00	100%		\$ 1,334.50	
	Overages Billed on Line 94.10								\$ -	
76	Repair Existing Mosaic Tile - Allowance	\$ 12,890.00		\$ 12,890.00		\$ 12,890.00	100%		\$ 644.50	
	Moved 7,110.00 to Contingency Line 94									
77	PP 24 - Terrazzo Flooring - Allowance	\$ 39,544.00	\$ 39,544.00			\$ 39,544.00	100%		\$ 1,977.20	
	Overages Billed on Line 94.11								\$ -	
78	PP 22 - Accoustical Ceilings	\$ 12,545.00	\$ 10,036.00	\$ 2,509.00		\$ 12,545.00	100%		\$ 627.25	
79	PP 26 - Carpet	\$ 25,160.00		\$ 20,920.00		\$ 20,920.00	83%	\$ 4,240.00	\$ 1,046.00	
	Moved 6,810.00 to Contingency Line 94								\$ -	
80	PP 27 - Paint, a-Restore Cast Stone	\$ 77,100.00	\$ 77,100.00			\$ 77,100.00	100%		\$ 3,855.00	
81	PP 27 - Paint, b- Exterior Paint	\$ 116,025.00	\$ 113,705.00	\$ 2,320.00		\$ 116,025.00	100%		\$ 5,801.25	
82	PP 27 - Paint, c- Interior Paint	\$ 164,450.00	\$ 121,693.00	\$ 39,468.00		\$ 161,161.00	98%	\$ 3,289.00	\$ 8,058.05	
83	Install Salvaged Plaque	\$ -							\$ -	
	Moved 435.00 to Contingency Line 94								\$ -	
84	Fire Extinguisher/Cabinets - Allowance	\$ 2,250.00	\$ 2,250.00			\$ 2,250.00	100%		\$ 112.50	
	Move 250.00 to Contingency Line 94								\$ -	
85	PP 29 - Toilet Compartments/Accessories	\$ 9,340.00		\$ 9,340.00		\$ 9,340.00	100%		\$ 467.00	
	Overages Billed on Line 94.12								\$ -	
86	Wood Blinds - Allowance	\$ 22,961.60		\$ 22,961.60		\$ 22,961.60	100%		\$ 1,148.08	
	Move 12,022.40 to Contingency Line 94								\$ -	
87	PP 30 - Lightning Protection	\$ 27,344.00	\$ 1,367.00	\$ 25,977.00		\$ 27,344.00	100%		\$ 1,367.20	
88	PP 32 - Fire Alarm	\$ 16,053.00	\$ 8,027.00	\$ 8,026.00		\$ 16,053.00	100%		\$ 802.65	
	Overages Billed on Line 94.13									
89	PP 31 - Fire Sprinkler	\$ 123,205.00	\$ 76,387.00	\$ 46,818.00		\$ 123,205.00	100%		\$ 6,160.25	
	Overages Billed on Line 94.14								\$ -	
	Continued on Next Page									
	PAGE FOUR TOTALS	\$ 3,081,116.45	\$ 2,783,987.83	\$ 259,989.93	\$ -	\$3,043,977.76	99%	\$ 37,138.69	\$ 152,198.89	

CONTINUATION SHEET

PAGE FIVE OF SIX PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

Contractor: Phoenix I Restoration and Construction, Ltd

Project: Fort Bend County Courthouse Rehabilitation

APPLICATION NO: **Fourteen (14)**
 APPLICATION DATE: **December 3, 2013**
 PERIOD TO: **November 30, 2013**
 CONTRACT NO: **12006**
 RETAINAGE: **5%**

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G		H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD		TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G ÷ C)		
	Totals From Page #4	\$ 3,081,116.45	\$ 2,783,987.83	\$ 259,989.93	\$ -	\$ 3,043,977.76	99%	\$ 37,138.69	\$ 152,198.89
90	PP 33 - Hydraulic Elevator	\$ 52,288.00	\$ 49,674.00	\$ 2,614.00		\$ 52,288.00	100%		\$ 2,614.40
	<i>Overages Billed on Line 94.15 & 94.16</i>								\$ -
91	PP 34 - Plumbing	\$ 142,960.50	\$ 134,382.50	\$ 8,578.00		\$ 142,960.50	100%		\$ 7,148.03
92	PP 35 - HVAC	\$ 581,839.50	\$ 512,018.50	\$ 69,821.00		\$ 581,839.50	100%		\$ 29,091.98
93	PP 36 - Electrical	\$ 522,313.00	\$ 391,734.85	\$ 130,578.15		\$ 522,313.00	100%		\$ 26,115.65
	<i>Overages Billed on Line 94.17</i>								
94	Construction Contingency	\$ 64.85						\$ 64.85	\$ -
	<i>Contingency Amt as of Pay App 10R1 - 29,315.05</i>								
	<i>Pay App 11 - Add 960.00 from line 14</i>								
	<i>PA11 - Move 357.60 to line 94.1</i>								
	<i>Contingency Amt as of Pay App 11 - 29,917.45</i>								
	<i>PA12 - Add CO4 Contingency 3,599.55</i>								
	<i>Contingency Amt as of Pay App 12 - 33,517.00</i>								
	<i>PA 13 - Add 64,139.00 from line 60</i>								
	<i>PA13 - Move 389.70 to line 94.1</i>								
	<i>PA13 - Move 59,000.00 to line 94.2</i>								
	<i>Contingency Balance as of PA13 - 38,266.30</i>								
	<i>PA14 - Move 100.52 to line 94.3</i>								
	<i>PA14 - Move 389.70 to line 94.1</i>								
	<i>PA14 - Add 44,000.00 from line 49</i>								
	<i>PA14 - Add 6,776.18 from line 50</i>								
	<i>PA14 - Move 7,520.00 to line 94.4</i>								
	<i>PA14 - Move 22,000.00 to line 94.5</i>								
	<i>PA14 - Add 12,800.00 from line 60</i>								
	<i>PA14 - Move 6,762.00 to line 94.6</i>								
	<i>PA14 - Move 4,433.00 to line 94.7</i>								
	<i>PA14 - Add 16,000.00 from line 65</i>								
	<i>PA14 - Add 3,207.92 from line 70</i>								
	<i>PA14 - Move 15,500.00 from line 72</i>								
	<i>PA14 - Move 46,905.23 to line 94.8</i>								
	<i>PA14 - Move 22,500.00 to line 94.9</i>								
	<i>PA14 - Move 5,810.00 to line 94.10</i>								
	<i>PA14 - Add 7,110.00 from line 76</i>								
	<i>PA14 - Move 2,253.00 to line 94.11</i>								
	<i>PA14 - Add 6,810.00 from line 79</i>								
	<i>PA14 - Add 435.00 from line 83</i>								
	<i>PA14 - Add 250.00 from line 84</i>								
	<i>PA14 - Move 65.00 to line 94.12</i>								
	<i>PA14 - Add 12,022.40 from line 86</i>								
	<i>PA14 - Move 4,991.00 to line 94.13</i>								
	<i>PA14 - Move 12,823.00 to line 94.14</i>								
	<i>PA14 - Move 11,712.00 to line 94.15</i>								
	<i>PA14 - Move 4,947.50 to line 94.16</i>								
	<i>PA14 - Move 9,901.00 to line 94.17</i>								
	<i>Continued on Next Page</i>								
	PAGE FIVE TOTALS	\$ 4,380,582.30	\$ 3,871,797.68	\$ 471,581.08	\$ -	\$4,343,378.76	99%	\$ 37,203.54	\$ 217,168.94

CONTINUATION SHEET

PAGE SIX OF SIX PAGES

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.

In tabulations below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

Contractor: Phoenix I Restoration and Construction, Ltd

APPLICATION NO: **Fourteen (14)**

APPLICATION DATE: December 3, 2013

PERIOD TO: November 30, 2013

CONTRACT NO: 12006

RETAINAGE: 5%

Project: Fort Bend County Courthouse Rehabilitation

[illegible]