

*OK to pay
 12/15/13*

Fort Bend County
 Facilities Mgmt & Planning Dept
 301 Jackson Street
 Richmond, TX 77469
 Attn: Don Brady Director

November 30, 2013
 Invoice No: 19
 Project No: 12006

Re: Ft. Bend County Courthouse Rehab

FM120424 First & Second Amendment to Agreement
 for Architectural & Engineering Services - PO #53505

PO# 53505 R# 252671

Professional Services for the period November 1, 2013 to November 30, 2013

*Line 1 - 290.25
 Line 2 - 617.09
 Line 3 - 13800*

Architectural Services

Description	Contract Amount	Percent Complete	Fee Earned to Date	Previously Billed	Current Amount Due
Construction Documents	125,000.00	100.00%	125,000.00 ✓	125,000.00 ✓	0.00
Bid/Constr Admin	138,000.00	90.00%	124,200.00 ✓	110,400.00 ✓	13,800.00
A/E Design Contingency	20,000.00	94.75%	18,950.00 ✓	18,200.00 ✓	750.00
	283,000.00		268,150.00	253,600.00	14,550.00

Total Architectural Services

\$14,550.00

Reimbursable Expenses

Reproduction/Printing	56.30 ✓
Transportation/Travel	89.00 ✓
Delivery	12.04 ✓

Total Reimbursable Expenses

\$157.34

Total Amount Due this Invoice

\$14,707.34

Longhene



Approved

[Signature]