

BURK-KLEINPETER, INC.

ENGINEERS, ARCHITECTS, PLANNERS, ENVIRONMENTAL SCIENTISTS

CHAIRMAN OF THE BOARD

WM. R. "BIFF" BURK, III, PE

VICE PRESIDENTS

HENRY M. PICARD, III, PE, PLS
PAUL L. WADHAS, AICP
RENÉ A. CHOPIN, III, PE
MARK K. ROBERTS, PE

DIRECTORS

PERRY P. HOGAN, PE
ANTHONY C. MOSCHELLA, PE
MATTHEW R. WEAKLEY

ASSOCIATES

DANIEL S. CALUDA, JR.
DALE R. JENSEN, PE
REDDY M. NANDIPATI, PE
EDWIN E. ELAM, III, AICP
JOSÉ L. RODRIGUEZ, PE
TIM J. KOENIG, PE
DAVID E. BOYD, PE
J. BART MULLIS, PE, LEED AP
RHETT J. MOUTON, EI

4176 CANAL STREET, NEW ORLEANS, LA 70119-5994

TELEPHONE (504) 486-5901 FAX (504) 488-1714

P.O. BOX 19087, NEW ORLEANS, LA 70119-0087

WWW.BKIUSA.COM



OVER 100 YEARS OF SERVICE

November 30, 2013

PO#14928

PRESIDENT

GEORGE C. KLEINPETER, JR., PE

EXECUTIVE VICE PRESIDENTS

JAMES W. ARMBRUSTER
MICHAEL G. JACKSON, PE
BRUCE L. BADON, AICP
J. W. "BILL" GIARDINA, JR., PE

REGIONAL VICE PRESIDENT - LA

MICHAEL D. CHOPIN, PE

SENIOR VICE PRESIDENT

SURESH I. SHAH, PE

EMERITUS

JOSEPH H. PRANGE, JR., PE

WILLIAM R. BURK, JR., 1912-1986

Fort Bend County Engineering
P1124-52 Blume Road
Rosenberg, Texas 77471

Trammel Fresno Road from Ft. Bend Pkwy to FM 521
Fort Bend County Mobility Project #746
PO#14928
BKI Project No 4041

Invoice No: 53632

Invoice Period 10/1/2013 through 10/31/2013

Invoice Amount: \$28,159.58

Item	Task		Contract Amount	Firm Fee Allocation	Percent Complete	Invoice to Date	Previously Invoiced	Amount of Invoice
A	General	BKI	\$ 39,300.01	\$ 39,300.01	98.00%	\$ 38,514.01	\$ 37,335.01	\$ 1,179.00
B	Traffic Control	BKI	\$ 35,904.62				\$ -	
		LJA		\$ 35,904.62	95.00%	\$ 34,109.39	\$ 34,109.39	\$ -
C	Roadway Design	BKI	\$ 123,842.03	\$ 123,842.03	98.00%	\$ 121,365.19	\$ 121,365.19	\$ -
D	Drainage Design	BKI	\$ 104,769.04	\$ 96,930.71	98.00%	\$ 94,992.10	\$ 94,992.10	\$ -
		LJA		\$ 7,838.33	90.00%	\$ 7,054.50	\$ 7,054.50	\$ -
E	Utility Coordination	BKI	\$ 7,802.21	\$ 7,802.21	98.00%	\$ 7,646.17	\$ 7,646.17	\$ -
F	Bridge Design	BKI	\$ 29,204.11	\$ 29,204.11	98.00%	\$ 28,620.03	\$ 28,620.03	\$ -
G	Signing & Pymnt Markings	BKI	\$ 19,081.10				\$ -	
		LJA		\$ 19,081.10	95.00%	\$ 18,127.05	\$ 18,127.05	\$ -
H	Erosion Control	BKI	\$ 18,512.19				\$ -	
		LJA		\$ 18,512.19	95.00%	\$ 17,586.58	\$ 17,586.58	\$ -
I	Misc PS&E	BKI	\$ 73,687.54	\$ 73,687.54	98.00%	\$ 72,213.79	\$ 72,213.79	\$ -
J	Project Management	BKI	\$ 93,126.85	\$ 73,126.85	98.00%	\$ 71,664.31	\$ 71,664.31	\$ -
		LJA		\$ 20,000.00	95.00%	\$ 19,000.00	\$ 19,000.00	\$ -
K	Environmental	BKI	\$ 120,821.00	\$ 120,821.00	98.00%	\$ 118,404.58	\$ 118,404.58	\$ -
	Add'l Wetlands (SA 1 & 2)	BKI	\$ 22,075.00	\$ 22,075.00	98.00%	\$ 21,633.52	\$ 21,633.52	\$ -
O	Direct Costs	BKI	\$ 5,020.50	\$ 5,020.50	98.00%	\$ 4,920.09	\$ 4,769.48	\$ 150.61
			\$ 693,146.20	\$ 693,146.20		\$ 675,851.31	\$ 674,521.70	\$ 1,329.61
D	Drainage Study	LJA	\$ 114,851.50	\$ 114,851.50	100.00%	\$ 114,851.50	\$ 114,851.50	\$ -
J	Project Management	LJA	\$ 12,538.00	\$ 12,538.00	95.00%	\$ 11,911.10	\$ 11,911.10	\$ -
L	Surveying	LJA	\$ 95,187.00	\$ 95,187.00	100.00%	\$ 95,187.00	\$ 95,187.00	\$ -
M	Signals	LJA	\$ 81,791.00	\$ 81,791.00	95.00%	\$ 77,701.45	\$ 77,701.45	\$ -
O	Direct Costs	LJA	\$ 4,286.00	\$ 4,286.00	95.00%	\$ 4,071.70	\$ 4,071.70	\$ -
			\$ 308,653.50	\$ 308,653.50		\$ 303,722.75	\$ 303,722.75	\$ -
	Landscape Architectural Design		\$ 35,331.00	\$ 35,331.00	100%	\$ 35,331.00	\$ 35,331.00	\$ -
	Environmental		75,000.00	75,000.00	58.9%	\$ 44,175.00	\$ 44,175.00	\$ -
	Add'l Wetlands (SA 1 & 2)		7,500.00	7,500.00	58.9%	\$ 4,417.50	\$ 4,417.50	\$ -
			\$ 117,831.00	117,831.00		83,923.50	83,923.50	\$ -
***	Additional Sidewalk		\$ 28,807.00	\$ 28,807.00	85%	\$ 24,485.95	\$ 21,605.25	\$ 2,880.70

AMOUNT DUE: \$ 4,210.31

BKI # 53749
jmb

4041-0100 1,329.61
4041-0200 -
4041-0300 2,880.70
4041-9502 -
4041-9520 -
\$ 4,210.31

