

APPLICATION AND CERTIFICATE FOR PAYMENT

PAGE 1 OF 22 PAGES

TO OWNER: FORT BEND COUNTY TX

PROJECT: Fort Bend County Courts Facility

AIA Document G702

301 JACKSON ST
STE 719
RICHMOND, TX
77469

301 JACKSON ST
#719
RICHMOND, TX
77469 USA

APPLICATION NO.: 37

PERIOD TO: 31-JUL-14

PROJECT NOS.: 7407

INVOICE NO.: 7407037

CONTRACT DATE: 26-MAY-09

Distribution to:

- ☐ OWNER
☐ ARCHITECT
☐ CONTRACTOR
☐
☐

FROM CONTRACTOR: J.E. Dunn Construction Company

10350 Richmond Ave
STE 900
Houston, TX, 77042

ARCHITECT:

PO # 23985
R # 292923
J.E. Dunn Construction Company

CONTRACT FOR: Fort Bend County Courts Facility

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation sheet is attached.

1. ORIGINAL CONTRACT SUM	\$	58,485,991
2. Net change by change orders	\$	1,100,675
3. CONTRACT SUM TO DATE (Line1 +/- 2)	\$	59,586,666
4. TOTAL COMPLETED & STORED TO DATE	\$	59,519,608
(Column G on G703)		
5. RETAINAGE:		
Total retainage Column I of G703)	\$	0
6. TOTAL EARNED LESS RETAINAGE	\$	59,519,608
(Line 4 less Line 5 Total)		
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT		
(Line 6 from prior Certificate)	\$	59,475,523
8. CURRENT PAYMENT DUE	\$	44,085
9. BALANCE TO FINISH, INCLUDING RETAINAGE .	\$	67,058
(Line 3 less Line 6)		

CHANGE ORDER SUMMARY		ADDITIONS	DEDUCTIONS
Change Order approved in previous months by Owner		1,123,923	-23,248
APPROVED THIS MONTH			
Number	Date Approved		
0289	05-JUN-2012	0	
0290	29-OCT-2012	0	
0292	05-FEB-2013	0	
0293	05-FEB-2013	0	
0294	05-FEB-2013	0	
CURRENT TOTAL		0	0
Net Change by Change Orders			1,100,675

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for payment were issued and payments received from the Owner, and that current payment shown herein is now due.

Contractor: J.E. Dunn Construction Company

By: [Signature] Date: 11-24-14

State of: Texas

County of: Harris

Subscribed and sworn to before

me this 24 day of November

Notary Public: Tina S. Amaya

My Commission expires: 5-29-2015

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of Work is in accordance with the Contract Documents, and the Contractor is entitled to the payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED.....\$
(Attach explanation if amount certified differs from the amount applied for. Initial figures on this Application and on the Continuation Sheet that are changed to conform to the amount certified.)

ARCHITECT :

By: _____ Date: _____

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

AIA DOCUMENT G702 - APPLICATION AND CERTIFICATE FOR PAYMENT
THE AMERICAN INSTITUTE OF ARCHITECTS 1735 NEW YORK AVENUE NW WASHINGTON DC 20006



J.E. Dunn Construction Company

CONTINUATION SHEET

AIA DOCUMENT G703

AIA DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.

In tabulation below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER : 37

APPLICATION DATE : 08-20-2014

PERIOD TO : 07-31-2014

PROJECT NO : 7407

PAGE: 2

INVOICE NO.
7407037

[illegible]

J.E. Dunn Construction Company

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE: 3

AIA DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
In tabulation below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER : 37

APPLICATION DATE : 08-20-2014

PERIOD TO : 07-31-2014

PROJECT NO : 7407

INVOICE NO.
7407037

A	B	C			D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE			WORK COMPLETED (D+E)		MATERIAL PRESENTLY STORED	TOTAL COMPLETED AND STORED TO DATE	PER % (G/C)	BALANCE TO FINISH	RETAINAGE
		ORIGINAL	CHANGE ORDERS	CURRENT	FROM PREVIOUS APPLICATION	THIS PERIOD					
DIV - 01	GENERAL REQUIREMENTS										
	<i>GENERAL REQUIREMENTS Total:</i>	1,403,482	244,251	1,647,733	1,716,004	-70,125	0	1,645,879	100	1,854	104,225
DIV - 02	EARTHWORK & SITE UTILITIES										
01 - EARTHWK	Schramme	717,639	102,355	819,994	819,994	-923	0	819,071	100	923	-32,195
01.1 - EARTHWK	D & J Construction	0	478,248	478,248	478,248	-538	0	477,710	100	538	-18,778
02 - EARTHWK	HOLD - Dewatering	152,000	-46,015	105,985	102,920	2,946	0	105,866	100	119	6,251
03 - EARTHWK	HOLD - Mudslabs at Courthouse Footings/SOG	60,000	-60,000	0	-69	69	0	0		0	-4
04 - EARTHWK	HOLD - Natural Gas Line & Meter at Courthouse	6,688	0	6,688	2,096	4,584	0	6,680	100	8	127
05 - EARTHWK	HOLD - Piping from French Drain to Base Drain	14,214	-12,900	1,314	2,258	-946	0	1,313	100	1	137
06 - EARTHWK	HOLD - Temporary Laydown and Parking	31,000	-2,728	28,272	7,900	20,340	0	28,240	100	32	480
07 - EARTHWK	HOLD - Access Roads	55,000	-29,501	25,499	52,072	-26,602	0	25,471	100	29	3,163
08 - EARTHWK	HOLD - Maintenance of Access Roads	49,800	-2,500	47,300	129,096	-81,849	0	47,247	100	53	7,841

J.E. Dunn Construction Company

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE: 4

AIA DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.

In tabulation below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER : 37

APPLICATION DATE : 08-20-2014

PERIOD TO : 07-31-2014

PROJECT NO : 7407

INVOICE NO.

7407037

A	B	C			D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE			WORK COMPLETED (D+E)		MATERIAL PRESENTLY STORED	TOTAL COMPLETED AND STORED TO DATE	PER % (G/C)	BALANCE TO FINISH	RETAINAGE
		ORIGINAL	CHANGE ORDERS	CURRENT	FROM PREVIOUS APPLICATION	THIS PERIOD					
DIV - 02	EARTHWORK & SITE UTILITIES										
09 - EARTHWK	HOLD - Maintenance of Temporary Entrances	15,000	0	15,000	25,413	-10,430	0	14,983	100	17	1,543
10 - EARTHWK	HOLD - Site Coordination Issues	25,000	-3,985	21,015	52,283	-31,291	0	20,991	100	24	3,175
11 - EARTHWK	HOLD - Pier Spoils Removal	15,001	-10,000	5,001	4,314	682	0	4,995	100	6	262
12 - SEL DEMO	JE Dunn	10,570	8,410	18,980	18,980	-21	0	18,959	100	21	1,153
13 - TRAFFIC CONTROL	JE Dunn	39,926	10,771	50,697	50,697	-57	0	50,640	100	57	3,079
14 - SWPPP	Erosion Control	21,195	0	21,195	40,336	-19,165	0	21,171	100	24	2,450
15 - UTILITIES	Schramme	575,731	386,149	961,880	961,880	-1,082	0	960,798	100	1,082	-37,766
15.1 - UTILITIES	JTM Construction	0	58,577	58,577	58,577	-66	0	58,511	100	66	-2,300
16 - UTILITIES	HOLD - Spoils Removal	8,902	0	8,902	20,736	-11,844	0	8,892	100	10	1,259
17 - UTILITIES	HOLD - Utility Supports at Ransom Road	25,000	-25,000	0	0	0	0	0		0	0
18 - UTILITIES	HOLD - Temporary Sanitary Sewer Piping	8,000	-900	7,100	696	6,396	0	7,092	100	8	42

J.E. Dunn Construction Company

CONTINUATION SHEET**AIA DOCUMENT G703**

PAGE: 5

AIA DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.

In tabulation below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER : 37

APPLICATION DATE : 08-20-2014

PERIOD TO : 07-31-2014

PROJECT NO : 7407

INVOICE NO.
7407037

A	B	C			D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE			WORK COMPLETED (D+E)		MATERIAL PRESENTLY STORED	TOTAL COMPLETED AND STORED TO DATE	PER % (G/C)	BALANCE TO FINISH	RETAINAGE
		ORIGINAL	CHANGE ORDERS	CURRENT	FROM PREVIOUS APPLICATION	THIS PERIOD					
DIV - 02	EARTHWORK & SITE UTILITIES										
19 - SHORING	Schnabel	729,800	50,372	780,172	780,172	-878	0	779,294	100	878	-30,632
20 - SHORING	HOLD - Partial removal Including Lateral Supports	63,700	-35,000	28,700	25,910	2,758	0	28,668	100	32	1,574
21 - SHORING	HOLD - Bulkheads	15,000	-13,000	2,000	825	1,173	0	1,998	100	2	50
22 - SHORING	HOLD - Additional Mobilization	15,000	-15,000	0	0	0	0	0		0	0
23 - SHORING	HOLD - Delays for Unforeseen Conditions	47,130	-33,635	13,495	6,665	6,814	0	13,480	100	15	405
24 - SHORING	HOLD - Safety Rails/Cables	15,000	0	15,000	14,193	790	0	14,983	100	17	862
25 - ASPHALT	Hayden Paving	14,784	83,632	98,416	98,416	-111	0	98,305	100	111	-3,864
26 - ASPHALT	HOLD - Extra Patching at Ransom Rd & Jail	12,637	-5,484	7,153	20,145	-13,000	0	7,145	100	8	1,224
27 - STRIPING	Rows and Rows	5,935	-1,760	4,175	4,175	-5	0	4,170	100	5	-164
28 - STRIPING	HOLD - Striping for Patches at Ransom Rd & Jail	2,100	2,100	4,200	2,218	1,977	0	4,195	100	5	135
29 - LANDSCAPE	Pampered Lawns	222,841	36,095	258,936	261,542	-2,897	0	258,644	100	291	15,624

J.E. Dunn Construction Company

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE: 6

AIA DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
In tabulation below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER : 37

APPLICATION DATE : 08-20-2014

PERIOD TO : 07-31-2014

PROJECT NO : 7407

INVOICE NO.
7407037

A	B	C			D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE			WORK COMPLETED (D+E)		MATERIAL PRESENTLY STORED	TOTAL COMPLETED AND STORED TO DATE	PER % (G/C)	BALANCE TO FINISH	RETAINAGE
		ORIGINAL	CHANGE ORDERS	CURRENT	FROM PREVIOUS APPLICATION	THIS PERIOD					
DIV - 02	EARTHWORK & SITE UTILITIES										
30 - LANDSCAPE	HOLD - Site Furnishings	40,980	-40,980	0	0	0	0	0		0	0
31 - LANDSCAPE	HOLD - Replace Sod at Existing Jail	6,434	-5,136	1,298	3,854	-2,557	0	1,297	100	1	234
31.1 - LANDSCAPE	HOLD - Temporary Maintenance	0	0	0	0	0	0	0		0	0
32 - FENCING	Astro Fence	97,524	110,861	208,385	208,385	-235	0	208,150	100	235	-8,182
33 - TERMITE	Bugtime	5,955	0	5,955	5,955	-7	0	5,948	100	7	-234
	<i>EARTHWORK & SITE UTILITIES Total:</i>	3,125,486	984,045	4,109,531	4,260,880	-155,974	0	4,104,906	100	4,625	-83,048
DIV - 03	CONCRETE										
01 - CONCRETE	JE Dunn	9,263,074	208,674	9,471,748	9,448,313	12,776	0	9,461,089	100	10,659	573,861
02 - CONCRETE	HOLD - Mud Sills at Courthouse	75,800	-70,600	5,200	4,903	291	0	5,194	100	6	298
03 - CONCRETE	HOLD - Water Removal From Slabs	-21,300	35,300	14,000	16,416	-2,432	0	13,984	100	16	997
03.1 - CONCRETE	HOLD - Rub/Patch Walls	0	0	0	24,817	-24,817	0	0		0	1,507
03.2 - CONCRETE	HOLD - Temp Protection	0	0	0	909	-909	0	0		0	55

J.E. Dunn Construction Company

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE: 7

AIA DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
In tabulation below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER : 37
APPLICATION DATE : 08-20-2014
PERIOD TO : 07-31-2014
PROJECT NO : 7407

INVOICE NO.
7407037

A	B	C			D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE			WORK COMPLETED (D+E)		MATERIAL PRESENTLY STORED	TOTAL COMPLETED AND STORED TO DATE	PER % (G/C)	BALANCE TO FINISH	RETAINAGE
		ORIGINAL	CHANGE ORDERS	CURRENT	FROM PREVIOUS APPLICATION	THIS PERIOD					
DIV - 03	CONCRETE										
	<i>CONCRETE Total:</i>	9,317,574	173,374	9,490,948	9,495,359	-15,092	0	9,480,267	100	10,681	576,719
DIV - 04	MASONRY										
01 - MASONRY	Lucia	2,970,350	-9,134	2,961,216	2,961,216	-3,333	0	2,957,883	100	3,333	-116,267
02 - MASONRY	HOLD - Rebar	50,000	-49,000	1,000	531	468	0	999	100	1	32
03 - MASONRY	HOLD - General Safety & Maintenance	50,000	0	50,000	42,266	7,678	0	49,944	100	56	2,567
04 - MASONRY	HOLD - Mock-up (trades)	50,000	-30,258	19,742	14,581	5,139	0	19,720	100	22	886
05 - MASONRY	HOLD - Temporary Protection	30,000	-30,000	0	0	0	0	0		0	0
06 - MASONRY	HOLD - Trade Use of Scaffold	54,250	-29,948	24,302	45,016	-20,741	0	24,275	100	27	2,734
	<i>MASONRY Total:</i>	3,204,600	-148,340	3,056,260	3,063,609	-10,788	0	3,052,820	100	3,439	-110,047
DIV - 05	METALS										
01 - SS FAB	Southern Steel Fabricators	1,412,030	70,430	1,482,460	1,482,460	-1,668	0	1,480,792	100	1,668	-58,206
02 - SS FAB	HOLD - Misc. Not Detailed	53,350	-45,142	8,208	4,415	3,784	0	8,199	100	9	268
03 - SS FAB	HOLD - Wedge Anchors/Embeds	12,000	0	12,000	19,162	-7,176	0	11,987	100	14	1,164

J.E. Dunn Construction Company

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE: 8

AIA DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
In tabulation below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER : 37

APPLICATION DATE : 08-20-2014

PERIOD TO : 07-31-2014

PROJECT NO : 7407

INVOICE NO.
7407037

A	B	C			D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE			WORK COMPLETED (D+E)		MATERIAL PRESENTLY STORED	TOTAL COMPLETED AND STORED TO DATE	PER % (G/C)	BALANCE TO FINISH	RETAINAGE
		ORIGINAL	CHANGE ORDERS	CURRENT	FROM PREVIOUS APPLICATION	THIS PERIOD					
DIV - 05	METALS										
04 - SS FAB/ERECT	HOLD - Projector Screen Supports	25,500	-25,500	0	0	0	0	0	100	0	0
05 - SS ERECT	Empire Steel	689,800	58,330	748,130	748,130	-842	0	747,288	100	842	-29,374
06 - SS ERECT	HOLD - Lull & Misc Hoisting	92,441	0	92,441	96,855	-4,518	0	92,337	100	104	5,883
07 - SS ERECT	HOLD - Primer Touch-up	12,250	0	12,250	2,373	9,863	0	12,236	100	14	144
08 - SS ERECT	HOLD - Misc not Detailed	20,000	-2,733	17,267	22,432	-5,184	0	17,248	100	19	1,362
09 - SS ERECT	HOLD - Field Modifications	20,000	-15,186	4,814	1,107	3,701	0	4,809	100	5	67
10 - SS ERECT	HOLD - Grout Base Plates	13,691	-8,000	5,691	4,713	972	0	5,685	100	6	286
11 - RAILINGS	Hoffa Inc	56,580	6,814	63,394	63,394	-71	0	63,322	100	71	-2,489
12 - DOME	McCarty	129,636	10,925	140,561	140,561	-158	0	140,403	100	158	8,537
13 - DOME	HOLD - Erection	85,000	-24,978	60,022	5,420	54,534	0	59,954	100	68	329
14 - DOME	HOLD - Flashing and Misc. Metal Embeds	35,364	-35,364	0	0	0	0	0	100	0	0
15 - DOME	HOLD - Opening Protection	5,000	-5,000	0	0	0	0	0	100	0	0

J.E. Dunn Construction Company

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE: 9

AIA DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
In tabulation below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER : 37

APPLICATION DATE : 08-20-2014

PERIOD TO : 07-31-2014

PROJECT NO : 7407

INVOICE NO.
7407037

A	B	C			D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE			WORK COMPLETED (D+E)		MATERIAL PRESENTLY STORED	TOTAL COMPLETED AND STORED TO DATE	PER % (G/C)	BALANCE TO FINISH	RETAINAGE
		ORIGINAL	CHANGE ORDERS	CURRENT	FROM PREVIOUS APPLICATION	THIS PERIOD					
DIV - 05	METALS										
16 - DOME	HOLD - Temporary Dry-In	10,000	-10,000	0	0	0	0	0		0	0
	<i>METALS Total:</i>	2,672,642	-25,405	2,647,237	2,591,021	53,237	0	2,644,258	100	2,979	-72,028
DIV - 06	CARPENTRY										
01 - ROUGH CARPENTRY	JE Dunn	625,427	41,574	667,001	667,001	-751	0	666,250	100	751	40,512
01.1 - ROUGH CARPENTRY	HOLD - Dome Blocking	0	6,048	6,048	363	5,678	0	6,041	100	7	22
02 - MILLWORK	Howard-McKinney	3,258,665	87,884	3,346,549	3,346,549	-3,766	0	3,342,782	100	3,766	-131,396
03 - MILLWORK	HOLD - Dehumidify & Protection	53,859	0	53,859	69,918	-16,120	0	53,798	100	61	4,247
	<i>CARPENTRY Total:</i>	3,937,951	135,506	4,073,457	4,083,831	-14,958	0	4,068,872	100	4,584	-86,616
DIV - 07	THERMAL AND MOISTURE PROTECTION										
01 - WATERPROOFING/ROOFING	Chamberlin Roofing & Waterproofing	2,167,248	51,105	2,218,353	2,212,785	3,071	0	2,215,856	100	2,497	134,398
02 - WATERPROOFING/ROOFING	HOLD - Skin PEER Review	8,000	-8,000	0	0	0	0	0		0	0

J.E. Dunn Construction Company

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE: 10

AIA DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing

Contractor's signed Certification is attached.

In tabulation below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER : 37

APPLICATION DATE : 08-20-2014

PERIOD TO : 07-31-2014

PROJECT NO : 7407

INVOICE NO.

7407037

A	B	C			D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE			WORK COMPLETED (D+E)		MATERIAL PRESENTLY STORED	TOTAL COMPLETED AND STORED TO DATE	PER % (G/C)	BALANCE TO FINISH	RETAINAGE
		ORIGINAL	CHANGE ORDERS	CURRENT	FROM PREVIOUS APPLICATION	THIS PERIOD					
DIV - 07	THERMAL AND MOISTURE PROTECTION										
03 - WATERPROOFING/ROOFING	HOLD - Mold Consultant	54,202	0	54,202	1,854	52,288	0	54,141	100	61	113
04 - ROOFING	HOLD - Temporary Opening Protection	25,000	-21,192	3,808	3,808	-4	0	3,804	100	4	231
05 - ROOFING	HOLD - 5 Yr Bond for Roofing S/C	18,916	0	18,916	0	18,895	0	18,895	100	21	0
06 - ROOFING	HOLD - Roofing Escalation	100,000	-100,000	0	0	0	0	0		0	0
07 - ROOFING	HOLD - Walk Pads Not Defined	14,482	-14,482	0	0	0	0	0		0	0
08 - ROOFING	HOLD - Misc Flashing Not Detailed	20,000	-17,714	2,286	0	2,283	0	2,283	100	3	0
09 - FIREPROOF	Fireproof Contractors	222,589	-21,028	201,561	201,561	-227	0	201,334	100	227	-7,895
10 - FIREPROOF	HOLD - Surface Preparation	24,654	-17,738	6,916	0	6,908	0	6,908	100	8	0
11 - FIREPROOF	HOLD - Overspray Protection	20,000	-20,000	0	0	0	0	0		0	0
12 - FIREPROOF	HOLD - Patching	10,000	-2,596	7,404	0	7,396	0	7,396	100	8	0
	THERMAL AND MOISTURE PROTECTION Total:	2,685,091	-171,646	2,513,445	2,420,007	90,610	0	2,510,617	100	2,829	126,846

J.E. Dunn Construction Company

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE: 11

AIA DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
In tabulation below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER : 37

APPLICATION DATE : 08-20-2014

PERIOD TO : 07-31-2014

PROJECT NO : 7407

INVOICE NO.
7407037

A	B	C			D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE			WORK COMPLETED (D+E)		MATERIAL PRESENTLY STORED	TOTAL COMPLETED AND STORED TO DATE	PER % (G/C)	BALANCE TO FINISH	RETAINAGE
		ORIGINAL	CHANGE ORDERS	CURRENT	FROM PREVIOUS APPLICATION	THIS PERIOD					
DIV - 08	DOORS & WINDOWS										
01 - STOREFRONT	Admiral Glass	732,832	-7,142	725,690	725,690	-817	0	724,873	100	817	44,076
02 - GLASS	HOLD - Temporary Entry & Protection	33,750	-1,741	32,009	39,243	-7,270	0	31,973	100	36	2,383
02.1 - GLASS	HOLD - Window Testing	0	30,000	30,000	31,775	-1,808	0	29,966	100	34	1,930
03 - DOORS & HARDWARE	American Door Products	650,000	79,000	729,000	729,000	-820	0	728,180	100	820	44,277
04 - INSTALL	TDHServices	94,360	1,333	95,693	95,693	-108	0	95,586	100	108	1,027
05 - DOORS	HOLD - Temporary Doors & Hardware	25,000	-12,531	12,469	4,040	8,414	0	12,455	100	14	245
06 - DOORS	HOLD - Cylinders for Aluminum Entrance	10,000	-10,000	0	0	0	0	0		0	0
07 - DOORS	HOLD - Temporary Locks	7,000	0	7,000	0	6,992	0	6,992	100	8	0
08 - DOORS	HOLD - Touch-up & Protection	75,000	-2,202	72,798	9,219	63,497	0	72,716	100	82	560
09 - DOORS	HOLD - Bondo Frames	15,000	0	15,000	2,836	12,147	0	14,983	100	17	172
10 - DOORS	HOLD - Coordination	47,711	-21,208	26,503	41,045	-14,572	0	26,473	100	30	2,493

J.E. Dunn Construction Company

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE: 12

AIA DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.

In tabulation below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER : 37

APPLICATION DATE : 08-20-2014

PERIOD TO : 07-31-2014

PROJECT NO : 7407

INVOICE NO.
7407037

A	B	C			D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE			WORK COMPLETED (D+E)		MATERIAL PRESENTLY STORED	TOTAL COMPLETED AND STORED TO DATE	PER % (G/C)	BALANCE TO FINISH	RETAINAGE
		ORIGINAL	CHANGE ORDERS	CURRENT	FROM PREVIOUS APPLICATION	THIS PERIOD					
DIV - 08	DOORS & WINDOWS										
11 - OVERHEAD	Holliday Door	34,626	0	34,626	34,626	-39	0	34,587	100	39	-1,360
12 - SKYLIGHTS	United Skys	140,920	3,518	144,438	144,438	-163	0	144,276	100	163	-5,671
13 - SKYLIGHT	HOLD - Temporary Protection	12,166	-1,861	10,305	893	9,400	0	10,293	100	12	54
	<i>DOORS & WINDOWS Total:</i>	<i>1,878,365</i>	<i>57,167</i>	<i>1,935,532</i>	<i>1,858,499</i>	<i>74,854</i>	<i>0</i>	<i>1,933,354</i>	<i>100</i>	<i>2,178</i>	<i>90,188</i>
DIV - 09	FINISHES										
01 - DRYWALL	Baker Drywall	2,006,098	162,489	2,168,587	2,168,587	-2,441	0	2,166,147	100	2,441	-85,145
02 - DRYWALL	HOLD - Touch-up & Protection	50,000	-9,346	40,654	29,767	10,842	0	40,608	100	46	1,808
03 - DRYWALL	HOLD - Temporary Partitions	50,000	-17,243	32,757	9,128	23,592	0	32,720	100	37	554
04 - DRYWALL	HOLD - Densglass at Shafts	30,000	-30,000	0	0	0	0	0		0	0
05 - DRYWALL	HOLD - Expediting	20,000	-14,345	5,655	0	5,649	0	5,649	100	6	0
06 - DRYWALL	HOLD - Perimeter Fire Safing	30,000	-27,000	3,000	1,122	1,875	0	2,997	100	3	68
07 - DRYWALL	HOLD - Misc Framing & Drywall not Detailed	64,504	-55,626	8,878	0	8,868	0	8,868	100	10	0

J.E. Dunn Construction Company

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE: 13

AIA DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
In tabulation below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER : 37

APPLICATION DATE : 08-20-2014

PERIOD TO : 07-31-2014

PROJECT NO : 7407

INVOICE NO.
7407037

A	B	C			D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE			WORK COMPLETED (D+E)		MATERIAL PRESENTLY STORED	TOTAL COMPLETED AND STORED TO DATE	PER % (G/C)	BALANCE TO FINISH	RETAINAGE
		ORIGINAL	CHANGE ORDERS	CURRENT	FROM PREVIOUS APPLICATION	THIS PERIOD					
DIV - 09	FINISHES										
08 - ACOUSTICAL CEILING	HOLD - Touch-up & Protection	8,416	-1,508	6,908	2,623	4,278	0	6,900	100	8	159
08 - ACOUSTICAL CEILINGS	Applied Finish Systems	470,950	9,031	479,981	479,981	-540	0	479,441	100	540	-18,846
09 - PAINT	HOLD - Final Touch-Up	76,236	-15,049	61,187	3,011	58,107	0	61,118	100	69	183
10 - TILE	Sigma Marble & Tile	257,551	172,432	429,983	429,983	-484	0	429,499	100	484	-16,882
11 - TILE	HOLD - Floor Protection	9,442	-7,766	1,676	9,760	-8,086	0	1,674	100	2	593
12- TERRAZZO	National Terrazzo	155,975	24,773	180,748	180,748	-203	0	180,544	100	203	-7,097
13 - TERRAZZO	HOLD - Floor Protection	22,500	0	22,500	0	22,475	0	22,475	100	25	0
14 - TERRAZZO	HOLD - Floor Preparation	3,904	-2,673	1,231	1,064	166	0	1,230	100	1	65
15 - CARPET & RESILIENT	Architectural Floors	670,485	-108,072	562,413	562,413	-633	0	561,780	100	633	-22,082
16 - CARPET & RESILIENT	HOLD - Carpet Protection	67,167	-67,167	0	0	0	0	0		0	0

J.E. Dunn Construction Company

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE: 14

AIA DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
In tabulation below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER : 37

APPLICATION DATE : 08-20-2014

PERIOD TO : 07-31-2014

PROJECT NO : 7407

INVOICE NO.
7407037

A	B	C			D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE			WORK COMPLETED (D+E)		MATERIAL PRESENTLY STORED	TOTAL COMPLETED AND STORED TO DATE	PER % (G/C)	BALANCE TO FINISH	RETAINAGE
		ORIGINAL	CHANGE ORDERS	CURRENT	FROM PREVIOUS APPLICATION	THIS PERIOD					
DIV - 09	FINISHES										
17 - CARPET & RESILIENT	HOLD - Resilient Protection	47,055	0	47,055	33,441	13,561	0	47,002	100	53	2,031
18 - CARPET & RESILIENT	HOLD - Floor Prep for Concrete Tolerances	21,770	-5,513	16,257	16,924	-685	0	16,239	100	18	1,028
19 - CARPET & RESILIENT	HOLD - Floor Prep for Moisture Tolerances	33,140	-33,140	0	0	0	0	0		0	0
20 - PAINT	R&M Service	438,907	18,774	457,681	457,681	-515	0	457,166	100	515	-17,970
22 - ACCESS FLOORING	Allied Interiors	55,789	97	55,886	55,886	-63	0	55,823	100	63	600
23 - POLISHED CONCRETE	Techniquex	28,164	633	28,797	28,797	-32	0	28,765	100	32	-1,131
24 - STONE TOP	Commercial Stone Group	216,905	-35,062	181,843	181,843	-205	0	181,638	100	205	-7,140
25 - STONE TOP	HOLD - Protection	23,156	-10,705	12,451	97	12,340	0	12,437	100	14	6
26 - NOSINGS	Specialized Building Systems	25,060	-21,310	3,750	3,750	-4	0	3,746	100	4	228
	<i>FINISHES Total:</i>	<i>4,883,174</i>	<i>-73,296</i>	<i>4,809,878</i>	<i>4,656,605</i>	<i>147,860</i>	<i>0</i>	<i>4,804,465</i>	<i>100</i>	<i>5,413</i>	<i>-168,970</i>
DIV - 10	SPECIALTIES										
01 - SPECIALTY	PBJ	150,425	12,000	162,425	162,425	-183	0	162,242	100	183	-6,377

J.E. Dunn Construction Company

CONTINUATION SHEET

AIA DOCUMENT G703

AIA DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
In tabulation below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER : 37

APPLICATION DATE : 08-20-2014

PERIOD TO : 07-31-2014

PROJECT NO : 7407

PAGE: 15

INVOICE NO.
7407037

[illegible]

J.E. Dunn Construction Company

CONTINUATION SHEET

AIA DOCUMENT G703

AIA DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
In tabulation below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER : 37

APPLICATION DATE : 08-20-2014

PERIOD TO : 07-31-2014

PROJECT NO : 7407

PAGE: 16

INVOICE NO.
7407037

[illegible]

J.E. Dunn Construction Company

CONTINUATION SHEET

AIA DOCUMENT G703

AIA DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
In tabulation below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER : 37

APPLICATION DATE : 08-20-2014

PERIOD TO : 07-31-2014

PROJECT NO : 7407

PAGE: 17

INVOICE NO.
7407037

A	B	C			D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE			WORK COMPLETED (D+E)		MATERIAL PRESENTLY STORED	TOTAL COMPLETED AND STORED TO DATE	PER % (G/C)	BALANCE TO FINISH	RETAINAGE
		ORIGINAL	CHANGE ORDERS	CURRENT	FROM PREVIOUS APPLICATION	THIS PERIOD					
DIV - 14	CONVEYING SYSTEMS										
01 - ELEVATORS	Schindler	1,135,457	62,373	1,197,830	1,197,830	-1,348	0	1,196,482	100	1,348	-47,031
02 - ELEVATOR	HOLD - Temporary Use & Protection	12,000	-9,767	2,233	8,116	-5,885	0	2,230	100	3	493
03 - ELEVATOR	HOLD - Temporary Operator	47,000	-11,955	35,045	21,147	13,859	0	35,006	100	39	1,284
03.1 - ESCALATOR	HOLD - Conditioning & Coordination	0	13,102	13,102	1,669	11,419	0	13,087	100	15	101
04 - CHAIR LIFTS	Home Elevator	285,481	-1,127	284,354	284,354	-320	0	284,034	100	320	-11,165
05 - CHAIR LIFTS	HOLD - Protection	18,581	0	18,581	3,979	14,581	0	18,560	100	21	242
	<i>CONVEYING SYSTEMS Total:</i>	<i>1,498,519</i>	<i>52,626</i>	<i>1,551,145</i>	<i>1,517,094</i>	<i>32,305</i>	<i>0</i>	<i>1,549,399</i>	<i>100</i>	<i>1,746</i>	<i>-56,075</i>
DIV - 15	MECHANICAL										
01 - HVAC	Graves	5,461,591	172,103	5,633,694	5,633,694	-6,340	0	5,627,354	100	6,340	-221,196
02 - HVAC	HOLD - Utilities - Chilled Water	95,278	-95,278	0	0	0	0	0	0	0	0
02.1 - HVAC	HOLD - Test & Balance Issues	0	10,000	10,000	0	9,989	0	9,989	100	11	0
03 - PLUMBING	Kilgore	1,340,630	110,222	1,450,852	1,430,932	18,287	0	1,449,219	100	1,633	-56,183

J.E. Dunn Construction Company

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE: 18

AIA DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
In tabulation below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER : 37

APPLICATION DATE : 08-20-2014

PERIOD TO : 07-31-2014

PROJECT NO : 7407

INVOICE NO.
7407037

A	B	C			D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE			WORK COMPLETED (D+E)		MATERIAL PRESENTLY STORED	TOTAL COMPLETED AND STORED TO DATE	PER % (G/C)	BALANCE TO FINISH	RETAINAGE
		ORIGINAL	CHANGE ORDERS	CURRENT	FROM PREVIOUS APPLICATION	THIS PERIOD					
DIV - 15	MECHANICAL										
04 - PLUMBING	HOLD - Utilities - Domestic Water	24,000	0	24,000	32,964	-8,991	0	23,973	100	27	2,002
05 - PLUMBING	HOLD - Temporary Toilets	59,000	-20,000	39,000	33,773	5,183	0	38,956	100	44	2,051
06 - SPRINKLER	Standard Automatic Fire Enterprises	652,297	79,551	731,848	731,848	-824	0	731,024	100	824	7,858
06.1 - SPRINKLER	HOLD - Garage Temp Utilities Removal	0	6,805	6,805	532	6,265	0	6,797	100	8	32
	<i>MECHANICAL Total:</i>	7,632,796	263,402	7,896,198	7,863,743	23,569	0	7,887,312	100	8,886	-265,436
DIV - 16	ELECTRICAL										
01 - ELECTRICAL	E3 Electric	5,201,765	409,472	5,611,237	5,610,762	-5,840	0	5,604,922	100	6,315	-220,296
02 - ELECTRICAL	HOLD - Utilities - Electric	340,446	0	340,446	469,722	-129,659	0	340,063	100	383	28,529
03 - ELECTRICAL	HOLD - Temporary Lighting Maintenance	10,000	-10,000	0	0	0	0	0		0	0
04 - ELECTRICAL	HOLD - Temporary Power Equipment	25,000	-25,000	0	0	0	0	0		0	0
05 - ELECTRICAL	HOLD - Centerpoint Coordination	13,969	-11,012	2,957	2,957	-3	0	2,954	100	3	180
06 - ELECTRICAL	HOLD - MEP Coordination Issues	0	15,802	15,802	19,587	-3,803	0	15,784	100	18	1,190

J.E. Dunn Construction Company

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE: 19

AIA DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
In tabulation below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER : 37

APPLICATION DATE : 08-20-2014

PERIOD TO : 07-31-2014

PROJECT NO : 7407

INVOICE NO.
7407037

A	B	C			D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE			WORK COMPLETED (D+E)		MATERIAL PRESENTLY STORED	TOTAL COMPLETED AND STORED TO DATE	PER % (G/C)	BALANCE TO FINISH	RETAINAGE
		ORIGINAL	CHANGE ORDERS	CURRENT	FROM PREVIOUS APPLICATION	THIS PERIOD					
DIV - 16	ELECTRICAL										
	<i>ELECTRICAL Total:</i>	5,591,180	379,262	5,970,442	6,103,027	-139,304	0	5,963,723	100	6,719	-190,397
DIV - 17	TELECOMM										
01 - DATA	IESmart Systems	581,260	75,902	657,162	657,162	-740	0	656,422	100	740	-25,802
02 - DATA	HOLD - Cabling to Garage	6,240	0	6,240	0	6,233	0	6,233	100	7	0
03 - DATA	HOLD - Cable Pathway Changes	7,925	-2,509	5,416	0	5,410	0	5,410	100	6	0
	<i>TELECOMM Total:</i>	595,425	73,393	668,818	657,162	10,903	0	668,065	100	753	-25,802
EXTRA	ALLOWANCES										
01	Design Contingency	500,000	-499,481	519	0	518	0	518	100	1	0
02	Construction Contingency	500,000	-489,157	10,843	0	10,831	0	10,831	100	12	0
03	Monument Sign Foundation	9,000	-9,000	0	0	0	0	0		0	0
04	Directional Sign Foundation	10,500	-10,500	0	0	0	0	0		0	0
05	Natural Gas Line Relocation	20,000	-12,694	7,306	7,306	-8	0	7,298	100	8	444
06	Hydro Excavate at Ransom Road	9,000	-9,000	0	0	0	0	0		0	0

J.E. Dunn Construction Company

CONTINUATION SHEET

AIA DOCUMENT G703

AIA DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
In tabulation below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER : 37

APPLICATION DATE : 08-20-2014

PERIOD TO : 07-31-2014

PROJECT NO :7407

PAGE: 20

INVOICE NO.
7407037

[illegible]

J.E. Dunn Construction Company

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE: 21

AIA DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
In tabulation below, amounts are stated to the nearest dollar.
Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER : 37

APPLICATION DATE : 08-20-2014

PERIOD TO : 07-31-2014

PROJECT NO : 7407

INVOICE NO.
7407037

A	B	C			D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE			WORK COMPLETED (D+E)		MATERIAL PRESENTLY STORED	TOTAL COMPLETED AND STORED TO DATE	PER % (G/C)	BALANCE TO FINISH	RETAINAGE
		ORIGINAL	CHANGE ORDERS	CURRENT	FROM PREVIOUS APPLICATION	THIS PERIOD					
EXTRA - CO #001	CHANGE ORDER #1										
05.1	Judge Kern Modifications	0	0	0	0	0	0	0		0	0
06.1	Aiphone/Power/Data Relo	0	0	0	0	0	0	0		0	0
07.1	Wireless Access Point Relo	0	0	0	0	0	0	0		0	0
08.1	ASI #98 - Archive Fencing & Lockers	0	0	0	0	0	0	0		0	0
09.1	ASI #96 - Detention Pond & Sign/Light Pole	0	0	0	0	0	0	0		0	0
10.1	Extended General Conditions	0	0	0	0	0	0	0		0	0
11.1	Change Order #001 - Fee	0	30,025	30,025	30,025	-34	0	29,991	100	34	1,824
	<i>CHANGE ORDER #1 Total:</i>	0	30,025	30,025	30,253	-262	0	29,991	100	34	1,837
FEE	FEE										
FEE	Fee	1,322,925	0	1,322,925	1,322,925	-1,489	0	1,321,436	100	1,489	20,350
	<i>FEE Total:</i>	1,322,925	0	1,322,925	1,322,925	-1,489	0	1,321,436	100	1,489	20,350
		58,485,991	1,100,675	59,586,666	59,475,523	44,085	0	59,519,608	100	67,058	0

J.E. Dunn Construction Company

CONTINUATION SHEET

AIA DOCUMENT G703

PAGE: 22

AIA DOCUMENT G702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.

In tabulation below, amounts are stated to the nearest dollar.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER : 37

APPLICATION DATE : 08-20-2014

PERIOD TO : 07-31-2014

PROJECT NO : 7407

INVOICE NO.

7407037

A	B	C			D	E	F	G		H	I
ITEM NO.	DESCRIPTION OF WORK	SCHEDULED VALUE			WORK COMPLETED (D+E)		MATERIAL PRESENTLY STORED	TOTAL COMPLETED AND STORED TO DATE	PER % (G/C)	BALANCE TO FINISH	RETAINAGE
		ORIGINAL	CHANGE ORDERS	CURRENT	FROM PREVIOUS APPLICATION	THIS PERIOD					
07888804	ROOFING - 5 Year Bond for Glass S/C	0	0	0	0	0	0	0		0	0
09960	SPECIAL COATINGS	0	0	0	0	0	0	0		0	0
10888802	FOOD SERVICE EQUIPMENT - Escalation if Delivery Af	0	0	0	0	0	0	0		0	0
40000	HOLD Transfers to Contingencies	0	0	0	0	0	0	0		0	0
<i>Total:</i>		0	0	0	0	0	0	0		0	0
PROJECT TOTAL :		58,485,991	1,100,675	59,586,666	59,475,523	44,085	0	59,519,608	100	67,058	0