

Estimate and Certification for Payment

PROJECT TRAFFIC SIGNALIZATION PROJECT - CINCO RANCH BLVD @ CINCO CROSSING & FRY RD @
CINCO CROSSING AND CINCO RANCH BLVD @ KATY GASTON RD.

OWNER Fort Bend County
Address: 1124 Blume Rd.
Rosenberg, Texas 77471

ATTN: Clay A. Forister, P.E.

Estimate No: 5 - FINAL
P.O. No: 106243
Start Date: 9/11/13
Current Contract Completion Date: 7/31/14
Estimate Cut Off Date: 7/31/14
Date of Estimate: 11/4/14

Initial Contract Time	<u>120</u> days
Current Approved Extensions ±	<u>0</u> days
Previous Approved Extensions ±	<u>0</u> days
Total Contract Time	<u>120</u> days
Spent Days	<u>120</u> days
Days Remaining	<u>0</u> days
Rain Days to Date	<u>1</u> days

A. Contract Amount to Date:

1. Contract Price:		<u>458,926.00</u>
2. Approved Change Orders:	<u>1</u>	<u>15,296.07</u>
Total Changes to Date:		<u>+ or - 15,296.07</u>
	Total Contract Amount:	<u>474,222.07</u>

B. Earnings to Date:

1. Previous Work Completed:		Previous Earnings: <u>\$ 430,612.50</u>
2. Work Completed this Period:		Earnings This Period: <u>\$ 43,609.57</u>
3. Materials on Site:		<u>\$</u>
	Total Earnings:	<u>\$ 474,222.07</u>

C. Reductions:

1. Retainage:	<u>10%</u>	<u>of</u>	
			<u>Total Payments Due:</u> <u>474,222.07</u>
			<u>Less Previous Payments:</u> <u>\$ 387,551.25</u>

Total Amount Due Contractor This Estimate: 86,670.82

The undersigned Contractor certifies that to the best of his knowledge, information, and belief that the Work has been completed in accordance with the Plans and Specifications and the current payment shown on this Application for Payment is now due.

Prepared By: Mania Ochoa **Date:** 11/4/14
Contractor:

The foregoing estimate of work completed is true and correct to the best of my knowledge and belief.

Approved by: [Signature] **Date:** 12/10/14
(County) **Project Representative:**

Approved by: [Signature] **Date:** 12 DEC 14
(County) **Engineer:**

Approved by: _____ **Date:** _____
(Project) **Engineer:**