

70 116326

[Handwritten signature]

Bellaire Boulevard Widening and Extension
 Client P.O. Number: 116326
 2013 Mobility Bond Projects Nos. 13302, 13303, 13304



BILL TO

Fort Bend County Engineering Department
 301 Jackson Street
 Richmond, Texas 77469
 281-633-7506
 Email:
 cc:

REMIT TO

R.G. Miller Engineers, Inc.
 Attn: Amy Phan
 16340 Park Ten Place, Suite 350
 Houston, TX 77084
 Email: aphan@rgmiller.com

INVOICE

Date of Invoice: 20-Feb-15 RGME Invoice No. 3
 RGME Project No. 3942
 Project Invoice No. 67944REVISE
 Period of Services: 11/1/2014 TO 1/31/2015

TASK Code	Description	Contract Budget	% Complete	Total Earned to Date	Previously Invoiced	Current Invoice	Amount of Contract Value Remaining
BASIC SERVICES							
100	100-PROJECT COORDINATION/MANAGEMENT	LS \$59,725.00	35.00%	\$20,903.75	11,945.00	\$8,958.75	\$38,821.25
200	200-PRELIMINARY ENGINEERING	LS \$132,271.00	98.00%	\$129,625.58	85,976.15	\$43,649.43	\$2,645.42
300	300-DESIGN PHASE	LS \$152,275.00	32.00%	\$48,728.00	0.00	\$48,728.00	\$103,547.00
500	500-CONTRACT-CONSTRUCTION PHASE	Hr. \$26,562.00		\$0.00	0.00	\$0.00	\$26,562.00
189	Reimbursable Expenses	LS \$1,756.00	25.00%	\$439.00	175.60	\$263.40	\$1,317.00
Total:		\$372,589.00	53.60%	\$199,696.33	98,096.75	\$101,599.58	\$172,892.67
ADDITIONAL SERVICES							
610	GEOTECHNICAL (HVJ Associates, Inc.)	LS \$16,812.00	95.00%	\$15,971.40	15,971.40	\$0.00	\$840.60
612	ENVIRONMENTAL (HVJ Associates, Inc.)	LS \$4,280.00	90.00%	\$3,852.00	0.00	\$3,852.00	\$428.00
620	SURVEY (Miller Survey Group)	LS \$46,455.00	56.60%	\$26,293.53	26,293.53	\$0.00	\$20,161.47
622	SURVEY-Parcel Acquisition (Miller Survey Group)	Parcel \$4,500.00		\$0.00	0.00	\$0.00	\$4,500.00
630	LANDSCAPE DESIGN SERVICES (Asakura Robinson Co.)	LS \$4,000.00	50.00%	\$2,000.00	0.00	\$2,000.00	\$2,000.00
632	LANDSCAPE CONSTRUCTION SERVICES (Asakura Robinson Co.)	Hr \$0.00		\$0.00	0.00	\$0.00	\$0.00
640	SW3P (R.G. Miller)	LS \$7,428.00		\$0.00	0.00	\$0.00	\$7,428.00
650	TRAFFIC CONTROL PLAN (R.G. Miller)	LS \$10,040.00	5.00%	\$502.00	0.00	\$502.00	\$9,538.00
660	RECORD DRAWINGS (R.G. Miller)	LS \$2,628.00		\$0.00	0.00	\$0.00	\$2,628.00
670	TRAFFIC SIGNAL DESIGN (S.Peek Road)	LS \$18,050.00		\$0.00	0.00	\$0.00	\$18,050.00
672	TRAFFIC SIGNAL DESIGN (S.Mason Road)	LS \$18,050.00		\$0.00	0.00	\$0.00	\$18,050.00
Total:		\$132,243.00	36.76%	\$48,618.93	42,264.93	\$6,354.00	\$83,624.07
OVERALL TOTALS		\$504,832.00	49.19%	\$248,315.26	140,361.68	\$107,953.58	\$256,516.74

AMOUNT DUE THIS INVOICE:

\$107,953.58

[Handwritten signature]
 02/25/15

I certify that all payments requested are for appropriate purposes and in accordance with the terms and conditions set forth in the subcontract agreement.

Approved by:

[Handwritten signature]

Patrick J. Ross, P.E., Department Manager-Transportation

February 20, 2015

Date

If you have any questions regarding this invoice, call Amy Phan @ 281-921-8725.

February 20, 2015



PROGRESS REPORT NO. 03

Contract No.: 2013 Mobility Bond Projects Nos. 13302, 13303, 13304 - P.O.# 116326
RGME Invoice No.: 67944REVISE
Project Description: Professional Services for Bellaire Boulevard Widening and Extension
Progress Reporting Period: 11/1/14 through 1/31/2015
Project Manager: Patrick J. Ross, P.E.

• Tasks Performed This Period (Month):

Project Coordination

- 11/5/14 – Met with Stacy Slawinski and Mark Dessens to discuss LID Memo.
- 12/22/14 – Met with the new MUD Engineer for Grand Mission M.U.D. 02, Sean Burch, to review the project and the status.
- Coordination with Miller Survey on picking up additional features
- Received revised topo, ASCII file and updated LandXML file from Miller Survey.
- Received proposal from Miller Survey for the proposed detention pond.

Collect Existing Data

- 11/3/14 – Field visit to take pictures and verify survey.
- Field visit to estimate Ordinary High Water Mark at outfall into Long Point Slough.

Utility Coordination

- Continue Utility coordination with CenterPoint, AT&T and MUDS.
- Update utility conflict and contact list.
- Placed a call on 12/9/14 to have AT&T locate fiber optic lines.

LID

- Finalized LID evaluation memorandum.

30% Design Drawings

- Continue work on roadway alignment, plan and profile sheets.
- Continue work on drainage area layout.
- Continue work on overall drainage area map.
- Continue work on typical sections.

PER

- Finalized report for submittal.

Design Phase

- Roadway alignment, plan and profile sheets
 - SW3P Layout
 - Project Layout
 - Earthwork cross-sections
 - Develop earthwork cross-sections.
 - Preliminary detention pond analysis and design.
-
- **Meeting(s) Held / Scheduled:**
 - 11/5/14 – Met with Stacy Slawinski and Mark Dessens to discuss LID Memo.
 - 12/22/14 – Met with the new MUD Engineer for Grand Mission M.U.D. 02, Sean Burch, to review the project and the status.
 - **Deliverables:**
 - 11/19/14 – PER and 30% design drawings submitted.
 - **Problems Encountered:**
 - **Tasks Performed Next Period :**
 - Continue work on roadway alignment, plan and profile sheets.
 - Continue work on drainage area layout.
 - Continue work on overall drainage area map.
 - Continue work on earthwork cross-sections.
 - Continue detention pond analysis and design.
 - Project layout and SW3P sheets.
 - Continue work on Traffic Control.
 - Set up coordination meeting with new Fort Bend County Drainage District and LID 12

Schedule Update:

- No changes to the current schedule are anticipated.
- **Design Percent Complete:**

Preliminary Phase	100 %
Overall	50%

t:\fort bend county\3942 bellaire_blvd\admin\invoicing\feb-2015\bellaire boulevard progress report_rgme-nov-jan.docx

Hernandez, Jillian

From: Mark Dessens <mdessens@spi-eng.com>
Sent: Monday, February 23, 2015 10:19 AM
To: Slawinski, Stacy; Hernandez, Jillian
Subject: FW: Bellaire Boulevard Invoice No. 3 through January 2015
Attachments: RGME Invoice No 3-FEB-20-2015.pdf

Stacy and Jillian –

We reviewed this invoice, and it appears to be in good order, correct, and appropriate for their current completion level. We recommend payment as submitted.

Mark

From: Slawinski, Stacy [mailto:Stacy.Slawinski@fortbendcountytx.gov]
Sent: Friday, February 20, 2015 4:00 PM
To: Mark Dessens (mdessens@spi-eng.com)
Subject: FW: Bellaire Boulevard Invoice No. 3 through January 2015

For your review and recommendation.

Thanks,

Stacy Slawinski

stacy.slawinski@fortbendcountytx.gov
281-633-7508 office

Engineering has moved to 301 Jackson Street, 4th Floor, Richmond, Texas 77469.

From: Patrick Ross [mailto:PRoss@rgmiller.com]
Sent: Friday, February 20, 2015 3:59 PM
To: Slawinski, Stacy; 'Mark Dessens'
Cc: Amy Phan; Amber Forrest
Subject: Bellaire Boulevard Invoice No. 3 through January 2015

Please find attached our Invoice for Services through 1/31/2015.

Please let me know if you have any comments or require any additional information. If this invoice should be sent to additional County personnel please let me know and I will add them to the distribution.

Thanks again for this opportunity,

Patrick J. Ross, P.E.

Manager – Transportation Department

16340 Park Ten Place ■ Suite 350 ■ Houston ■ Texas 77084

Office: 713 461 9600 ■ Direct: 281 921 8749 ■ pross@rgmiller.com ■ rgmiller.com

Texas Registered Engineering Firm F-487