

70 122 466

MPA



9700 Richmond Ave.
Suite 250
Houston, Texas 77042
T-713-706-4414
F-713-706-4410

February 27, 2015

Mr. Donald Durgin, P.E.
Klotz & Associates
11600 Dairy Ashford, Suite 500
Houston, Texas 77079

Re: 2013 Mobility Bond Program, Fort Bend County
Bellaire Blvd from FM 1464 to San Pablo
FCM Project No. 2014101
Period Ending: February 28, 2015
Invoice No. 1

Dear Mr. Durgin;

We hereby submit our invoice for the above referenced project. The total amount due for this invoice is **Eleven Thousand One Hundred Ninety Three Dollars and Forty Three Cents (\$11,193.43)**. This amount is for professional services as per our contract.

Please feel free to call me if there are any questions.

Very truly yours,
FCM Engineers, P.C.

Dr. Frank C. Mbachu, P.E. DEE
President

FCM/mh

Enclosure

FCM Engineers, P.C.
 9700 Richmond Avenue, Suite 250
 Houston, Texas 77042

FORT BEND 2013 MOBILITY BOND PROGRAM
 BELLAIRE FROM SAN PABLO DR. TO FM 1464
 FCM PROJECT No. 2014101

Project Name: Bellaire from San Pablo Dr. to FM 1464

FCM Project No: 2014101

Invoice Number: 1

Invoice Period Ending: February 28, 2015

Invoice Date: February 27, 2015

Date: February 27, 2015

A) Basic Services	Amount Authorized	NTP Date	Invoice No.	Invoice Amount	% Complete	Total to Date	Previously Invoiced	Amount Due
1. Phase I Design Basic Services	\$ 111,934.38	1/30/2015	1	\$ 11,193.43	10.00%	\$ 11,193.43	\$ -	\$ 11,193.43
2. Phase II Design Basic Services	\$ 241,045.74	1/30/2015		\$ -	0.00%	\$ -	\$ -	\$ -
3. Phase III Design Basic Services	\$ 22,218.06	1/30/2015		\$ -	0.00%	\$ -	\$ -	\$ -
Total Basic Services	\$ 375,198.18			\$ 11,193.43	2.98%	\$ 11,193.43	\$ -	\$ 11,193.43

B) Additional Services	Amount Authorized	NTP Date	Invoice No.	Invoice Amount	% Complete	Total to Date	Previously Invoiced	Amount Due
1. Surveying - Landtech Consultants Inc.	\$ 35,760.00	1/30/2015		\$ -	-	\$ -	\$ -	\$ -
2. Geotechnical Investigations - Austin-Reed Engineers, LLC	\$ 37,009.00	1/30/2015		\$ -	-	\$ -	\$ -	\$ -
3. Traffic Control Plans - Nathelyne A. Kennedy & Associates	\$ 11,570.00	1/30/2015		\$ -	-	\$ -	\$ -	\$ -
4. Storm Water Pollution Prevention Plan - Nathelyne A. Kennedy & Associates.	\$ 8,132.00	1/30/2015		\$ -	-	\$ -	\$ -	\$ -
Total Additional Services	\$ 92,471.00			\$ -	-	\$ -	\$ -	\$ -

Total A & B Services **\$467,669.18** **\$ 11,193.43** **2.39%** **\$ 11,193.43**

TOTAL DUE FOR INVOICE NO.1

\$ 11,193.43

\$ 11,193.43

OK, JH
03/09/15



9700 Richmond Ave.
Suite 250
Houston, Texas 77042
T-713-706-4414
F-713-706-4410

**2013 Mobility Bond Program, Fort Bend County
Bellaire Blvd from FM 1464 to San Pablo Drive**

PROJECT STATUS REPORT No. 1: February 24, 2015

A. Topographic Survey

FCM Engineers PC (FCM) issued the Notice to Proceed to Landtech Consultants, Inc. on January 14, 2015. All research has been completed, and Right-of-Way Map, Horizontal Alignment with Bearing and Distances have been completed. Field work on topography is now on-going and will be completed by February 27, 2015, with Plan-Profile completed by March 17, 2015.

B. Utility Coordination

Coordination with utility companies is underway. Utility Request Form For AT&T/SWBT Underground Conduit Facilities has been submitted. We also submitted Center Point Energy Standard Map Request Form. FCM obtained response from AT&T which indicated that the scope of this project is not in the local service area of AT&T Texas.

C. Other Subconsultant Coordination

FCM Engineers has issued Notice to Proceed to the Geotechnical, Structural Engineer and Traffic Engineering Consultants.

Geotechnical Engineer has requested that geotechnical engineering service be conducted after the preliminary phase of the project so that the depth of boring for bridge design will be established. After the survey work, the structural engineer will be able to present whether the box culvert bridge or other bridge alternatives will be selected and thereby changing depth of boring. This will avoid doing the boring at bridge location twice. Geotechnical Engineer has indicated that the fee proposal did not include the amount required to provide access to boring locations due to heavy brush and trees.

D. List of Planned Activities for the following Month

The following activities are planned to be accomplished in March 2015..

1. Begin preparation of Preliminary Design Report
2. Continue preparation of Geotechnical Investigation and Environmental Investigations.
3. Coordination with North Fort Bend Water Authority (NFBWA)
4. Coordination with FBCMUD 30.
5. Drainage analysis and layout.

Hernandez, Jillian


From: Durgin, Don <Don.Durgin@klotz.com>
Sent: Tuesday, March 03, 2015 2:31 PM
To: Hernandez, Jillian
Cc: Slawinski, Stacy
Subject: FW: FCM Invoice #1 for Fort Bend Mobility Bond Program; Bellaire Blvd. from FM 1464 to San Pablo
Attachments: FCM Invoice to Don Durgin.pdf; 122466.pdf

Jillian,


Please see the attached invoice for 2013 Mobility project 13202 – Bellaire. I have reviewed the invoice and the numbers match the PO. Please forward for payment. Thanks.

Don Durgin, PE

Mobility Department Manager

klotz  associates

1160 Dairy Ashford, Suite 500
Houston, Texas 77079
T 281.589.7257 F 281.589.7309
www.klotz.com
Texas PE Firm Reg. #F-929

Follow us on  

 Please consider the environment before printing this email.

From: Frank Mbachu [<mailto:fmbachu@fcm-engineers.com>]
Sent: Monday, March 02, 2015 11:29 AM
To: Durgin, Don
Cc: 'Mary Huang'
Subject: FCM Invoice #1 for Fort Bend Mobility Bond Program; Bellaire Blvd. from FM 1464 to San Pablo

Don;
Attached is FCM Invoice #1 for Fort Bend Mobility Program – Bellaire Blvd. from FM 1464 to San Pablo. If you have any questions, please let me know.

Dr. Frank C. Mbachu, P.E., DEE
FCM Engineers, P.C.
9700 Richmond Avenue, Suite 250
Houston, Texas 77042