



INVOICE

Fort Bend County Engineering Department
 Attn: Stacy Slawinski, P.E.
 301 Jackson Street
 Richmond, Texas 77469


Project: Williams Way Boulevard
 From FM 762 to US 59 NB Frontage Road
 Precinct 1, FBC Project No. 13114

Invoice No.:	14PV59-01	Project No.:	14PV59
Purchase Order No.:	119535	Invoice Date:	March 13, 2015
Invoice Date From:	November 11, 2104	Invoice Date To:	February 13, 2015

Task Description	Budgeted Amount	Authorized Amount	Previous Percent Complete	Previously Invoiced Amount	Percent Complete This Period	Current Invoice Amount
BASIC SERVICES						
1 Preliminary Engineering Design	\$ 132,474.00	\$ 132,474.00	0.00%	\$ -	85.00%	\$ 112,602.90
2 Final Design	\$ 162,164.00	\$ -	0.00%	\$ -	0.00%	\$ -
3 Bid Phase and Construction Phase	\$ 30,000.00	\$ -	0.00%	\$ -	0.00%	\$ -
4 Drainage (H&H)						
4.1 Preparation and Approval of Drainage Report (Road and Bridge)	\$ 50,607.00	\$ 50,607.00	0.00%	\$ -	85.00%	\$ 43,015.95
4-SUBTOTAL	\$ 50,607.00	\$ 50,607.00	0.00%	\$ -	85.00%	\$ 43,015.95
5 Bridge Design at Rabbs Bayou						
5.1 Preliminary Design for the Bridge	\$ 16,971.00	\$ 16,971.00	0.00%	\$ -	85.00%	\$ 14,425.35
5.2 Final Design for the Bridge	\$ 58,152.00	\$ -	0.00%	\$ -	0.00%	\$ -
5-SUBTOTAL	\$ 75,123.00	\$ 16,971.00	0.00%	\$ -	85.00%	\$ 14,425.35
6 Geotechnical Investigations						
6.1 Geotechnical Report for Roadway, Drainage and Rabbs Bayou	\$ 43,474.00	\$ 43,474.00	0.00%	\$ -	85.00%	\$ 36,952.90
6.2 Coordination with Geotechnical	\$ 2,628.00	\$ 2,628.00	0.00%	\$ -	85.00%	\$ 2,233.80
6-SUBTOTAL	\$ 46,102.00	\$ 46,102.00	0.00%	\$ -	85.00%	\$ 39,186.70
7 Survey						
7.1 Topographic Survey	\$ 35,075.00	\$ 35,075.00	0.00%	\$ -	95.00%	\$ 33,321.25
7.2 Proposed ROW Metes & Bounds	\$ 1,915.00	\$ 1,915.00	0.00%	\$ -	0.00%	\$ -
7.3 Coordination with Survey	\$ 3,534.00	\$ 3,534.00	0.00%	\$ -	90.00%	\$ 3,180.60
7-SUBTOTAL	\$ 40,524.00	\$ 40,524.00	0.00%	\$ -	90.07%	\$ 36,501.85
8 Traffic Signals						
8.1 Temporary Traffic Signal Design	\$ 2,478.00	\$ -	0.00%	\$ -	0.00%	\$ -
8.2 Permanent Traffic Signal Design	\$ 9,756.00	\$ -	0.00%	\$ -	0.00%	\$ -
8-SUBTOTAL	\$ 12,234.00	\$ -	0.00%	\$ -	0.00%	\$ -
Basic Services Total (1 to 8)	\$ 549,228.00	\$ 286,678.00	0.00%	\$ -	85.72%	\$ 245,732.75

Task Description	Budgeted Amount	Authorized Amount	Previous Percent Complete	Previously Invoiced Amount	Percent Complete This Period	Current Invoice Amount
OPTIONAL SERVICES						
9 Drainage (H&H)						
9.1 Detention Pond Design	\$ 14,013.00	\$ -	0.00%	\$ -	0.00%	\$ -
9C-SUBTOTAL	\$ 14,013.00	\$ -	0.00%	\$ -	0.00%	\$ -
10 Survey						
10.1 Topographic Survey for Detention	\$ 2,200.00	\$ -	0.00%	\$ -	0.00%	\$ -
9D-SUBTOTAL	\$ 2,200.00	\$ -	0.00%	\$ -	0.00%	\$ -
Optional Services Total (9 to 10)	\$ 16,213.00	\$ -	0.00%	\$ -	0.00%	\$ -
INVOICE TOTAL	\$ 565,441.00	\$ 286,678.00	0.00%	\$ -	85.72%	\$ 245,732.75

I certify this invoice to be true and correct.


 Bobby V. P. Singh
 Principal

Hernandez, Jillian

From: Slawinski, Stacy
Sent: Monday, March 16, 2015 1:47 PM
To: Hernandez, Jillian
Subject: RE: Williams Way Boulevard_Invoice No. 1

Approved. Please process payment.

Thanks,
Stacy Slawinski
stacy.slawinski@fortbendcountytexas.gov
281-633-7508 office

Engineering has moved to 301 Jackson Street, 4th Floor, Richmond, Texas 77469.

From: Hernandez, Jillian
Sent: Monday, March 16, 2015 1:42 PM
To: Slawinski, Stacy
Subject: RE: Williams Way Boulevard_Invoice No. 1

If all is acceptable, please approve and I will place on the agenda.

Thanks,

Jillian Hernandez
Executive Assistant
Fort Bend County Engineering
W. 281-633-7507
Jillian.Hernandez@fortbendcountytexas.gov

ENGINEERING HAS MOVED TO 301 JACKSON STREET RICHMOND, TX 77469.

From: Mark Dessens [<mailto:mdessens@spi-eng.com>]
Sent: Monday, March 16, 2015 11:44 AM
To: Slawinski, Stacy
Cc: Hernandez, Jillian
Subject: FW: Williams Way Boulevard_Invoice No. 1

Stacy, we've reviewed the attached invoice from Isani and recommend payment of \$245,732.75 as submitted. I know this is a large invoice, but it's their first invoice for Williams Way and includes most of the preliminary engineering, survey and geotech.

Call if you have questions.
Mark

From: Ramakanth Soudari [<mailto:rama@isaniconsultants.com>]
Sent: Friday, March 13, 2015 2:45 PM
To: 'Mark Dessens'
Cc: vjacob@isaniconsultants.com
Subject: RE: Williams Way Boulevard_Invoice No. 1

Mark:

That was mistake on our side. Please find attached the revised invoice for the project.
Let us know if you have any questions.

Thanks,

Ramakanth G. Soudari, PE | Project Manager

office: 713.747.2399 | mobile: 859.539.2021 | email: rama@isaniconsultants.com

Isani Consultants L.P | 3143 Yellowstone Blvd., Houston, TX 77054 | www.isaniconsultants.com



Consider the Environment before printing this page!!!

The information in this e-mail and in any attachment may contain information which is legally privileged. It is intended only for the attention and use of the named recipient. If you are not the intended recipient, you are not authorized to retain, disclose, copy or distribute the message and/or any of its attachments. If you received this e-mail in error, please notify us and delete this message.

From: Mark Dessens [<mailto:mdessens@spi-eng.com>]

Sent: Thursday, March 12, 2015 5:11 PM

To: Ramakanth Soudari

Cc: vjacob@isaniconsultants.com

Subject: RE: Williams Way Boulevard_Invoice No. 1

I'm a little confused. Your invoice indicates that you had previously invoiced for geotech work, but I don't recall you invoicing before. Am I missing something, or is this in error?

Thanks –
Mark

From: Ramakanth Soudari [<mailto:rama@isaniconsultants.com>]

Sent: Tuesday, March 10, 2015 3:23 PM

To: 'Mark Dessens'

Cc: vjacob@isaniconsultants.com

Subject: Williams Way Boulevard_Invoice No. 1

Mark,

Please find attached the Invoice and the progress report for the project.

On the Alternate Alignment:

I tried with **CL radius of 1050 feet** with reverse curves with tangent length of minimum 100 feet (from cemetery to Bridge) with median transition from 32 feet to 6 feet at the bridge. I guess with this radius super elevation is not required but we can request a variance from the county for using this radius. On the south side, we also need to revise the roadway alignment to match the shifted alignment. I am still looking for some alternate and we will send you the revised design soon.

Please let us know if this CL radius is acceptable to the county.

Thanks,

Ramakanth G. Soudari, PE | Project Manager

office: 713.747.2399 | mobile: 859.539.2021 | email: rama@isaniconsultants.com

Isani Consultants L.P | 3143 Yellowstone Blvd., Houston, TX 77054 | www.isaniconsultants.com



Consider the Environment before printing this page!!!

The information in this e-mail and in any attachment may contain information which is legally privileged. It is intended only for the attention and use of the named recipient. If you are not the intended recipient, you are not authorized to retain, disclose, copy or distribute the message and/or any of its attachments. If you received this e-mail in error, please notify us and delete this message.